

# **NorthMet Project**

## Rock and Overburden Management Plan

**Version 8 – Certified** 

Issue Date: July 11, 2016

This document was prepared for Poly Met Mining Inc. by Barr Engineering Co.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Certifications

I hereby certify that portions of this report were prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the state of Minnesota, specifically the design of the Category 1 Groundwater Containment System in Sections 2.1.2.2, 2.1.2.3, 7.1.1.2, 7.2.1, 7.2.1, and 7.3.2 of this report.

Thomas J. Zadne	07/11/2016
Thomas J. Radue, P.E.	Date
PE #20951	
	ere prepared by me or under my direct supervision and eer under the laws of the state of Minnesota, specifically .1.3, 7.1.1.1, 7.1.2, 7.2, and 7.3 of this report.
Dronsen	07/11/2016
Brent Bronson, P.E.	Date
PE #46492	
	ere prepared by me or under my direct supervision and eer under the laws of the state of Minnesota, specifically .1.3, 7.1.1.1, 7.1.2, 7.2, and 7.3 of this report.
Gordon Genezia	07/11/2016
Gordan Gjerápic, P.E.	Date
PE #47209	



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Contents

## **Table of Contents**

Acı	onym	ıs, Abbı	reviations and Units	1
1.0		Introd	uction	3
	1.1	Object	tive and Overview	3
	1.2		ıe	
	1.3		gy and Block Model	
2.0			Waste Management System Design	
	2.1		Rock	
	2.1	2.1.1	Rock Characterization and Classification	
		2.1.2	Permanent Stockpile – Category 1 Waste Rock Stockpile	
		2.1.2	2.1.2.1 Stockpile Design	
			2.1.2.2 Groundwater Containment System Design	
			2.1.2.3 Groundwater Containment System Configuration and Operation	
			2.1.2.4 Construction Use of Category 1 Waste Rock	
		2.1.3	Temporary Waste Rock Stockpiles (including the Ore Surge Pile)	
			2.1.3.1 Stockpile Design	
			2.1.3.2 Liner System Design	
			2.1.3.2.1 Liner Leakage Analyses	22
			2.1.3.2.2 Foundation Settlement	23
			2.1.3.2.3 Overliner Drainage Layer Design	23
			2.1.3.2.4 Overliner Drainage and Underdrain Flows Collection	24
			2.1.3.3 Stockpile Construction Quality Assurance Plan	24
	2.2	Overb	urden	25
		2.2.1	Overburden Characterizations and Classification	25
		2.2.2	Overburden Storage and Laydown Area	25
		2.2.3	Construction Uses of Overburden	26
			2.2.3.1 Saturated Overburden	29
			2.2.3.1.1 Stockpile Foundation Material Below the Water Table	29
			2.2.3.1.2 Category 1 Waste Rock Stockpile Groundwater	
			Containment System Material	
			2.2.3.1.3 Temporary Stockpile Drainage Layer	
			2.2.3.1.4 In-Pit Haul Road Top Dressing	30
			2.2.3.1.5 Mine Drainage Pond and WWTF Pond Liner Cover	



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page ii

		Material 30	
		2.2.3.1.6 Soil Liner Below a Temporary Geomembrane Liner.	30
		2.2.3.1.7 Other Potential Uses of Saturated Overburden	30
		2.2.3.2 Unsaturated Overburden	30
		2.2.3.3 Peat	31
	2.2.4	Disposition of Overburden Not Used for Construction	31
		2.2.4.1 Saturated Overburden	31
		2.2.4.2 Unsaturated Overburden	31
		2.2.4.3 Peat	
3.0	Geote	echnical Modeling Outcomes	33
4.0	Oper	ating Plan	34
4.1	Wast	e Rock	34
	4.1.1	Determining Ore/Waste and Waste Category	34
	4.1.2	Update Block Model Based on Core Drilling	34
	4.1.3	Blasthole Drill Cuttings Sample	34
	4.1.4	Geologist Observations	34
	4.1.5	Refined Data at Mining Face	34
	4.1.6	Mine Management/Dispatch System	34
		4.1.6.1 GPS Location System	35
		4.1.6.2 Linking Excavator Location to Mine Face	35
		4.1.6.3 Tracking Load to Destination	35
		4.1.6.4 Data Retention	36
		4.1.6.5 Category 1 Waste Rock Stockpile Confirmation Sampling	
4.2	Over	burden	36
	4.2.1		
	4.2.2	Tracking Load to Destination	37
		Data Retention	
5.0	Moni	toring	38
5.1	Wate	r Quantity and Quality of Stockpile Drainage and Underdrain Flows	38
5.2	Stock	xpile Quantity and Footprint	38
6.0	Repo	rting and Adaptive Management	39
6.1	Repo	rting	39
6.2	Adaptive Management		39
6.3	Annual Comparison to Plan		41



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page iii

	6.4	Waste	Characterization Update	. 41
	6.5	Annua	l Compliance Report	. 41
7.0		Reclan	nation and Long-Term Closure	. 42
	7.1	Increm	nental Reclamation	. 42
		7.1.1	Permanent Category 1 Waste Rock Stockpile	42
			7.1.1.1 Cover System	42
			7.1.1.2 Groundwater Containment System	42
		7.1.2	Temporary Category 2/3 and 4 Waste Rock Stockpiles	43
			7.1.2.1 Relocation to Pit	43
			7.1.2.2 Reclamation of Footprint	44
	7.2	Final F	Reclamation	. 44
		7.2.1	Category 1 Waste Rock Stockpile and Groundwater Containment System	44
		7.2.2	Ore Surge Pile	45
		7.2.3	Overburden Storage and Laydown Area	45
	7.3	Long-	Геrm Closure	. 45
		7.3.1	Category 1 Waste Rock Stockpile Cover Maintenance	46
		7.3.2	Category 1 Waste Rock Stockpile Groundwater Containment System	46
	7.4	Contin	gency Reclamation Estimates	. 46
		7.4.1	Contingency Reclamation Plan (Mine Year 0 and 1)	46
			7.4.1.1 Mine Year 0 (end of construction/development)	46
			7.4.1.2 Mine Year 1 (end of first year of operations)	47
Rev	ision l	History	·	. 48
Ref	References			. 50
List	List of Tables51			. 51
List	of Fig	gures		. 51
List	of La	rge Fig	ures	. 52
List	of At	tachme	nts	52



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 1

## Acronyms, Abbreviations and Units

Acronym, Abbreviation or Unit	Stands For
%S	Percent sulfur
ARD	Acid Rock Drainage
ASTM	American Society for Testing and Materials
AWMP	Adaptive Water Management Plan
cm/sec	centimeters per second
CQA	Construction Quality Assurance
EIS	Environmental Impact Statement
FTB	Flotation Tailings Basin
gal/acre/day	gallons per acre per day
GCS	groundwater containment system
gpm	gallons per minute
GPS	global positioning system
LLDPE	Linear Low Density Polyethylene
LTVSMC	LTV Steel Mining Company
Max	Maximum
MCY	million cubic yards
MDNR	Minnesota Department of Natural Resources
mil	measurement of liner thickness; a mil is a thousandth of an inch
MPCA	Minnesota Pollution Control Agency
N/A	not applicable
OSLA	Overburden Storage and Laydown Area
OSP	Ore Surge Pile
psi	pounds per square inch



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 2

Acronym, Abbreviation or Unit	Stands For
PTM	Permit to Mine
QC	quality control
ROMP	Rock and Overburden Management Plan
RTH	Rail Transfer Hopper
SDS	State Disposal System
SPK	stockpile
TBD	to be determined
UV	ultraviolet
WWTF	Mine Site Waste Water Treatment Facility



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 3

#### 1.0 Introduction

This document describes the Rock and Overburden Management Plan for the NorthMet Project (Project) and includes the presentation of the Block Model of rock in the mine pits, classification of waste rock and overburden based on the waste characterization study, stockpile design details, construction uses of waste rock and overburden, operating plans, reporting requirements, and adaptive management approaches. Incremental and final reclamation activities associated with stockpiles are also included. Information from this report will become part of the Minnesota Department of Natural Resources (MDNR) Permit to Mine (PTM) application and Minnesota Pollution Control Agency (MPCA) State Disposal System (SDS) Permit application and is summarized in the NorthMet Mine Plan (Reference (1)).

As developed in Section 4.2 of the Waste Characterization Data Package (Reference (2)), the overall plan for management of waste rock is to classify rock by its reactivity and place it in one of three stockpiles based on that classification. The lowest reactivity stockpile, Category 1, is a permanent stockpile, although some of the material will be used for select construction applications at the Mine Site or placed directly in the East Pit after mining ceases in the pit. The two higher reactivity stockpiles, Category 2/3 and Category 4, are temporary stockpiles, and waste rock from these stockpiles will be relocated to the East and Central Pits after mining ceases in each pit. Management of waste rock is described in Section 2.1.

As developed in Section 3.2 of Reference (2), the overall plan for management of overburden is to place potentially reactive saturated mineral overburden, hereinafter called Saturated Overburden, in one of two temporary stockpiles, Category 2/3 and Category 4, or to use it in MDNR-approved applications, and to use non-reactive unsaturated mineral overburden, hereinafter called Unsaturated Overburden, for construction and reclamation at the Mine Site. Organic Overburden, hereinafter called Peat, will also be used for reclamation at the Mine Site. Management of overburden is described in Section 2.2.

The Project is described in the Project Description (Reference (3)). Detailed reclamation plans for the waste rock stockpiles are described in this document. The overall reclamation plan is described in the NorthMet Project Reclamation Plan (Reference (7)). The Management Plans will evolve through the environmental review, permitting, operating, reclamation, and long-term closure phases of the project.

## 1.1 Objective and Overview

The objective of the Rock and Overburden Management Plan (ROMP) is to provide stable and safe storage of the mine's waste rock and overburden in a manner that results in compliance with safety and environmental regulations.

The Mine Site layouts are presented for Mine Years 1, 2, 11, and 20 as Large Figure 1 through Large Figure 4. Mine Years 1 and 2 are provided because they are the first two years



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 4

of mining. Mine Year 11 is included because there is a major change in operations – mining in the East Pit is completed, mining in the Central Pit has begun, and the temporary waste rock stockpiles have reached their maximum footprints. Mine Year 20 represents the end of mining, with pits and the permanent waste rock stockpile at their maximum extents and the material in the temporary waste rock stockpiles having been relocated to the East and Central Pits. Cross-sections of the pits are shown on Large Figure 5, and cross-sections of the stockpiles are shown on Large Figure 7.

Some of the information provided in this document will be submitted annually to fulfill the PTM annual reporting requirements, including documentation on the mining and reclamation activities completed during the past year and the mining and reclamation activities planned for the upcoming year.

#### 1.2 Outline

The outline of this document is:

- Section 1.0 Introduction, objective and overview, and geology and Block Model
- Section 2.0 Description of the design of systems to manage waste rock and overburden including waste characterization, waste classification, and construction uses
- Section 3.0 Description of the outcomes of the design
- Section 4.0 Description of the operational plans associated with rock and overburden management
- Section 5.0 Description of systems to monitor the water quantity and quality from the stockpiles, the amount of material in the stockpiles, and the footprint of the stockpiles
- Section 6.0 Description of annual reporting requirements including comparison to plan, waste characterization update, and compliance report
- Section 7.0 Description of the reclamation plan for the stockpiles including incremental reclamation, final reclamation, long-term closure activities and the Contingency Reclamation Estimates (assumes closure in the upcoming year) for Mine Year 0 and 1

Because this document is intended to evolve through the environmental review, permitting (SDS, Water Appropriations and PTM), operating, reclamation, and long-term closure phases of the Project, some headings are included as placeholders and are so identified. It will be reviewed and updated as necessary in conjunction with changes that occur in facility operating and maintenance methods or requirements. A Revision History is included at the end of the document.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 5

## 1.3 Geology and Block Model

The geology of the NorthMet Deposit is described in Section 2 of Reference (3).

The Block Model is a mathematical representation of the NorthMet Deposit and is used to develop a mine design and mining schedule. The schedule drives the required capacity for stockpiles. The development of the Block Model is described in Attachment A.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 6

## 2.0 Mine Waste Management System Design

Mine waste that will be excavated in the process of exposing the ore includes waste rock and overburden. Management of these mine wastes includes estimating the amount of each type of material to be excavated, evaluating the potential construction uses for each type of material, and designing storage areas for the materials.

#### 2.1 Waste Rock

Waste rock will be excavated and hauled by truck to waste rock stockpiles or to the East and Central Pits for backfilling, as described in Reference (1). Waste rock will be categorized based on the geochemical properties of the waste rock.

#### 2.1.1 Rock Characterization and Classification

Based on work described in Section 4 of Reference (2), waste rock has been divided into four categories according to its sulfur content, in ascending order of reactivity. These waste rock categories are summarized in Table 2-1 and described in more detail below.

Waste Rock Categorization	Sulfur Content (%S) <sup>(1)</sup>	Approximate % of Waste Rock Mass	Applications <sup>(3)</sup>	
Category 1	%S ≤ 0.12	70%	Construction and East Pit Backfill	
Category 2	0.12 < %S ≤ 0.31	24%	East Pit Backfill	
Category 3	0.31 < %S ≤ 0.6	3%	East Pit Backfill	
Category 4 <sup>(2)</sup>	0.6 < %S	3%	East Pit Backfill	

<sup>(1)</sup> In general, the higher the rock's sulfur content, the higher its potential for generating Acid Rock Drainage (ARD) or leaching heavy metals.

The decision on where to haul the waste rock will depend on the rock's waste category, which will be determined through a sampling and analysis program approved by the MDNR, as discussed in Section 4.0.

As shown in Table 2-2, during Mine Years 1 through 11, Category 2, 3, and 4 waste rock will be placed on the temporary Category 2/3 or Category 4 Waste Rock Stockpiles (Large Figure 1 through Large Figure 3). Beginning in Mine Year 11, after mining of the East Pit is complete, Category 2, 3, and 4 waste rock will be placed directly in the East Pit. Category 2, 3, and 4 waste rock will also be used to backfill the Central Pit, once mining ceases in that pit. The material in the temporary Category 2/3 and Category 4 Waste Rock Stockpiles will be relocated to the combined East and Central Pit, after mining ceases in each pit. In addition, approximately 49 million tons of Category 1 waste rock mined after Mine

<sup>(2)</sup> Includes all Virginia formation rock

<sup>(3)</sup> Applications include uses of the material other than stockpile storage.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 7

Year 11 will be placed in the East Pit. This will result in backfilling the East Pit, which includes the Central Pit, with approximately 45% of the total waste rock mined. See Section 7.1.2.1 for more details on East Pit backfilling.

Stockpiles will be designed to comply with Minnesota Rules, parts 6132.2200 and 6132.2400. When at their maximum extent, each stockpile is estimated to have the approximate area, height, volume, and elevation shown in Table 2-3.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 8

Table 2-2 **Waste Rock Placement** 

Mine Year	Category 1 Waste Rock Stockpile (tons)	Category 2/3 Waste Rock Stockpile (tons)	Category 4 Waste Rock Stockpile (tons)	East Pit <sup>(1)</sup> (tons)	Total Rock Moved <sup>(1)</sup> (tons)
0	0	0	0	0	0
1	18,707,500	5,238,800	1,489,200	0	25,435,500
2	15,016,700	4,432,900	762,500	0	20,212,100
3	16,139,000	4,297,100	1,127,700	0	21,563,800
4	12,796,600	3,655,600	827,500	0	17,279,700
5	11,741,300	2,415,000	441,900	0	14,598,200
6	16,842,200	4,349,000	665,600	0	21,856,800
7	10,405,000	2,566,000	549,000	0	13,520,000
8	16,939,800	4,332,200	110,600	0	21,382,600
9	12,556,200	4,660,200	133,500	0	17,349,900
10	12,974,200	4,070,500	76,800	0	17,121,500
11	10,180,400	4,003,900	22,400	6,206,800	20,413,500
12	10,773,100	0	0	10,574,200	21,347,300
13	2,850,000	0	0	16,772,200	19,622,200
14	0	0	0	17,917,200	17,917,200
15	0	0	0 16,689,400		16,689,400
16	0	0	0	14,838,800	14,838,800
17	0	0	0	12,695,000	12,695,000
18	0	0	0	14,581,100	14,581,100
19	0	0 0		15,788,600	15,788,600
20	0	0	0	14,128,000	14,128,000
Total	167,922,000(2)	44,021,200	6,206,700	140,191,300	358,341,200 <sup>(1)</sup>
% Total Rock <sup>(1)</sup>	54.5%	14.3%	2.0%	45.5%	116.3% <sup>(1)</sup>

<sup>(1)</sup> The total rock listed includes movement of rock from the temporary Category 2/3 and Category 4 Waste Rock Stockpiles to the East Pit and the movement of rock from the West and Central Pit to the East Pit. There will be approximately 308 million tons of waste rock, with about 50 million tons being double-handled for disposal in the East Pit. At reclamation, waste rock storage will be in either the Category 1 Waste Rock Stockpile or the East Pit.

(2) A portion of the Category 1 waste rock may be used for MDNR-approved on-site construction. The balance will be

placed in the Category 1 Waste Rock Stockpile.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 9

Table 2-3 Maximum Stockpile Dimensions – Approximate

	Mine	Marrian	Volume (tons)		Height (feet)		Maximum Elevation (feet above sea level)
Stockpile	Year of Maximum Footprint	Maximum Footprint (acres)	Planned (1)	Maximum Capacity	Planned <sup>(</sup>	Maximum Capacity	
Category 1 (Permanent)	6/21 <sup>(2)</sup>	508/526(2)	168M	172M	200	240	1840
Category 2/3 (Temporary)	6	180	44.0M	60.6M	160	200	1770
Category 4 (Temporary)	3	57	6.21M	15.0M	80	180	1790
Ore Surge Pile (Temporary)	N/A <sup>(3)</sup>	31	2.50M	3.07M	40	40	1645

<sup>(1)</sup> The planned volume of the stockpile is the volume of waste rock in the current Mine Plan. The maximum capacity reflects the full capacity of the stockpile based on its planned footprint. Maximum capacities of the temporary stockpiles and planned capacity of the permanent stockpile were used for impact evaluations.

## 2.1.2 Permanent Stockpile – Category 1 Waste Rock Stockpile

The majority of the Category 1 waste rock will be placed in the permanent Category 1 Waste Rock Stockpile, which is the only permanent stockpile. Some Category 1 waste rock will be used to backfill the East or Central Pit. Located north and west of the West Pit, the Category 1 Waste Rock Stockpile, at its final configuration (Mine Year 21), will contain approximately 168 million tons of waste rock, cover approximately 526 acres, and be approximately 200 feet high. At its maximum capacity, the Category 1 Waste Rock stockpile will be 240 feet high.

The Category 1 Waste Rock Stockpile contains rock that is not expected to generate acid rock drainage (ARD), but may leach heavy metals; therefore it will be constructed differently than the temporary waste rock stockpiles that will contain waste rock with potential to generate ARD. Minnesota Rule, part 6132.2200, subpart 2, item B(2) mandates collection of water that drains from mine waste; therefore a groundwater containment system will be constructed in stages around the stockpile to collect Category 1 Waste Rock Stockpile drainage and convey it to the Mine Site Waste Water Treatment Facility (WWTF) for treatment. This groundwater containment system is being developed in lieu of a liner system

<sup>(2)</sup> The Category 1 Waste Rock Stockpile has a maximum footprint of 508 acres while active. It will reach this size by Mine Year 6. The stockpile will be re-graded as part of reclamation with a final footprint of 526 acres in Mine Year 21.

<sup>(3)</sup> The OSP is a surge pile that will have ore moving in and out as needed to meet mine and plant conditions.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 10

under the stockpile. Sections 2.1.2.2 and 2.1.2.3 describe the Category 1 Waste Rock Stockpile Groundwater Containment System.

Details on reclamation of the Category 1 Waste Rock Stockpile are discussed in Section 7.1.1 for incremental reclamation, Section 7.2.1 for final closure, and Section 7.3.1 for long-term closure.

## 2.1.2.1 Stockpile Design

The Category 1 Waste Rock Stockpile will be the only permanent stockpile and has been designed to comply with Minnesota Rules, part 6132.2400 to minimize hydrologic impacts, be structurally sound, control erosion, promote progressive reclamation, and enhance the survival and propagation of vegetation. In order to meet these requirements, the stockpile has been designed with a maximum lift height of 40 feet, final bench width of 30 feet, initial slopes between benches at the angle of repose of the waste rock, and final reclamation slopes between benches of 3.75 (horizontal) to 1 (vertical).

In preparation for building the stockpile, the site will be cleared, and geotechnically unsuitable soils will be removed from around the perimeter to insure the long-term stability of the stockpile and the adjacent groundwater containment system. For more details on the geotechnical design and modeling to support the design, see Reference (4). Select permit design drawings of the Category 1 Waste Rock Stockpile are included in Attachment B at this time; design drawings of the temporary waste rock stockpiles and the Ore Surge Pile (OSP) will be included during permitting.

Surface water management on active portions of the stockpile has been designed to minimize erosion on the stockpile surface. The benches and top surfaces of the stockpile will be backsloped away from the crests to minimize the potential for breakout of ponded water from eroding the outer slopes. In addition, crest berms (Detail 3, Drawing SPK-032 in Attachment B) will be constructed along the operational crest perimeters to provide further assurance that surface runoff from active areas will not overflow to the reclaimed areas along the lower slopes. Outslope drainage will be managed in part by using channels constructed on the inboard side of the stockpile ramps, as illustrated on Detail 4 on Drawing SPK-032 of Attachment B. Drainage and any surface runoff from active portions of the stockpile will be collected in the groundwater containment system along the base of the stockpile.

## 2.1.2.2 Groundwater Containment System Design

A groundwater containment system will be constructed to capture drainage and surface runoff from the Category 1 Waste Rock Stockpile. The Category 1 Waste Rock Stockpile Groundwater Containment System will provide the ability to collect and treat the drainage from the Category 1 Waste Rock Stockpile.

The Category 1 Waste Rock Stockpile Groundwater Containment System will consist of a cutoff wall (a low permeability compacted soil hydraulic barrier) combined with a drainage



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 11

collection system around the perimeter of the stockpile near the stockpile toe. The final configuration of the containment system will completely encircle the stockpile as shown on Figure 2-1. Attachment C contains the Permit Support Drawings for the Category 1 Waste Rock Stockpile Groundwater Containment System for reference in conjunction with the following discussion of the containment system design. The design will meet the applicable requirements of Minnesota Rules, part 6132.2200, subpart 2, items B and C. During operations, the water collected by the groundwater containment system will be treated at the WWTF and pumped to the FTB or to the East Pit to flood the pit more rapidly. During reclamation and long-term closure, this water will be treated at the WWTF and pumped to the West Pit or discharged to a small watercourse that flows into the Partridge River, as described in Section 7.0.

Groundwater containment systems are commonly used at facilities where there is a need to manage groundwater flow, such as landfills, tailings basins, and paper sludge disposal facilities. The combined use of a cutoff wall and a groundwater collection system is acknowledged by academic, governmental, and industry authorities and by construction markets, as detailed in Attachment D.

The containment system will collect stockpile drainage and draw down the water table on the stockpile side of the cutoff wall, thereby maintaining an inward gradient along the cutoff wall and eliminating the potential for stockpile drainage passing through the cutoff wall (hydraulic barrier) (i.e., leakage through the cutoff wall will be inward into the containment system). Figure 2-2 shows a conceptual cross-section of the Category 1 Waste Rock Stockpile Containment System. The design of the containment system is shown in Attachment C, including typical sections during operations on Drawing GCS-010.

A groundwater flow model was developed to assess the ability of the proposed groundwater containment system to collect groundwater from beneath the Category 1 Waste Rock Stockpile and estimate the average groundwater flow rate to the collection system. See Attachment E for a description of this modeling.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 12




Figure 2-1 Category 1 Waste Rock Groundwater Containment System



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 13




Figure 2-2 Conceptual Representation of Category 1 Waste Rock Stockpile Containment System – Operating Conditions Cross-Section

Groundwater flow modeling indicates that stockpile drainage recharging groundwater beneath the Category 1 Waste Rock Stockpile has the potential to flow within the bedrock prior to reaching the containment system. Groundwater flow within the bedrock is primarily through fractures or other secondary porosity features, as the bedrock has a low primary hydraulic conductivity. At the scale of the model, the fractures are assumed to be sufficiently interconnected that the fractured rock behaves similar to a porous medium. In order for the containment system to capture groundwater from the bedrock, a hydraulic connection between the drainage collection system and the bedrock must be established, as described in Section 2.1.2.3.

The groundwater containment system will be constructed in stages from Mine Year 0 to Mine Year 5 as shown on Drawings GCS-003 through GCS-007 of Attachment C. The Mine Year 5 configuration of the containment system will completely contain the stockpile, capturing drainage from the stockpile in its entirety.

## 2.1.2.3 Groundwater Containment System Configuration and Operation

The groundwater containment system will consist of a cutoff wall and a drainage collection



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 14

system. The cutoff wall, with a soil hydraulic conductivity of no more than  $1x10^{-5}$  cm/sec, will be constructed by excavating a trench near the toe of the stockpile to bedrock and backfilling the trench with a suitable compacted soil material (compacted natural silty clay soil or bentonite amended soil) or by placing a geosynthetic barrier in the trench. Any of these barrier systems will serve the intended function; the type to be installed will be decided based on soil availability, overall cost, and timing/duration of construction at that point in time (i.e., spring, summer, and fall) when construction services are procured and initiated.

The drainage collection system will consist of a combination of pipes and ditches. This includes a slotted or perforated horizontal drain pipe surrounded by aggregate within a trench excavated to bedrock and backfilled with free-draining granular material. In order to establish a hydraulic connection between the collection drain and the bedrock, the elevation of the horizontal drain pipe must be low enough to ensure an upward vertical hydraulic gradient between the drain pipe and the bedrock. The existing low permeability soils below the drain pipe will be excavated down to bedrock and backfilled with a high permeability granular material. This should establish the hydraulic connection between the containment system and bedrock along most of the west, north and east sides of the stockpile where it is estimated that the water level will be above the elevation of the drain pipe. However, along the south side of the stockpile, the water level is likely to be below the drain pipe elevation. Some of the stockpile drainage entering bedrock and flowing south will not be captured by the containment system but will instead flow into the West Pit.

Along the west, north, and east sides of the stockpile, there may be localized areas where the drain pipe cannot be installed at an elevation low enough to ensure that groundwater will not flow beneath the cutoff wall. PolyMet assumed that water collection performance monitoring points will be defined in SDS permitting to confirm (via monitoring differential hydraulic head) whether or not post-construction seepage loss is occurring beneath the cutoff wall. If monitoring confirms that seepage losses are occurring to an extent potentially detrimental to water quality, then groundwater recovery wells can be installed to supplement the containment system.

Stockpile drainage collected in the horizontal drain pipe will flow by gravity to a low point near the northeast corner of the stockpile. From the northeast corner of the stockpile, a non-perforated pipe will convey the flow to a collection sump where it will be pumped to the WWTF. As the stockpile development progresses to the west, an additional section of the containment system will collect and convey drainage from the southwest corner of the stockpile by gravity flow to a collection sump where it will be pumped to the WWTF. The collection sumps will have emergency overflows (by gravity) to the East or West Pits.

In addition to the drainage collection system around the stockpile, a mine drainage ditch will be incrementally built along the base of the stockpile as the stockpile is built. Stockpile mine drainage originating from surficial seeps and runoff will be collected and pumped to the WWTF. To accomplish this, the horizontal drain pipe will have vertical risers extending upward into the mine drainage ditch. The portion of the risers above ground will be slotted or



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 15

perforated and encapsulated in aggregate to allow stockpile mine drainage originating from surficial seeps and runoff collected in the mine drainage ditch to drain through the risers into the horizontal drain pipe, while excluding soil particles of a size that could clog or otherwise be difficult to clean from the pipe. These risers will also function as access points for cleanout of the horizontal pipe. The correct specification of the aggregate and vertical riser slot size in combination with the ability to access the horizontal pipe to implement periodic preventive cleaning will minimize the risk of clogging the drain pipe.

Shortly after construction and before vegetative cover is fully established, these systems can occasionally fill in with sediments. Multiple clean-out access points will be provided to accommodate equipment needed to prevent and/or remedy clogs if they occur. Periodic maintenance will consist of inspection via video camera of the drain pipe to make sure it is not blocked by sediments or collapsed. If sediments are observed, they will be cleaned out by flushing through the vertical risers. If collapse is observed, the collapsed section will be repaired. The periodic inspections to evaluate the need for maintenance will be every 5 years unless monitoring of the amount of water collected by the containment system indicates there has been an unusual change in flow not attributed to weather that could be caused by collapse or damage to the containment system. Over the long-term, once a dense vegetative cover is established, the availability of sand, silt and clay size particles to erode into the system is substantially reduced, as are the potential for clogging and the need for occasional pipe cleaning.

Reclamation of the groundwater containment system, including the mine drainage ditch, is described in Section 7.1.2.

As shown in Table 2-4 and Attachment E, the groundwater model simulations indicate that the containment system is capable of capturing 91% to greater than 99% of the drainage from the Category 1 Waste Rock Stockpile over the life of the mine and during long-term closure. The majority of the remaining drainage eventually flows to the mine pits. A small percentage, less than 1% to 2% (<0.01-6 gpm) during operations and less than 1% (<0.01 gpm) during reclamation and long-term closure, is not captured in the containment system or the mine pits and is estimated to flow off site.

The groundwater modeling simulations show that the majority of the particles not captured by the Category 1 Waste Rock Stockpile Groundwater Containment System or the pits follow deep and long (over 1,500 years) bedrock flow paths to the south, southeast, and east. These potential uncaptured flows are not significant due to the relatively small volumes of groundwater flow that these flow paths represent and the extremely long travel time relative to the water quality modeling period of 200 years. However, these potential flows from the Category 1 Waste Rock Stockpile to bedrock south, southeast, and east of the West Pit, along with outflow from the West Pit, are included in the Mine Site water quality model to determine potential impacts from this groundwater to downgradient surface water locations.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 16

Table 2-4 Category 1 Waste Rock Stockpile Drainage Modeling Results

Mine Year	Flow Component	Flow Rate (gpm)	Overall Capture Efficiency
	Total Drainage	140.7 gpm	
	Capture by Containment System	140.2 gpm	
Mine Year 1	Capture by West Pit	0 gpm	>99.9%
	Capture by East Pit	0.5 gpm	
	Uncaptured Flow	<0.1 gpm	
	Total Drainage	361.2 gpm	
	Capture by Containment System	328.9 gpm	
Mine Year 10	Capture by West Pit	20.6 gpm	98.5%
	Capture by East Pit	6.1 gpm	
	Uncaptured Flow	5.5 gpm	
	Total Drainage	3.7 gpm	
	Capture by Containment System	3.5 gpm	
Mine Year 20	Capture by West Pit	0.2 gpm	99.9%
	Capture by East Pit	<0.01 gpm	
	Uncaptured Flow	<0.01 gpm	
	Total Drainage 3.7 gpm		
	Capture by Containment System	3.5 gpm	
Mine Year 30	Capture by West Pit	0.2 gpm	99.9%
	Capture by East Pit	<0.01 gpm	
	Uncaptured Flow	<0.01 gpm	
	Total Drainage	3.7 gpm	
	Capture by Containment System	3.5 gpm	
Mine Year 40	Capture by West Pit	0.2 gpm	99.9%
	Capture by East Pit	0 gpm	
	Uncaptured Flow	<0.01 gpm	



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 17

Mine Year	Flow Component	Flow Rate (gpm)	Overall Capture Efficiency
	Total Drainage	3.7 gpm	
Long-Term	Capture by Containment System	3.5 gpm	
Closure	Capture by West Pit	0.2 gpm	99.9%
(Steady State)	Capture by East Pit	0 gpm	
	Uncaptured Flow	<0.01 gpm	

When the stockpile is uncovered, the model is estimating that there is some potential for a very small amount of stockpile drainage (0.2 gpm) to flow underneath the containment system and discharge to the adjacent wetlands in areas along the northeast and northwestern sides of the stockpile. These areas will be investigated prior to the construction of the corresponding segment of the containment system. If field conditions, particularly depth to bedrock, are similar to modeling assumptions, the design of the containment system may be modified to account for capture at lower elevations or to include groundwater extraction wells that will collect water from a greater depth than the containment system is currently designed and modeled to collect water.

## 2.1.2.4 Construction Use of Category 1 Waste Rock

A significant amount of construction material will be required in the first few years of operation to develop the Mine Site. Construction material requirements change over time, but material continues to be needed throughout the life of the mine for new and expanded haul roads, stockpile foundations and liners, and ancillary infrastructure. Category 1 waste rock will be used as a construction material, depending on the application, the expected effect on surface and groundwater quality, and availability of the material relative to when and where it is needed, as approved by the MDNR. Category 1 waste rock may also be crushed and screened for use in Mine Site construction, as approved by the MDNR.

If the use of Category 1 waste rock for construction purposes is not approved by MDNR, rock will be obtained from a state-owned waste rock stockpile (Stockpile 2012) from LTVSMC Area 3 and/or 2 located approximately 5 miles west of the Mine Site along Dunka Road or from the inactive LTV Steel Mining Company (LTVSMC) Area 5 (Large Figure 8) to the east of the Tailings Basin. Table 2-5 lists construction applications that will require rock, which could either be Category 1 waste rock or other rock, as approved by the MDNR.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 18

## Table 2-5 Construction Applications Requiring Rock

Application	Water Quality Rationale
Category 1 Waste Rock Stockpile Perimeter	Operations: Water contacting the rock will be within the groundwater containment system and routed to the WWTF.  Long-Term Closure: Water contacting the rock will be within the groundwater containment system and routed to treatment.
Temporary Stockpile Foundations (Category 2/3 and 4 and OSP)	Operations: Minimal water will contact the rock because it will be below a geomembrane liner.  Long-Term Closure: Some of this material will be removed during reclamation of the temporary stockpile foundations. The remaining material will be reclaimed with a soil cover, with runoff directed off-site.
Temporary Stockpile Drainage Layer (Category 2/3 and 4 and OSP)	Operations: Water contacting this rock will be collected on the geomembrane liner.  Long-Term Closure: This material is located above the geomembrane liner and will be removed in reclamation.
Groundwater Containment System Material	Operations: Water contacting this rock will be within the groundwater containment system and routed to the WWTF.  Long-Term Closure: Water contacting the rock will be within the groundwater containment system and routed to treatment.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 19

Application	Water Quality Rationale
Ramps and Roads in	Operations: Water contacting this rock will be pit water, which is collected and treated or used to fill the East/Central Pits.
Pit	Long-Term Closure: Most of this material will be below the water table as the pits are filled with water.
Haul Roads from Pits to Stockpiles and Rail Transfer	Operations: Runoff from haul road surfaces will be collected and treated. Runoff from reclaimed side slopes will be handled as stormwater and directed off-site.
Hopper	<u>Long-Term Closure:</u> Haul roads will be removed or reclaimed in-situ, with runoff directed off-site.
Boil Transfer Hopper	Operations: Runoff from active surfaces will be collected and treated. Runoff from side slopes will be handled as stormwater and directed off-site.
Rail Transfer Hopper	Long-Term Closure: The rock portion of the structure will be reclaimed with a geomembrane and soil cover or moved to the East Pit for permanent underwater disposal.
Railroad	Operations: Runoff from railroad surfaces will be handled as stormwater and directed off-site.
Maintenance Ballast	Long-Term Closure: Runoff from railroad surfaces will be handled as stormwater and directed off-site.

## 2.1.3 Temporary Waste Rock Stockpiles (including the Ore Surge Pile)

There are two temporary waste rock stockpiles and one temporary OSP. Although the OSP does not store waste rock, the design of the stockpile is similar to the design of the temporary waste rock stockpiles and is thus included in this section. The locations of the stockpiles, as shown in Large Figure 1 through Large Figure 4, are as follows:

- The temporary Category 2/3 Waste Rock Stockpile is located southeast of the East Pit, near Dunka Road.
- The temporary Category 4 Waste Rock Stockpile is located west of the East Pit, over the Central Pit.
- The OSP, which is a temporary storage pile of ore, is located south of the East Pit, along Dunka Road, east of the Rail Transfer Hopper (RTH).

The temporary waste rock stockpiles will receive material from the East Pit from Mine Year 1 to 11 and from the West Pit from Mine Year 2 through 11. Beginning in Mine Year 11, after mining of the East Pit is complete, Category 2, 3, and 4 waste rock mined from the West and Central Pits will be hauled directly to the East Pit for disposal. Category 2, 3, and 4 waste rock will also be used to backfill the Central Pit, after mining ceases in that pit in Mine



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 20

Year 16. Starting in Mine Year 11, the temporary waste rock stockpiles will be relocated to the East and Central Pits for ultimate disposal, after mining ceases in each pit.

The OSP will allow for temporary storage of ore until it can be fit into the processing schedule or as required due to operating delays. Use of the OSP will allow for delivery of a steady annual flow and assist in providing a uniform grade of ore to the Process Plant. Ore will flow into and out of this pile during the life of the mine as needed to meet mine and plant operating conditions. The OSP footprint is approximately 32 acres with capacity for 2.5 million tons for one 40-foot lift and a maximum capacity of 4.4 million tons in three 40-foot lifts with side slopes at the angle of repose. The OSP will be removed at the completion of mining activities, with the remaining ore processed at the plant or placed in the East or Central Pits for ultimate disposal.

## 2.1.3.1 Stockpile Design

The temporary stockpiles have been designed to comply with Minnesota Rules, part 6132.2200 to provide for the collection of substantially all water, and Minnesota Rules, part 6132.2400 to minimize hydrologic impacts, be structurally sound, and control erosion on the stockpile surface. Because they are temporary stockpiles, their design does not include progressive reclamation. The stockpiles have been designed with a maximum lift height of 40 feet, bench width of 30 feet, and slopes between benches at the angle of repose of the material, as specified in the Minnesota Rules, part 6132.2400. The stockpile designs include the foundation; underdrain system (when required); liner system; and overliner drainage system. Design of the stockpile sumps and stockpile water management is described in the NorthMet Water Management Plan-Mine (Reference (5)). Details on reclamation of the temporary stockpiles are discussed in Section 7.1.2 for the Category 2/3 and Category 4 Waste Rock Stockpiles and Section 7.2.2 for the OSP.

In preparation for building the temporary stockpiles, the sites will be cleared, grubbed, and geotechnically unsuitable soils excavated as needed to support a stable foundation. Unsuitable soils are classified as Pt, OH, OL, MH and CH based on the Unified Soil Classification System. Structural fill will then be placed, as needed, to meet the foundation grades designed to provide gravity drainage to water collected on the stockpile liner. In areas where elevated groundwater is encountered at or near the liner grades, the stockpiles will be constructed with a foundation underdrain system. The underdrain system will be designed to be above groundwater elevations as much as possible to avoid continual collection of groundwater. After the underdrain system is installed, the liner will be constructed.

## 2.1.3.2 Liner System Design

The stockpile liner is an engineered system comprised of, from the bottom up, a foundation underdrain system, an impermeable composite liner barrier, and an overliner drainage layer. The underdrain system will capture and convey shallow foundation groundwater to facilitate construction of the liner system and to prevent the development of excess foundation pore pressures during stockpile loading. The impermeable barrier is a composite liner comprised



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 21

of a compacted soil liner overlain by a geomembrane and has been designed to prevent downward infiltration of water. The high permeability overliner drainage layer minimizes the development of hydraulic head on the impermeable liner by collection and gravity conveyance of water collected above the impermeable barrier to a series of perimeter stockpile sumps. These three liner design components (underdrains, impermeable barrier, and overliner drainage layer) function as a system to enhance liner integrity and stockpile stability.

The composite liner barriers are designed to perform commensurate with the level of environmental risk expected by the waste rock classification type. The composite liner system for each temporary stockpile consists of a minimum of one foot of compacted soil overlain by an 80-mil thick Linear Low Density Polyethylene (LLDPE) geomembrane liner and a minimum of two feet of granular drainage material. The temporary stockpile liner systems are described below and are summarized in Table 2-6:

- Category 2/3 Waste Rock Stockpile: A minimum of one foot of compacted soil liner overlain by an 80-mil thick geomembrane liner and a layer of overliner drainage material. The soil liner will consist of local materials that are scarified, moisture-conditioned, and compacted to meet a maximum permeability requirement of 1x10<sup>-5</sup> cm/sec. Based on the available laboratory and site investigation data (Section 4.1 of Reference (4)), it is anticipated that local glacial till soils will meet the permeability requirements specified for the soil liner materials. This data indicates that the permeability of foundation soils is matrix-supported, i.e., the permeability is governed by matrix soils. If necessary, the soil liner materials will be processed to meet the 1x10<sup>-5</sup> cm/sec permeability design criteria.
- Category 4 Waste Rock Stockpile and Ore Surge Pile: A minimum of one foot of compacted soil liner with a maximum permeability of 1x10<sup>-6</sup> cm/sec, overlain by an 80-mil geomembrane liner and a layer of overliner drainage material. Based on the available laboratory and site investigation data (Section 4.1 of Reference (4)), it is anticipated that the compacted soil liner will consist of locally excavated soils. This assumption of using local material is also supported by the long-term permeability values for glacial till reported in the literature (e.g., Reference (6) evaluated the mean field saturated conductivity for glacial till of 3x10<sup>-6</sup> cm/sec when used for cover materials). As the liner soils are subject to much higher confining pressures, are overlain by waste rock, and are therefore protected from freeze, thaw, and desiccation effects, the long-term maximum liner permeability of 1x10<sup>-6</sup> cm/sec for on-site soils is likely achievable. If necessary, the soil liner materials will be processed to meet the 1x10<sup>-6</sup> cm/sec permeability design criteria. The Ore Surge Pile requires a thicker overliner drainage layer than the other temporary stockpiles due to the anticipated mine equipment operating on the overliner drainage layer.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 22

Table 2-6 Temporary Stockpile Liner System Design

Temporary Stockpile	Liner System
Category 2/3 Waste Rock Stockpile	12-inch compacted (1x10 <sup>-5</sup> cm/s) soil liner subgrade overlain by an 80-mil LLDPE geomembrane, covered by a 24-inch overliner drainage layer
Category 4 Waste Rock Stockpile	12-inch compacted (1x10 <sup>-6</sup> cm/s) soil liner subgrade overlain by an 80-mil LLDPE geomembrane, covered by a 24-inch overliner drainage layer
Ore Surge Pile	12-inch compacted (1x10 <sup>-6</sup> cm/s) soil liner subgrade overlain by an 80-mil LLDPE geomembrane, covered by a 6-foot overliner drainage layer

## 2.1.3.2.1 Liner Leakage Analyses

Each of the selected liner systems was evaluated by conducting liner leakage analyses. The methodology and results of these evaluations are provided in Section 5.2.2 and Section 6.1.1 of Reference (7). Results of leakage analyses conducted on the proposed liner systems assuming long-term steady state conditions are summarized as follows:

- Category 2/3 Waste Rock Stockpile: The proposed liner system for the Category 2/3 Stockpile is estimated to provide an average annual leakage rate based on the 90<sup>th</sup> percentile of approximately 0.63 gal/acre/day prior to the stockpile being relocated to the East Pit; and
- Category 4 Waste Rock Stockpile and Ore Surge Pile: The proposed liner system for these stockpiles is estimated to provide an average annual leakage rate based on the 90<sup>th</sup> percentile of approximately 0.18 gal/acre/day prior to the stockpile being relocated to the East Pit or removed.

The calculated liner leakage rates listed above disregard the influence of the waste rock uptake potential. This is likely a conservative assumption that inherently overestimates liner leakage because the stockpile materials will be placed dry of the specific retention moisture content (also referred to as field capacity), which is the minimum moisture content required to overcome the gravimetric surface tension so that gravity drainage of precipitation to the bottom of the stockpile can occur (Reference (8)). The moisture content difference between the specific retention and the moisture content of the originally placed waste rock represents the quantity of water that is permanently lost due to moisture uptake by the waste rock. The quantity of water lost from uptake is not available on a bulk basis for drainage. In addition, uptake by the waste rock is expected to delay the onset of drainage from meteoric water through the waste rock due to the amount of time needed for "break-through" of the wetting front on a bulk basis. Hutchison and Ellison (Reference (9)) note that for waste rock placed at a moisture content below its specific retention value "... possibly even for several months



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 23

or years, percolation will go toward raising the moisture content of the waste to levels at which leachate flow can ultimately occur." It is anticipated that a minor percentage of "short-circuiting" may occur at stockpile boundaries, but the total waste rock uptake is likely to remain significant. For instance, 40 feet of material placed in a single lift with a 5% (by volume) uptake differential will need approximately one year for break-though, assuming no evaporation and runoff losses. Therefore, the overall stockpile will essentially behave as a "sponge" with the majority of the precipitation being permanently lost as uptake until the specific retention moisture content is reached.

No operational water balance quantifying the permanent uptake for the stockpiles was conducted for this permit-level design, as the material characteristics required to define the required parameter have not been developed. In particular, to define the uptake potential, the expected moisture content of the materials placed on the stockpiles and their corresponding specific retention moisture contents are required. Limitations on site disturbance currently prohibit the collection of this data. Based on experience on other similar projects, the difference between the initial moisture content of the waste rock and its specific retention value is generally in the range of 1% to 5% by weight, depending on the material's specific properties.

#### 2.1.3.2.2 Foundation Settlement

Compacted waste rock and/or native soils will be used for foundation grading. The foundation soils may exhibit moderate settlement under the high-stress design conditions, as discussed in Section 6.1 of Reference (4). As a result, a LLDPE geomembrane or similar elastic polymer geomembrane will be used for the geomembrane barrier layer component of the liner system for the Category 2/3 Waste Rock Stockpile, Category 4 Waste Rock Stockpile, and Ore Surge Pile due to its reliability to accommodate high strain deformations. Foundation settlement and liner strain calculations are discussed in Section 6 of Reference (4).

Structural fill will dominantly consist of native till soils compacted to 95% of the maximum dry density as determined by the standard Proctor compaction test (ASTM D 698). When Category 1 waste rock is used to develop the foundation grades, rock fill will be placed in controlled lifts and compacted in accordance with a specified rock fill compaction method.

## 2.1.3.2.3 Overliner Drainage Layer Design

The overliner drainage layer material will consist of crushed rock or processed gravel from on-site materials. The use of a crushed rock overliner has been a standard of practice for high stress mine waste applications for decades; e.g., crushed ore has been used extensively in high stress heap leach liner systems for mining applications for over 20 years. The overliner drainage layer provides a buffer to protect the geomembrane from damage during placement of the waste rock from wildlife, and from the elements (e.g., UV radiation, wind, storm flows).



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 24

The overliner drainage layer thickness for the OSP is different from the temporary waste rock stockpiles due to the potential for equipment to be operating on the overliner drainage materials while loading ore onto trains. The OSP requires a minimum overliner thickness of 6 feet, which is based on liner stress computations conducted to accommodate the design criteria of 8 pounds per square inch (psi) maximum vertical stress on the liner from the anticipated mine equipment operating over the liner. The liner system stress calculations are provided in Attachment F.

The overliner drainage layer contains a liquid collection piping network as shown on Details 2 and 3 on Drawing SKP-035 of Attachment B. The preliminary layout of the overliner drainage network of piping are shown on Drawings SKP-017, SKP-023, and SKP-029 in Attachment B. The liquid collection piping design calculations are provided in Attachment G.

## 2.1.3.2.4 Overliner Drainage and Underdrain Flows Collection

The stockpile subgrades will be designed and constructed to promote positive drainage of future stockpile drainage towards the lined Overliner Collection Sumps (Overliner Sumps). Locations of the Overliner Sumps are shown in Drawings SKP-017, SKP-023, and SKP-029 in Attachment B. Liner grades as shown in Drawings SKP-015, SKP-021, and SKP-027 have been designed to minimize the number of Overliner Sumps at each stockpile. The Overliner Sump design is described in detail in Section 2.1.4 of Reference (5) and is shown on Large Figure 4 through Large Figure 6 of Reference (5).

Underdrain flows will be collected in a series of unlined Underdrain Sumps that will be located directly adjacent to the Overliner Sumps, which are shown in Drawings SKP-015, SKP-021, and SKP-027 in Attachment B. An Underdrain Sump manhole design is shown on Detail 5 on Drawing SKP-035 of Attachment B. The Underdrain Sumps are designed to contain the 24-hour volume of consolidation water expelled from the pores of the underlying soils during the loading process. In addition, the Underdrain Sumps will collect shallow groundwater intercepted by the underdrain piping network.

Stockpile drainage collected in the Overliner Sumps is considered mine drainage and will be pumped to the WWTF (see Section 2.1.4 of Reference (10)). Water collected in the Underdrain Sumps will initially be directed to the Overliner Sumps for conveyance to the WWTF. It is anticipated that the water quality associated with the Underdrain Sumps will be the same as groundwater quality and will be of sufficient quality to direct off-site through the stormwater system.

## 2.1.3.3 Stockpile Construction Quality Assurance Plan

A Construction Quality Assurance (CQA) Plan has been developed for the stockpile construction and is provided in Attachment H. This plan outlines CQA procedures for the installation of the foundation and liner components of the temporary stockpile construction. This plan has been developed to assure that the construction of the soil and geosynthetic



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 25

components are in compliance with the project specifications and to demonstrate that the regulatory requirements for the construction are achieved.

The objective of the CQA Plan is to assure that the Contractor uses the proper materials, construction techniques, and procedures, and that the intent of the design is achieved. This plan also provides the means for resolution of problems that may occur during construction. The CQA Plan is independent of the quality control (QC) programs to be followed by the manufacturers, installers, and the Contractor.

#### 2.2 Overburden

Surface overburden (about 6% of the excavated volume for pits and stockpile foundations) has been defined as the material that lies on top of the ore body or material that must be removed from stockpile footprints to provide suitable foundations for stockpiles. Overburden excavated to access the ore and to construct the stockpile foundations will be classified based on the physical and geochemical properties of the material, and will be used or disposed of based on the classification.

## 2.2.1 Overburden Characterizations and Classification

Based on work described in Section 4 of Reference (2), the overburden has been classified into three types, based on their physical and chemical characteristics:

- 1. Peat this includes all organic soils
- 2. Saturated Overburden this includes all mineral overburden, including zones of soil formation, located <u>below</u> the water table. Classification of this material from the Unsaturated Overburden will be based on the location of the water table as the primary criteria.
- 3. Unsaturated Overburden this includes all mineral overburden, including zones of soil formation, located <u>above</u> the water table. Similarly, the primary criteria for identification of this material from the Saturated Overburden will be based on the location of the water table.

## 2.2.2 Overburden Storage and Laydown Area

The Overburden Storage and Laydown Area (OSLA) will be located south of the West Pit and west of the RTH and WWTF. This area will be used to screen, sort, and temporarily store Peat and Unsaturated Overburden for future use.

The OSLA will be graded to facilitate drainage around storage and processing areas and to allow for storage and future use of Unsaturated Overburden and Peat. Grading of the site will direct drainage to an unlined mine drainage pond in the southwest corner. The OSLA will be unlined, but will be compacted sufficiently to support equipment operation in most areas of the site.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 26

## 2.2.3 Construction Uses of Overburden

A significant amount of construction material will be required in the first few years of operation to develop the Mine Site. Construction material requirements change over time, but material will continue to be needed throughout the life of the mine for new and expanded haul roads, haul road maintenance, stockpile liners, and ancillary infrastructure. The ability to use overburden as a construction material will be dependent on the application, the expected effect on surface and groundwater quality, and the availability of material relative to when it is needed.

Table 2-7 provides the estimated overburden excavation requirements based on the current design of the stockpiles and pits. This table provides the best available estimate of actual excavation. These quantities were developed based on the depth to groundwater map (Large Figure 9) and depth to bedrock map (Drawing SKP-009 in Attachment B), both of which have been developed based on drilling records, test pit logs, and monitoring well data collected at the site and will be refined throughout the life of the mine. The overburden excavation volumes for the pit footprints are based on stripping of overburden down to bedrock. The excavation requirements for the Category 2/3 and Category 4 Waste Rock Stockpile footprints and OSP footprint, however, are based on excavation down to the stockpile liner grades and the estimated removal of geotechnically unsuitable overburden (mainly Peat and plastic clays) below liner grade, as necessary. The excavation requirements for the Category 1 Waste Rock Stockpile footprint only include removal of geotechnically unsuitable material around the perimeter for long-term stability of the stockpile and the groundwater containment system.

Based on 2010 high resolution topographic mapping of the Mine Site and additional drilling data, the depth to bedrock map (Drawing SKP-009 in Attachment B) has been updated. The depth to groundwater map (Large Figure 9) has also been updated based on this new mapping information. Table 2-7 provides the estimated volumes of overburden, by type, based on this updated information.

Table 2-8 lists the proposed construction uses of Saturated Overburden, which allows for an estimate of the approximate volume necessary for disposal in the Category 2/3 and 4 Waste Rock Stockpiles or pits. The estimated Saturated Overburden excavated for the stockpile and pit footprints is approximately 5.6 million cubic yards (MCY). The estimated construction applications listed in Table 2-8 will use approximately 2.6 MCY, assuming these uses are acceptable to the MDNR in permitting. This analysis results in a Saturated Overburden storage need between 3.0 and 5.6 MCY in the Category 2/3 and Category 4 Waste Rock Stockpiles or directly in the pits.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 27

## Table 2-7 Estimated Overburden Excavation Volumes

		Estimated Overburden Excavation Volume (bank cubic yards)			
Mine Feature	Area (acres)	Saturated Overburden	Unsaturated Overburden	Peat	Total
Ore Surge Pile	31	21,000	202,000	4,000	227,000
Category 1 Waste Rock Stockpile <sup>(1)</sup>	526 <sup>(1)</sup>	0	0	220,500	220,500
Category 2/3 Waste Rock Stockpile	180	27,000	274,000	462,000	763,000
Category 4 Waste Rock Stockpile <sup>(2)</sup>	57	3,000	53,000	43,000	99,000
West Pit	321	4,491,000	1,193,000	1,498,000	7,182,000
East/Central Pits(2)	207	1,047,000	1,450,000	227,000	2,724,000
TOTAL <sup>(2)</sup>	1,275(2)	5,589,000	3,172,000	2,454,500	11,215,500

<sup>(1)</sup> The Category 1 Waste Rock Stockpile overburden excavation volumes include excavation of peat within 100 feet from the outer edge of the stockpile for stockpile stability. The stockpile is 508 acres while active but will be regraded as part of reclamation, resulting in a final footprint of 526 acres. The 508-acre footprint was used to calculate excavation volumes within the 100-foot buffer for stockpile stability. The groundwater containment system will surround the final 526-acre footprint

<sup>(2)</sup> The Category 4 Waste Rock Stockpile footprint overlaps with the Central Pit footprint. The individual areas are greater than the total, which takes into account the overlap. The volumes listed for the East/Central Pits only include the volumes in excess of the Category 4 Waste Rock Stockpile.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 28

Table 2-8 Proposed Construction Applications for Saturated Overburden

Application	Water Quality Rationale	Estimated Cubic Yards
Stockpile Foundation Material Below the Water Table	Operations: Overburden will remain below the water table.  Closure: Overburden will remain below the water table.	823,000
Groundwater Containment System Material	Operations: Water contacting this material will be within the groundwater containment system and routed to the WWTF.  Closure: Water contacting this material will be within the groundwater containment system and routed to treatment.	249,000
Temporary Stockpile (Category 2/3 and 4 and Ore Surge Pile) Drainage Layer	Operations: Water draining through this material will be collected and treated.  Closure: This material will be removed prior to removal of the liner during stockpile reclamation.	1,045,000
In-Pit Haul Road Top Dressing	Operations: Water contacting this material will flow into the pit and be collected and treated, or used to fill the East Pit.  Closure: Most of this material will be below the water table within the pits.	10,000
Mine Drainage Pond and WWTF Pond Liner Cover Material	Operations: Most of this material will be submerged; drainage through this material will be collected and treated.  Closure: These ponds may be reclaimed as wetlands. This material will either remain submerged in a wetland or be placed below the water level in the pits.	66,000
Soil Liner Below a Temporary Geomembrane Liner	Operations: Geomembrane liner will prevent water from draining through this material.  Closure: This material will be removed with the geomembrane liner during stockpile reclamation.	421,000

Due to the geochemical differences between the Unsaturated Overburden, Saturated Overburden, and Peat, the use of the material will mainly depend on the potential impact to water quality. Based on the geochemical analysis to-date, the Unsaturated Overburden can be used in most applications across the site as described below. Peat will be used for reclamation activities. Saturated Overburden will only be used in specific applications as described in Section 2.2.3.1.

A flow diagram of overburden materials and waste rock through the entire life of the mine is shown in Large Figure 10. This allows for a visual representation of the flow of these materials being removed, stored, and used in construction applications. In addition to overburden movement, the use of Category 1 waste rock and borrow material needed for construction purposes, as well as excavated waste rock are also included in the schematic.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 29

As shown on Large Figure 10, borrow material may be required throughout the life of the mine for multiple applications. This will occur when the material requirements are not available from on-site sources, such as in the first year of the Mine Site development when Category 1 waste rock is not yet available or if there are times when there is a greater demand than supply of on-site construction materials. On-site borrow sources of Unsaturated Overburden will be identified in upland areas or areas planned as future pit or stockpile footprints. In addition to on-site borrow areas, additional borrow sources have been identified for use, including the state-owned waste rock stockpile (Stockpile 2012) located approximately 5 miles west of the Mine Site along Dunka Road and the overburden and waste rock stockpiles from the inactive LTVSMC Area 5 east of the Tailings Basin (Large Figure 8).

#### 2.2.3.1 Saturated Overburden

Saturated Overburden will be used for MDNR-approved construction applications. Potential construction uses, as listed below, include applications where it will be placed in a permanently saturated zone, above temporary membrane liners prior to ultimate disposal in a permanently saturated zone, or as the temporary stockpile soil liner immediately below the geomembrane liner. Potential quantities of Saturated Overburden are shown in Table 2-7 and the proposed construction applications are described in Table 2-8.

## 2.2.3.1.1 Stockpile Foundation Material Below the Water Table

The foundations for the Category 2/3 Waste Rock Stockpile, Category 4 Waste Rock Stockpile and OSP require excavation of geotechnically unsuitable material (mainly Peat and clays) and replacement with geotechnically suitable material. The Category 1 Waste Rock Stockpile will also require excavation of some unsuitable material (Peat and high plasticity clays) around the perimeter of the stockpile for long-term stability. The material used to backfill these excavations could be Saturated Overburden if the fill will be placed below the water table and if the Saturated Overburden is geotechnically suitable.

## 2.2.3.1.2 Category 1 Waste Rock Stockpile Groundwater Containment System Material

The groundwater containment system proposed for the Category 1 Waste Rock Stockpile will require excavation of material down to bedrock for construction of the soil barrier and installation of the drainage pipe. The material used for this construction could be Saturated Overburden or Category 1 waste rock if the fill is located within the groundwater containment system because water that contacts this fill will be collected and treated.

## 2.2.3.1.3 Temporary Stockpile Drainage Layer

The liner systems of the Category 2/3 Waste Rock Stockpile, Category 4 Waste Rock Stockpile and OSP include geomembrane liners and require a layer of material above the liner to facilitate drainage and protect the integrity of the liner during construction and decommissioning. Because water passing through these materials above the liner will be



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 30

collected and subsequently treated, this material can be Saturated Overburden or Category 1 waste rock.

## 2.2.3.1.4 In-Pit Haul Road Top Dressing

The primary material used for haul road top cover will be crushed rock; however in-pit haul roads may have a top cover of select graded overburden (1-inch minus road aggregate). Because water flowing over or through the haul roads in the pits will be collected and treated during operations and submerged in reclamation or long-term closure, Saturated Overburden can be used as the top cover material for haul roads within the mine pits if it meets material specifications.

## 2.2.3.1.5 Mine Drainage Pond and WWTF Pond Liner Cover Material

Most of the mine drainage ponds and each of the WWTF ponds will have a geomembrane liner with a protective layer of material over the top. During reclamation, mine drainage ponds will be cleaned out and may be reclaimed as wetlands or backfilled. Once the WWTF is no longer necessary, the WWTF ponds will also be cleaned out and may be reclaimed as wetlands. This material could either remain in place as the saturated wetland substrate or be placed into the East Pit for disposal. Because this protective layer will remain perpetually saturated (and water draining off this material during operations will be collected and treated), this layer can be constructed with Saturated Overburden.

## 2.2.3.1.6 Soil Liner Below a Temporary Geomembrane Liner

As described in Section 2.1.3.2, the Category 2/3 Waste Rock Stockpile, Category 4 Waste Rock Stockpile and OSP consist of, from top to bottom, a geomembrane liner over a compacted soil liner over a foundation underdrain system, if required. The purpose of the underdrain system is to prevent the development of excess foundation pore pressure below the liner. If required, the soil liner will be removed with the liner system and the underdrain system during stockpile reclamation.

#### 2.2.3.1.7 Other Potential Uses of Saturated Overburden

As described earlier, Saturated Overburden as a construction material will generally be limited to use in a permanently saturated zone, above a temporary membrane liner, or as the temporary stockpile soil liner immediately below the geomembrane liner. No other uses of Saturated Overburden are proposed at this time.

## 2.2.3.2 Unsaturated Overburden

Unsaturated Overburden will be used as a general construction material at the Mine Site with some material temporarily stored in the OSLA. Specific uses will not be limited, as it will be used in any application requiring construction material. In order to meet the required specifications for some of the construction materials, Unsaturated Overburden may be screened and compacted during construction, but cobbles and boulders from this material will not be crushed with the exception of granite boulders, which may be used for haul road



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 31

cover and railroad ballast. Excess Unsaturated Overburden could be placed in the mine pits during reclamation to facilitate wetland development in the East Pit or provide improved habitat for the West Pit lake.

In locations where Unsaturated Overburden depths are very thin, it may not be practical to excavate the Unsaturated Overburden separately from Saturated Overburden. In these cases, the excavated mixed soils will be treated as Saturated Overburden.

## 2.2.3.3 Peat

Peat will be used for restoration and reclamation activities at the Mine Site or in off-site wetland reclamation activities. This may include the development of wetlands in the East Pit and within the reclaimed temporary stockpile footprints. Peat will also be mixed with Unsaturated Overburden to increase the organic content for restoration across the Mine Site, including over the geomembrane cover of the Category 1 Waste Rock Stockpile. Excess Peat will be stored in the OSLA until it is able to be used for reclamation.

## 2.2.4 Disposition of Overburden Not Used for Construction

Maximizing the use of overburden for construction is beneficial; however, not all of the overburden removed can be used for construction. Excess and unusable material will require storage for ultimate use or disposal.

## 2.2.4.1 Saturated Overburden

Saturated Overburden not used for construction will be commingled with the temporary Category 2/3 or Category 4 Waste Rock Stockpiles. These temporary stockpiles will be relocated to the East Pit after Mine Year 11 and, wherever possible, wetlands will be developed on the space vacated as described in Section 2.2 of Reference (11). Saturated Overburden in the stockpile subgrade could be used as wetland substrate within the wetlands if permanently saturated. Otherwise, Saturated Overburden used in the stockpile subgrade will be placed into the East Pit for disposal.

#### 2.2.4.2 Unsaturated Overburden

Unsaturated Overburden not initially used for construction will be stockpiled in the OSLA or temporarily in areas near its ultimate reclamation use. Any temporary stockpiles needed will be built on upland areas or areas planned as future pit or stockpile footprints. Unsaturated Overburden may also be placed in the temporary waste rock stockpiles for ultimate disposal in the East Pit or used in the East Pit backfill.

## 2.2.4.3 Peat

Peat not initially used for construction will be stockpiled in the OSLA or temporarily in areas near its ultimate reclamation use. Any temporary stockpiles needed will be built on upland areas or areas planned as future pit or stockpile footprints. If permanent stockpiles become



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 32

necessary in the future, they will be built on upland areas with mine drainage collection similar to that planned for the OSLA until the area is adequately reclaimed, at which time runoff collection will cease.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 33

# **3.0** Geotechnical Modeling Outcomes

To support the permitting-level engineering designs, global stability analyses were completed to evaluate stockpile stability under static and pseudo-static (i.e., earthquake loading) conditions. The geotechnical evaluations completed for the NorthMet stockpile designs are documented in the Geotechnical Data Package Volume 3 (Reference (4)) with stockpile geotechnical modeling methods and results presented in Section 6 and Attachment I of Reference (4) and summarized below. The conclusion of the geotechnical evaluation is that the stockpiles with the proposed configurations would meet or exceed the following minimum factors of safety:

- long-term (effective stress) operational static factor of safety for deep-seated failures (waste rock mass thickness in excess of 30 feet): 1.3
- short-term (total stress) operational static factor of safety for deep-seated failures (waste rock mass thickness in excess of 30 feet): 1.1
- composite slope (effective stress) pseudo-static factor of safety: 1.0
- composite slope static factor of safety at closure: 1.5
- composite slope pseudo-static factor of safety at closure: 1.1
- Design earthquake peak ground acceleration (PGA) (operations and closure): 0.05g with a return period of approximately 500 years. The PGA for the NorthMet Mine Site is approximately 0.05g using the FEMA maps (Reference (12)) for the spectral accelerations with a 10% probability of exceedance in 50 years.

A Phase II geotechnical evaluation will be implemented prior to the initial stockpile construction to verify the geomembrane/soil interface strength parameters, foundation and stockpile material parameters, and to confirm the stockpiles' factors of safety.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 34

## 4.0 Operating Plan

#### 4.1 Waste Rock

#### 4.1.1 Determining Ore/Waste and Waste Category

Proper identification and separation of the ore from the waste rock, and classification and separation of waste rock are critical to the operation of the mine. A rock sampling plan will be developed and will precede mining to further define the location of the ore and waste rock as well as the waste rock category. The Block Model will be updated as new information is available to delineate the boundaries between ore and the different waste rock categories. This Block Model will be used by the mining engineers to develop the Mine Plan, which will then be used in the GPS Mine Dispatch System to track each truck load of ore and rock. The Block Model is described in Attachment A.

### 4.1.2 Update Block Model Based on Core Drilling

Additional core drilling will be done as mining progresses. The information resulting from this drilling will be used to refine the Block Model to better define ore and waste rock contacts and evaluate sulfur grade to further classify waste rock into categories. The new drill core information will be incorporated into the Block Model using the process described in Attachment A.

#### 4.1.3 Blasthole Drill Cuttings Sample

Blasthole drill cuttings will be sampled and analyzed for metals and sulfur. Analysis will be done at an on-site or local laboratory to provide the turnaround necessary to be able to use the data for operational mine planning in a timely fashion.

#### 4.1.4 Geologist Observations

On-shift field geologists will make observations of the mining face, mapping the pit walls and fragmented rock. They will provide reports to mine planners and provide direction during mining.

#### 4.1.5 Refined Data at Mining Face

Mine planners will use the updated Block Model, blasthole drill cutting analysis, and geologist's observations to refine the ore and sulfur grades and boundaries at the mining face. These refined grades and boundaries will be the best available representation of ore and waste rock category and will be used to define ore and waste rock category boundaries prior to the blast. These boundaries will be surveyed and monitored for movement during blasting.

#### 4.1.6 Mine Management/Dispatch System

The fleet of mining equipment will be equipped with a Mine Management System, which is frequently referred to as a Dispatch System. The purpose of the Mine Management System is to monitor and control mining equipment to achieve quality and production targets,



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 35

maximize production, efficiently utilize equipment, increase equipment availability, and improve maintenance practices. Mine Management Systems are computerized systems that utilize technologies such as GPS and wireless communication systems. Mining equipment such as drills, front end loaders, excavators, haul trucks, bulldozers, rubber tired dozers, motor graders, and water trucks are equipped with operator interface panels which enable the equipment operators to communicate with a centralized Mine Management or Dispatch Center. The system tracks production statistics such as cycle times, number of loads or tons, and load origin and destination. The system also utilizes the GPS on equipment to locate loading units in muckpiles and to assign destinations for haul trucks based upon the type of material being loaded.

#### 4.1.6.1 GPS Location System

GPS is an integral component of any Mine Management/Dispatch System. High precision GPS is installed on excavators and loaders to establish their position when loading trucks. High precision GPS can also be installed on rotary blasthole drills to establish the location of blastholes. If the drills are not equipped with high precision GPS, blasthole locations can be surveyed using high precision surveying equipment. Haul trucks are equipped with GPS so their movement between the loading unit and the destination can be tracked. Auxiliary equipment such as bulldozers, rubber tired dozers, motor graders and water trucks can also be equipped with GPS so their locations are known and their movements can be tracked. Bulldozers and other equipment used for construction of roads, stockpiles, and ramps utilize GPS for establishing and maintaining proper elevations, grade control, and direction.

#### **4.1.6.2** Linking Excavator Location to Mine Face

As noted in Section 4.1.5, ore and sulfur grades will be refined to determine ore grade or waste rock category. The boundaries of ore and waste rock categories can then be delineated. The boundaries of the ore and waste rock categories are the excavation limits for each type of material. The digital file of the excavation limits, as extracted from the Block Model, can be loaded onto the interface screen in the excavator or front end loader and physically delineated on the ground with staking. The GPS receiver in the equipment will show the location of the loading device on the interface panel relative to the excavation limits. The Mine Management System can then dispatch the haul truck being loaded to the correct location, either the RTH, OSP, or specific waste rock stockpile, based on the location of the loading equipment. The system recognizes the material that is being dug by its location and assigns the haul truck to the correct destination.

#### 4.1.6.3 Tracking Load to Destination

The GPS and radio communication functions of the Mine Management/Dispatch System enable truckloads of ore or waste rock to be tracked from the source, which is a loading unit such as a shovel or front end loader, to the destination, which is typically the RTH, OSP, OSLA, or waste rock stockpile. The system has the capability of establishing a destination for each material type. If the loading unit is located in ore, the destinations for the haul trucks



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 36

loaded at that location will be the RTH or the OSP. The same applies to a loading unit located in a waste rock blast, the destinations for haul trucks loaded at that location will be the appropriate waste rock stockpile. The system also has the capability to recognize if a haul truck load is not travelling to the proper destination for the material being hauled. If the system recognizes that a load is going to the incorrect destination, an alarm will sound and a message can be sent to the truck driver, mine operations supervisor, and dispatcher alerting them that the load is travelling to the wrong destination.

#### 4.1.6.4 Data Retention

The Mine Management/Dispatch System collects and retains information such as cycle times, delay times, production, productivity, quality, and GPS locations. This information is analyzed to correlate plant performance with ore delivered for analyzing equipment performance and statistical reporting. Historical data from the Mine Management/Dispatch System can be retained for future analysis, review, and reconciliation.

#### 4.1.6.5 Category 1 Waste Rock Stockpile Confirmation Sampling

Because the Category 1 Waste Rock Stockpile is a permanent feature at the Mine Site, a confirmation sampling program will be developed to verify the average sulfur concentration of the Category 1 Waste Rock Stockpile as it is constructed. The goal of the confirmation sampling program is to verify that the average sulfur content of the stockpile remains less than 0.12%. During construction, samples will be collected in a grid pattern along each lift of the stockpile. The sampling plan will be coordinated with the construction plan, so if test results show that the average sulfur content within any single grid cell exceeds 0.12%, material in that cell can be excavated.

#### 4.2 Overburden

#### 4.2.1 Determining Overburden Classification

The key discriminator between Saturated Overburden and Unsaturated Overburden is the location of the water table. Secondary criteria, such as visual color differences that have been observed, may be developed in the future based on the results of sampling analyses and construction observation.

Groundwater elevations have been monitored across the Mine Site since 2005 as described in Section 4.3 of Reference (7). The magnitude of temporal groundwater elevation fluctuation varies across the Mine Site, but the overall variation in water levels observed in a single monitoring well is typically less than 4 feet. In general, water levels rise in spring and early summer in response to snowmelt and rainfall, and then decline in late summer and fall with the lowest water levels observed during the winter. Given the limited fluctuation, the water table contour map for the Mine Site is considered to have adequate accuracy throughout most of the year for planning purposes. See Section 4.3 of Reference (7) and Section 4.3 of Reference (11) for more detail on groundwater fluctuation.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 37

Digital maps of the surficial water table will be developed annually for the area planned for overburden removal the following year based on test pits (to verify the depth to the water table in the construction areas), construction observations, and continued water table monitoring. These maps will be uploaded into the GPS system of the excavators prior to removal of overburden so that operators will know the elevation of the interface between Saturated and Unsaturated Overburden, both visually and by the location and elevation of the equipment based on their on-board map. Unsaturated Overburden will be removed from a working area first, and then the Saturated Overburden will be excavated separately for proper storage.

#### **4.2.2** Tracking Load to Destination

Overburden loads will be tracked either through paper or electronic tracking, depending on the operator and equipment. When PolyMet-owned equipment is being used for overburden removal, the load tracking will be electronic. As described in Section 4.1.6, mine equipment (shovels, excavators, and haul trucks) will have GPS systems, which will track equipment movements from shovel to destination (construction use, stockpile, pit, etc.) The GPS system in each piece of equipment will be integrated with the Mine Management/Dispatch System.

When the overburden is being removed by contractors, GPS systems may not be available. If a GPS system capable of downloading load tracking is not available for their equipment, truck operators will log each load hauled (source, date/time loaded, destination, date/time dumped) on a daily log sheet. The daily log sheets will be entered into a computer spreadsheet daily.

The combination of these methods will create a computerized record of material movement through the life of the mine.

#### 4.2.3 Data Retention

As described in Section 4.2.2, the daily log spreadsheet and Mine Management/Dispatch System will retain material movement tracking information until the Project is closed.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 38

#### 5.0 Monitoring

Proper long-term management of the Mine Site will depend in part on a systematic monitoring program that will be finalized in permitting. As operations proceed, the monitoring program will be updated as required.

### 5.1 Water Quantity and Quality of Stockpile Drainage and Underdrain Flows

Monitoring will be used to determine project compliance with permits, improve model accuracy, identify potential causes of changes to water quality or quantity, and identify options, if necessary, to adapt the Project to ensure short-term and long-term compliance. The proposed water quality and quantity monitoring plans that are associated with the various permits and regulations applicable to mining operations are being developed as part of each permit application process. The specifics of monitoring for the Project, including the specific locations, nomenclature, frequency, and parameters, have been outlined in the permit applications, and will be finalized during each applicable permitting process.

#### 5.2 Stockpile Quantity and Footprint

The stockpile heights and footprints will be monitored to verify that they are as planned. Material loads will be tracked from source to storage location as part of the Mine Management/Dispatch System. This will be done through the GPS system on the equipment for ore and waste rock loads or by manual daily logs from the contractor's operators for overburden loads, as discussed in Section 4.0. With this tracking system, the stockpile quantities will be monitored throughout the life of the mine. This information will be used to plan necessary future stockpile expansions.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 39

# 6.0 Reporting and Adaptive Management

Adaptive management is a system of management practices based on clearly defined outcomes and monitoring requirements to determine if management actions are meeting the desired outcomes; and, if not, implementing changes that will best ensure that outcomes are met or re-evaluated. Adaptive management recognizes the uncertainty associated with estimates based on exploration drilling for a 20-year Mine Plan. Adaptive management measures will be developed through the Environmental Review process, permitting, and during operations, reclamation, and long-term closure to define when changes are needed.

A key component of adaptive management for water is the Adaptive Water Management Plan (Reference (10)) that describes adaptive engineering controls that manage water quality and quantity. Fixed engineering controls (liners, groundwater containment systems, etc.) are described in this plan and other management plans. Contingency mitigations that could also be applied, if needed, are also described in this document.

#### 6.1 Reporting

The NPDES/SDS permit and the Water Appropriations permit will require and define routine water quality and quantity reporting and annual reports. The content required for those reports will be defined in those permits.

The annual PTM report will compare the annual actual mined tonnages of ore and waste rock by category to the annual tonnages noted in the PTM application and the tonnages planned in the previous years' PTM report. The tonnages planned for the next year will also be reported in the annual PTM report.

The annual PTM report will include cross-sections and maps of actual stockpile footprints as well as those planned for the next year. These will be compared to the cross sections and footprints noted in the PTM application and the footprints and cross sections planned in the previous annual PTM report.

#### 6.2 Adaptive Management

The main uncertainty associated with infrastructure outlined in this management plan is the uncertainty in the total volume of waste rock and Saturated Overburden to be stored in the temporary waste rock stockpiles. Because the temporary Category 2/3 Waste Rock Stockpile and the temporary Category 4 Waste Rock Stockpile will store the Category 2, 3, and 4 waste rock in addition to the Saturated Overburden, sufficient storage volume is necessary to hold these materials until the East Pit is available for direct disposal. Table 6-1 outlines the total capacity of each temporary stockpile, and Table 6-2 lists the estimated waste rock volumes to be excavated based on Table 2-2 and the estimated volume of Saturated Overburden to be excavated as shown in Table 2-7.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 40

Table 6-1 Temporary Waste Rock Stockpile Capacity

Mine Feature	Stockpile Design Capacity <sup>(1)</sup> (cubic yards)	Stockpile Potential Capacity <sup>(2)</sup> (cubic yards)
Category 2/3 Waste Rock Stockpile	27,490,000	31,903,000
Category 4 Waste Rock Stockpile	3,491,000	7,884,000
Total Capacity	30,981,000	39,787,000

<sup>(1)</sup> The design capacity is the capacity of the stockpile as shown on stockpile drawings (Attachment B). The design capacities in Table 6-1 are somewhat larger than the required quantities based on Table 2-3.

Table 6-2 Excavation Volumes for Temporary Waste Rock Stockpile Storage

	Category 2/3 Waste Rock <sup>(1)</sup> (cubic yards)	Category 4 Waste Rock <sup>(1)</sup> (cubic yards)	Saturated Overburden <sup>(2)</sup> (cubic yards)	Total Volume (cubic yards)
Excavation Volumes	23,169,000	3,266,000	5,589,000	32,024,000

<sup>(1)</sup> The volume of waste rock is based on the mass listed in Table 2-2 with a density of 1.9 tons per cubic yard (Reference (4)).

In addition to the uncertainty associated with the temporary waste rock stockpiles, there is also some uncertainty in the ability of the East and Central Pit to store all the Category 2, 3, and 4 waste rock, some Category 1 waste rock, and the excavated Saturated Overburden not used in permanent construction applications. Once mined, the East and Central Pits have a combined capacity of approximately 78 million cubic yards. As shown on Table 2-2, there will be approximately 140 million tons of waste rock to be disposed in the East and Central Pits, which equates to approximately 74 million cubic yards of waste rock. In addition, there will be approximately 5.6 million cubic yards of Saturated Overburden, as shown in Table 6-2. Approximately 2.6 million cubic yards of Saturated Overburden has been identified for construction uses, as discussed in Section 2.2.3.1. If at least 1.6 million cubic yards of Saturated Overburden cannot be used for construction purposes, there may be a shortage of storage capacity in the East and Central Pits.

One potential mitigation for insufficient storage capacity in the East and Central Pits will be to dispose of some of the waste rock or Saturated Overburden in the West Pit in areas where mining has ceased and potential pit expansion will not be compromised.

<sup>(2)</sup> The potential capacity is the total capacity of the stockpile based on its current footprint with additional lifts.

<sup>(2)</sup> The volume of Saturated Overburden is provided in Table 2-7 and assumes, as a worst case scenario, that all Saturated Overburden will be stored in the temporary stockpiles rather than used for construction uses listed in Section 2.2.3.1.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 41

# 6.3 Annual Comparison to Plan

Each year a plan comparison will be completed, as required for the PTM, to keep this document current and to help track changes in the mine plan, rock schedule, and characterization of the material.

#### **6.4** Waste Characterization Update

The Waste Characterization Data Package (Reference (2)) will be updated if it is deemed necessary to do so during the life of the mine. Modifications to this document based on changes to the material characterization will also be completed, as necessary.

# 6.5 Annual Compliance Report

An annual compliance report will be developed each year for submittal to the MDNR to comply with the PTM requirements. Reporting is as described in Section 6.1.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 42

# 7.0 Reclamation and Long-Term Closure

Reclamation information included in this document is for the stockpiles only and includes incremental reclamation, final reclamation, and long-term closure activities. See Reference (1), Reference (10), Reference (5), and Reference (13) for reclamation of other Mine Site infrastructure.

#### 7.1 Incremental Reclamation

Reclamation of the permanent Category 1 Waste Rock Stockpile will be incremental starting in Mine Year 14, and the stockpile is expected to be fully reclaimed by the end of Mine Year 21 in order to minimize exposure of the waste rock and the amount of mine drainage generated from the stockpile. The planned mining schedule has the waste rock and overburden in the temporary waste rock stockpiles being relocated to the East Pit in Mine Years 11 to 19; therefore no incremental reclamation is required on the temporary stockpiles.

#### 7.1.1 Permanent Category 1 Waste Rock Stockpile

The Category 1 Waste Rock Stockpile will be progressively reclaimed after material is no longer being placed in the stockpile in order to minimize erosion of the outer slopes, promote long-term closure land use, and minimize the need for active site care and maintenance during the long-term closure period. Prior to construction of the cover system, the stockpile surfaces will be graded for long-term stability, to promote vegetation growth and erosion control, and to develop a surface drainage network over the stockpile.

#### **7.1.1.1** Cover System

An engineered geomembrane cover system will be constructed over the Category 1 Waste Rock Stockpile to reduce the flow of water into the stockpile, thus reducing the load of constituents to the West Pit during reclamation and long-term closure. The Category 1 Waste Rock Stockpile Cover System is detailed in Section 3 of Reference (10). The cover system will be implemented progressively starting in approximately Mine Year 14 and is expected to be fully installed by the end of Mine Year 21. Construction of the cover system includes stockpile re-grading and construction of surface water controls, as described in Section 3.0 of Reference (10). Surface water management details for the stockpile cover and accompanying calculations are included as Attachment I.

#### 7.1.1.2 Groundwater Containment System

As the Category 1 Waste Rock Stockpile is progressively reclaimed with the geomembrane cover system, the corresponding sections of the mine drainage ditch will be filled, and the clean surface water runoff will be routed to the stormwater ditch, as shown on the typical sections on Drawing GCS-011 of Attachment C and portrayed on Figure 7-1. The containment system vertical pipe risers will be extended to finished cover grade to provide access for pipe cleanout as shown on the typical sections on Drawing GCS-011 of Attachment B.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan	
Version: 8	Page 43	




Figure 7-1 Conceptual Representation of Category 1 Waste Rock Stockpile Containment System – Reclamation and Long-Term Conditions Cross-Section

#### 7.1.2 Temporary Category 2/3 and 4 Waste Rock Stockpiles

As discussed in Section 0, the temporary waste rock stockpiles are the Category 2/3 Waste Rock Stockpile and the Category 4 Waste Rock Stockpile. The material in these waste rock stockpiles will be relocated to the East and Central Pits, after these pits are each mined out or exhausted, and at that time, the footprint of each of the stockpiles will be reclaimed. After removal of the material from these stockpiles, the stockpile footprints, adjacent access roads and associated disturbed areas around the stockpile perimeters will be reclaimed with a growth medium, if needed, followed by seeding and planting.

#### 7.1.2.1 Relocation to Pit

Once mining in the East Pit is completed, Category 2, 3, and 4 waste rock mined from the West and Central Pits will be hauled directly to the East Pit for disposal or to the temporary stockpiles, depending on the rate of backfilling. At that time, the material in the Category 2/3 and Category 4 Waste Rock Stockpiles will also be hauled to the East Pit for final subaqueous storage. The movement of rock from the stockpiles will be timed to allow complete relocation of the material (waste rock and overburden) in the Category 4 Waste Rock Stockpile first, followed by relocation of the material from the Category 2/3 Waste



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan	
Version: 8	Page 44	

Rock Stockpile. The Category 4 material is expected to be relocated in Mine Year 11 (approximately 6.2 million tons). The Category 2/3 Waste Rock Stockpile is larger, holding approximately 44 million tons, and is expected to be completely relocated by the end of Mine Year 19.

#### 7.1.2.2 Reclamation of Footprint

Once the waste rock and overburden are completely relocated from the temporary stockpiles to the East and Central Pits, the stockpile bases, which include the overliner drainage system, liner system, underdrain system, if required, and portions of the foundation, will be disassembled for reclamation of the footprint. Generally, pipes, liners, and pumps will be removed and the footprint of the stockpile will be reclaimed.

For the Category 2/3 Waste Rock Stockpile, wetlands will be restored or cultivated where the hydrology and soil conditions exist to support their development. Approximately 60 acres of wetlands have been identified within the Category 2/3 Waste Rock Stockpile footprint. Wetlands could be developed in areas that were wetlands prior to the start of stockpile development, as well as in additional areas where the stockpile load has depressed the soils enough that wetland hydrology can be established from prior upland areas. The plan for development of wetlands within these areas will likely include grading, the addition of soils as needed, and wetland plant propagation. The ultimate goal in restoration and development of wetlands within the former stockpile footprint will be to restore the original flow patterns that existed prior to mining and to establish an area of wetlands equal to or greater than existed prior to mining. For portions of the footprint that cannot be converted to wetlands, the surface will be scarified or soil will be placed over the reclaimed foundation, if needed, followed by seeding.

Once the liner system from the Category 4 Waste Rock Stockpile is removed, pre-stripping for the Central Pit can begin. The Central Pit pre-stripping area almost entirely encompasses the footprint of the Category 4 Waste Rock Stockpile. The small area outside the Central Pit will be reclaimed by scarifying the surface or by placing a soil layer and seeding.

#### 7.2 Final Reclamation

After mining has ceased in the pits, the final Mine Site reclamation process will begin to prepare the site for little or no future maintenance. Final reclamation will be required for the Category 1 Waste Rock Stockpile including groundwater containment system, OSP, and OSLA at this time. Reclamation plans for other facilities and infrastructure at the Mine Site are discussed in Reference (1), Reference (10), Reference (5), and Reference (13).

#### 7.2.1 Category 1 Waste Rock Stockpile and Groundwater Containment System

The Category 1 Waste Rock Stockpile cover system is expected to be complete in Mine Year 21, as described in Section 3 of Reference (10). As described in Section 7.1.1.1, after the geomembrane barrier layer and cover soils have been placed and vegetation is



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 45

established, the stockpile will no longer generate mine drainage via surface runoff. As described in Section 7.1.1.2, during stockpile reclamation, the mine drainage ditch will be filled, as shown on the typical sections on Drawing GCS-011 of Attachment C and portrayed on Figure 7-1, and the vertical risers will be extended to finished cover grade, as shown on the typical sections on Drawing GCS-011 of Attachment B. Runoff from the reclaimed stockpile will flow to the stormwater ditch, which will be directed to the West Pit.

The Category 1 Waste Rock Groundwater Containment System will continue to operate during reclamation. Water collected by the containment system will be collected and routed to the WWTF for treatment prior to being pumped to the East or West Pit.

#### 7.2.2 Ore Surge Pile

The OSP will be depleted late in the life of the mine, with any remaining material being transported to the Process Plant or disposed of in the East Pit. Similar to the temporary stockpiles, as described in Section 7.1.2.2, the liner, piping, pumps, and sumps will be removed, and the footprint of the stockpile will be reclaimed. Where possible, wetlands will be created with a similar general design as discussed in Section 7.1.2.2; however, there were no wetlands within this footprint prior to stockpile development. Due to the elevation of the railroad, the OSP liner is very deep, so reclamation in this area will likely be suitable for wetland development. If wetlands are developed within this footprint, they will be headwater wetlands connecting to existing wetlands west of the OSP and south of Dunka Road; this will be evaluated further prior to closure of the mine. Portions of the footprint that cannot be converted into wetlands will be reclaimed by regrading, as necessary, scarifying the surface or placing a soil cover, followed by seeding.

## 7.2.3 Overburden Storage and Laydown Area

The majority of the material stored at the OSLA is expected to be reused for reclamation of the Mine Site. At closure, the OSLA (approximately 41 acres) and any remaining overburden stockpiles will be reclaimed. Approximately 11 acres of wetlands will be impacted in the development of the OSLA. Where possible, wetlands will be created in these areas. For portions of the footprint that cannot be converted into a wetland, the surface will be scarified or a soil cover placed, followed by seeding.

#### 7.3 Long-Term Closure

After the reclamation process is complete, monitoring and maintenance of reclaimed areas will be done, as needed, in the spring and fall and as required by the PTM. If the sites have been damaged by erosion or experienced plant failure and need additional work, a plan will be created and implemented to repair the damage. This responsibility will continue until the release or partial release of PolyMet from the PTM responsibility. Of the areas at the Mine Site discussed in Section 7.1 and 7.2, the Category 1 Waste Rock Stockpile cover is the area that may require further maintenance in the long-term closure period. However, monitoring of reclaimed surfaces will continue until the partial release or full release of these areas from



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan	
Version: 8	Page 46	

the PTM responsibilities is granted. Long-term closure monitoring of reclamation wetlands is discussed in Section 4.2 of Reference (11).

#### 7.3.1 Category 1 Waste Rock Stockpile Cover Maintenance

The Category 1 Waste Rock Stockpile cover system will be maintained during long-term closure as described in Section 3 of Reference (10).

#### 7.3.2 Category 1 Waste Rock Stockpile Groundwater Containment System

Drainage from the Category 1 Waste Rock Groundwater Containment System will continue to be pumped to the WWTF until the West Pit lake concentrations meet the required water resource objectives or non-mechanical treatment has been proven, as described in Section 2.1.1 of Reference (10).

During long-term closure, water collected by the containment system will be treated at the WWTF and pumped to the West Pit or discharged to a small watercourse that flows into the Partridge River. The ultimate objective is to transition from the mechanical treatment provided by the WWTF to a low-maintenance, low-energy, non-mechanical treatment system as described in Section 6.2 of Reference (10), after the performance of a non-mechanical system has be demonstrated and approved by the MPCA.

#### 7.4 Contingency Reclamation Estimates

The following section provides an overview of the contingency reclamation plan for Mine Year 0 and Mine Year 1. For more specific details on reclamation and the associated cost estimates, see the Reclamation Plan and Contingency Reclamation Estimates that will be part of the PTM application.

#### 7.4.1 Contingency Reclamation Plan (Mine Year 0 and 1)

#### 7.4.1.1 Mine Year 0 (end of construction/development)

If closure were to occur at the end of Mine Year 0, the activities described in Section 7.2 and Section 7.3 will be implemented; however no waste rock will be in the stockpiles and no ore will be in the OSP.

The stockpiles and OSP foundations will be the size as shown on Large Figure 1.

This plan is used to develop the Mine Year 0 Contingency Reclamation Estimate that will be the basis for financial assurance required by Minnesota Rules, part 6132.1200, which is required before a PTM can be granted.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan	
Version: 8	Page 47	

# 7.4.1.2 Mine Year 1 (end of first year of operations)

If closure were to occur at the end of Mine Year 1, the activities described in Section 7.2 and Section 7.3 will be implemented. The stockpiles and OSP will be as shown on Large Figure 1. Key parameters driving reclamation costs are shown in Table 7-1.

Table 7-1 Key Reclamation Cost Parameters

Key Parameter	Category 2/3 Waste Rock Stockpile <sup>1</sup>	Category 4 Waste Rock Stockpile <sup>1</sup>	Ore Surge Pile	Category 1 Waste Rock Stockpile
Tons to be Relocated	44,021,000	6,207,000	1,300,000²	NA
Liner Acres to be Reclaimed	180	29	31	NA
Wetland acres to be constructed	TBD	TBD	TBD	NA
Stockpile Acres to be Reclaimed	NA	NA	NA	201
Feet of Containment System to Add	NA	NA	NA	2,800
Estimated Steady State Containment System Flow <sup>3</sup>	NA	NA	NA	TBD

<sup>(1)</sup> This table only includes the tonnage of waste rock to be relocated. In addition, there will be approximately 32 million cubic feet of Saturated Overburden that may be included in these stockpiles (Section 6.2), which will also be accounted for in the reclamation costs.

This plan is used to develop the Contingency Reclamation Estimate that will be the basis for financial assurance required by Minnesota Rules 6132.1200 the first or second calendar year (depending on construction progress) after the issuance of the PTM. This plan and estimate will be updated annually to include contingency reclamation for the site conditions representative of the end of the upcoming year of operation.

<sup>(2)</sup> The actual quantity of material in the OSP at the end of Mine Year 1 is unknown due to variability in this pile; therefore the capacity of the stockpile will be used for the reclamation cost estimate.

<sup>(3)</sup> The estimated steady state containment system flow with the Category 1 Waste Rock Stockpile remaining in Mine Year 1 will be used to estimate the long-term water treatment costs, as documented in Section 7.4 of Reference (5).



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 48

# **Revision History**

Date	Version	Description
06/16/10	1	Initial release to address overburden with Sections 1.0 and 2.2
08/24/10	2	Refine overburden Section 2.2 and address Category 1 Waste Rock groundwater containment system design in Sections 2.1.2 and 2.1.2.2
12/06/10	3	Change in formatting and organization
11/23/2010	4	Add Sections 1.1 and 1.3, add details to Sections 1.0, 2.1, 2.2, 4.0, 5.0, 6.0, and 7.0, and add Attachment A and Attachment E
12/28/2012	5	Significant changes to incorporate project changes related to the decisions made in the AWMP Version 4 and 5. These project changes include the extension of the groundwater containment system along the south side of the stockpile, the use of a geomembrane cover on the Category 1 Waste Rock Stockpile, the use of long-term mechanical treatment, and the potential for non-mechanical treatment in long-term closure. Attachments B (partial), C, D and E were added.



Date: July 11, 2016

NorthMet Project
Rock and Overburden Management Plan

Version: 8

Page 49

Date	Version	Description	
12/5/2014	6	Changes were made to address agency comments and add clarity to the document. There were minor changes throughout for formatting or to clarify text. Other changes include:  Remove reference to forecast of annual estimates for contingency closure in Sections 1.2  Update Section 2.1.1 method of rock categorization  Update Table 2-3 to include planned and maximum volumes for stockpiles  Update Section 2.1.2.3 with remodel results of the Category 1 Stockpile  Groundwater Containment System  Update Sections 2.1.2.4 and 2.2.3 to describe the state-owned stockpile  Update Table 2-5 to include railroad ballast and clarify reclamation of RTH  Provide clarity in Section 2.1.3.2 as to the reason the OSP has a thicker overliner drainage layer  Update Section 2.1.3.2.1 with remodel results of liner leakage  Update Section 2.2.3 for updated overburden volumes and clarity on potential borrow sources  Update Section 2.2.3.1 for new use of saturated overburden and updated volumes of overburden  Update Section 2.2.3.2 to clarify planned use of cobbles and boulders  Update Section 3.0  Update Section 6.0 to describe adaptive water management  Update Section 6.1 to clarify content of annual PTM report  Update Section 7.1.2 to remove reference to OSP (no incremental reclamation planned for OSP)  Update Section 7.2.3 to add the area of reclamation for the OSLA  Update Sections 7.3.4 through 7.3.5	
1/20/2015	7	Changes were made to address agency comments on Table 2-2 and 2-4 and in Sections 2.1.2.3, 3.0, and 6.5.	
7/11/2016	8	Certification page added; minor changes made to Large Figures to account for changes to the WWTF footprint; permit application support drawings added in Attachments B and C; additional stockpile design calculations were added in Attachments F, G, and I; and the Construction Quality Plan was added as Attachment H.	



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 50

#### References

- 1. **Poly Met Mining Inc.** NorthMet Project Mine Plan (v5). July 2016.
- 2. —. NorthMet Project Waste Characterization Data Package (v12). February 2015.
- 3. —. NorthMet Project Project Description (v9). February 2015.
- 4. —. NorthMet Project Geotechnical Data Package Vol 3 Mine Site Stockpiles (v5). July 2016.
- 5. —. NorthMet Project Water Management Plan Mine Site (v5). July 2016.
- 6. The Integrity of Cover Systems An Update. Wilson, G.W., Williams, D.J. and Rykaart, E.M. Cairns, North Queensland, Australia: s.n., 2003. Proc. 6-th Int. Conf on Acid Rock Drainage.
- 7. **Poly Met Mining Inc.** NorthMet Project Water Modeling Data Package Volume 1 Mine Site (v14). February 2015.
- 8. **Bear, J.** *Dynamics of Fluids in Porous Media*. New York: Dover Publications Inc., 1972. p. 764.
- 9. **Hutchinson, I.P.G and Ellison, R.D. eds.** Mine waste management: a resource for mining industry professionals, regulators and consulting engineers. s.l.: Lewis Publishers, 1992. p. 672.
- 10. **Poly Met Mining Inc.** NorthMet Project Adaptive Water Management Plan (v10). July 2016.
- 11. —. NorthMet Project Wetland Management Plan (v7). January 2015.
- 12. **Federal Emergency Management Agency (FEMA).** National Earthquake Hazards Reduction Program (NEHRP) Recommended Provisions for Seismic Regulations for New Buildings and Other Structures Part 1: Provisions, FEMA document No. 368 prepared by the Building Seismic Safety Council, Washington D.C. 2001.
- 13. **Poly Met Mining Inc.** NorthMet Project Reclamation Plan (v7). July 2016.



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 51

# **List of Tables**

Table 2-1	Summary of Waste Rock Properties	6
	•	
Table 2-2	Waste Rock Placement	
Table 2-3	Maximum Stockpile Dimensions – Approximate	9
Table 2-4	Category 1 Waste Rock Stockpile Drainage Modeling Results	. 16
Table 2-5	Construction Applications Requiring Rock	. 18
Table 2-6	Temporary Stockpile Liner System Design	. 22
Table 2-7	Estimated Overburden Excavation Volumes	. 27
Table 2-8	Proposed Construction Applications for Saturated Overburden	. 28
Table 6-1	Temporary Waste Rock Stockpile Capacity	. 40
Table 6-2	Excavation Volumes for Temporary Waste Rock Stockpile Storage	. 40
Table 7-1	Key Reclamation Cost Parameters	. 47
<b>List of Figures</b>		
Figure 2-1	Category 1 Waste Rock Groundwater Containment System	. 12
Figure 2-2	Conceptual Representation of Category 1 Waste Rock Stockpile Containment System – Operating Conditions Cross-Section	
Figure 7-1	Conceptual Representation of Category 1 Waste Rock Stockpile Containment System – Reclamation and Long-Term Conditions Cross-Section	43



Date: July 11, 2016	NorthMet Project Rock and Overburden Management Plan
Version: 8	Page 52


# **List of Large Figures**


Large Figure 1 Mine Plan – Year 1 Large Figure 2 Mine Plan – Year 2 Large Figure 3 Mine Plan – Year 11 Large Figure 4 Mine Plan – Year 20 Large Figure 5 Pit Cross-Sections Large Figure 6 **Stockpile Cross-Sections** Stockpile Cross-Sections - Category 1 Stockpile Large Figure 7 Large Figure 8 Project Area Large Figure 9 Existing Depth to Groundwater Large Figure 10 Overburden Rock and Waste Rock Use and Storage Diagram


#### **List of Attachments**


Attachment A	Block Model
Attachment B	Stockpile Design Permit Drawings
Attachment C	Category 1 Waste Rock Stockpile Groundwater Containment System Design Permit Drawings
Attachment D	Groundwater Containment Systems: Degree of Use in Industry
Attachment E	Category 1 Waste Rock Stockpile Groundwater Containment System Modeling
Attachment F	Overliner Stress Calculations
Attachment G	Overliner Piping Design Calculation
Attachment H	Construction CQA Plan
Attachment I	Category 1 Stockpile Cover System Surface Water Calculations

# Large Figures





























NOTE: CENTRAL PIT MINING WILL BE **COMPLETED IN MINE YEAR 16.** 





Large Figure 5 PIT CROSS-SECTIONS NorthMet Project PolyMet Mining Inc. Hoyt Lakes, MN



































Large Figure 6
STOCKPILE CROSS—SECTIONS
NorthMet Project
PolyMet Mining Inc.
Hoyt Lakes, MN





0.5


Miles


Project Areas

Treated Water Pipeline

Rivers & Streams

NorthMet Project
Poly Met Mining Inc.
Hoyt Lakes, MN





Excavated Material and/or Construction Material
Material Uses
Excess Material Storage

Note: this is a general schematic to show the overall uses of the materials. There may be other minor uses, such as crushing of granite boulders, that are referred to in the text but are not shown here.

Large Figure 10
OVERBURDEN AND WASTE ROCK
USE AND STORAGE DIAGRAM
NorthMet Project
Poly Met Mining Inc.
Hoyt Lakes, MN

# Attachments

# **Attachment A**

**Block Model** 



# NorthMet Project Block Model

Version 2

Issue Date: November 7, 2014



Date: November 7, 2014

NorthMet Project Block Model

Version: 2

Page i

# **Table of Contents**

1.0	Block Model	1
2.0	Modeling Process Steps	3
2.1	Use of the Block Model	5
2.2	NorthMet Block Model Parameters	6
2.3	Block Model Data and Raw Drilling Data	7
2.4	Block Model Data Used for Mine Pit Water Chemistry	8
2.5	Block Model Data Used for Stockpile Chemistry	8
2.6	Ore Versus Waste Calculations	8
2.7	Waste Categorization Sample Comparison	9
Revision	History	23
Referenc	es	24
List of T	ables	24
List of F	igures	24



Date: November 7, 2014	NorthMet Project Block Model		
Version: 2	Page 1		

#### 1.0 Block Model

For a mineral deposit to become an ore body, an integral part of the evaluation is the creation of a model (generally digital) which allows the estimation and assessment of grade (quantities of metal or other elements), and therefore value. This model must also quantify the confidence in the estimation of that grade at all locations within the deposit. This confidence categorization is derived from a consideration of a number of factors including geology, continuity of the mineralization, mining method, known grade values (i.e., drill hole samples), and the distances from known samples to the point being estimated. As a measure of predictability, this goes well beyond geologic confidence and is the foundation of the resource and reserve confidence categories needed for project planning and financing.

PolyMet operates under Canadian National Instrument 43-101, which is a standard for reporting on mineral development projects. This standard references the Canadian Institute of Mining (CIM) "Estimation of Minerals Resources and Mineral Reserves, Best Practice Guidelines" (Reference (1)). Under this guidance, deposits (or parts of deposits) can be classified as resource or reserves. A resource is a mineral deposit that has a reasonable expectation of being mined at a profit. A reserve is a resource that has been evaluated to at least a "preliminary feasibility study" stage and is shown to be minable at a profit. The definitions of resources are further broken down to Measured, Indicated, and Inferred, based on their statistical and geologic confidence. PolyMet also uses a fourth category, "in-fill", to insure that the entire model has a value at each block based on available information. Mining companies evaluate the number of "in-fill" blocks and use this information to plan future drilling programs. Reserves may be either Proven or Probable. Measured Resources may be classified as Proven Reserves and Indicated Resources may be classified as Probable Reserves if they meet economic and technical criteria determined by the Feasibility Study, as shown in Table 1-1.

Table 1-1 Relationship between Resource and Reserve

	Higher ← Statistical and Geological Confidence in Grade Values → Lower				
Resources	Measured	Indicated	Inferred	In-fill: Not Reportable	
Reserve	Proven	Probable	Not recognized as reserve	Not recognized as reserve or reportable	
PolyMet Modeling Confidence Category	1	2	3	4	

The amount of material in the resource and reserve categories for a particular deposit are dynamic, changing over time as geologic interpretation or assay data densities change (i.e., using information from additional exploration or development drilling or from changes in the geologic interpretation of the deposit). They are not strictly fixed by the above guidelines,



Date: November 7, 2014	NorthMet Project Block Model	
Version: 2	Page 2	

which leave the final decisions up to the "Qualified Person" (or Persons) responsible for the estimation.

Block modeling is the de facto standard method of resource estimation for most metal mines, particularly open-pit mines. This is due in large part to the fact that pit optimization software requires a block model as input. *Pit optimization* is the process of defining a pit shell (i.e., a conceptual hole in the ground without regard to roads and some other design factors) that encompasses the greatest net present value of ore. *Pit design* is the process of establishing roads, sumps, and scheduling of the extraction of the ore in a safe fashion that matches the tonnage and grade required by the plant to produce a final product. This design work is done to best fit the optimized pit shell. Figure 2-1 is a view of an economic pit shell derived from optimization software, and the resulting pit design needed to extract the ore in a safe and efficient manner.

Other less used or older resource estimation methods include polygonal-manual, gridded seam models, and triangulation.

A block model is best described as a three dimensional array of regularly spaced data points. By virtue of the individual cell size each cell represents a specific volume of rock. This volume of rock is the "block" in a block model. Each cell in the model can carry a series of attributes representing the chemistry, or other quantitative properties, of the deposit. The cells are populated with information from drill hole data from several sources such as geologists, geochemists and geophysicists over the course of an exploration program. Because the density of the rock is known, (either averaged or modeled) block tonnage can also be calculated. In simple terms, this modeling is the 3-D version of the 2-D gridding and contouring done in many software programs (e.g., Surfer, ArcView).



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 3

# 2.0 Modeling Process Steps

The entire block modeling process for grade is a method of translating or modeling irregularly spaced drill hole based assay data to a regular 3-D array of data points. However, this is not a purely mathematical process carried out in a vacuum, but must be done in the context of what is known of regional and local geology so that the model is a reasonable representation of the geology and geochemistry of the deposit.

The general process of populating a block model follows a sequence of:

- <u>Collection and verification of drill data</u>. This includes qualitative (primarily lithologic and mineralogic information obtained by geological logging of the drill core); quantitative (assays, density, rock strength, percent of sample recovered and other information); and spatial data such as drill collar location, angle of drill hole, and azimuth. In NorthMet's case, all historical data was re-compiled and verified in 2004 with new data undergoing rigorous quality control prior to inclusion in the database. Figure 2-2 and Figure 2-3 show the top of the Virginia Formation and all drill holes, colored by geologic unit and sampling respectively.
- Use of lithologic and structural geology data to construct a digital geologic model. This can be done directly in the computer or by digitizing hand drawn cross-sections (NorthMet's model was done in the computer with extensive reference to paper sections). To be valid, this digital model needs to honor as much definitive data as possible, such as surface topography, depth to bedrock, outcrop location, and drill hole intercept points to well defined horizons or contacts.

The geologic model of the deposit is created by generating a series of surfaces representing the tops and bottoms of geologic units. These surfaces include the boundaries between units, and also include the ledge (top of bedrock) surface. These surfaces are based on cross-sections at one-hundred foot spacing across the deposit. Cross-sections are coincident (parallel or perpendicular) to the geometry of the block model. See Figure 2-4 and Figure 2-5 for examples of these 3-D surfaces.

• Compositing of quantitative data. Drill hole data is generally recorded in intervals measured downwards from the top of the hole. Very often different types of data will be measured on different intervals. For instance, rock type changes may be measured in irregular intervals from inches to many feet, or major lithologic units may be intervals hundreds of feet in length (i.e., reflecting the true nature of the geology) whereas assay or geotechnical information may be measured in regular (five or ten foot) intervals. Compositing of drill hole data is the process of applying a weighted average of the numeric data into discrete and regular intervals. Often, the composites at the edge of the geologic units will have their length adjusted so that they do not cross geologic boundaries. Composites are not used (forced to null) if their "support", or amount of actual sample within the interval, does not exceed a certain percentage of the composite



Date: November 7, 2014	NorthMet Project Block Model	
Version: 2	Page 4	

length. It is also important to note the difference between a zero value and a null value. Zeros are used in calculation; nulls are treated as if the data point did not exist.

Variography. This is the geostatistical evaluation of the data to quantify two important variables in the modeling process: 1) spatial continuity-the safe distance that assays can be projected in order to realistically represent a model of the grades in the rock mass, in other words, "what is the meaningful sample spacing?" and 2) isotropy / anisotropy, which determines if the continuity of mineralization is the same in all directions, or whether it is longer in one direction (e.g., along strike) than another (e.g., down dip). These are important variables that have a direct input into evaluating the adequacy of the drilling density and also the next steps of the modeling process.

The variography compares pairs of samples at larger and larger distances and graphs this variation against distance which will, at some point, define the distance beyond which the grades cannot be accurately projected. These numbers may not be directly used, but are an important consideration in the overall estimation.

Other statistical testing is done to determine whether or not the chosen boundaries are supported by the numeric data and whether the grade distributions are reasonable.

• <u>Selection of Search Ellipse</u>. The information from the variography is used in determining the optimum size and shape of the "search ellipse". During the grade estimation process each block is assigned data from the nearby drill hole composites. The search ellipse is the distance along a set of X, Y, and Z axes within which samples can be used in estimation. The center of the ellipse is the centroid of the block being estimated. The distance is directly related to data confidence in that direction. The overall size of the search ellipse is related to the confidence ranking (measured, indicated, inferred, in-fill). The ellipse axis may be tilted to conform with geologic parameters (i.e., dipping rock units or structural zones).

If the data were fully isotropic, the search ellipse will be a sphere; if the data are anisotropic, the search ellipse may be longer in the direction of the strongest continuity and shorter in the direction of the least continuity. See Figure 2-6 for an image of a search ellipse.

• <u>Creation and Assessment of Domains</u>. As part of the process described above, it is necessary to assess the geologic continuity of mineralization for estimation purposes. In particular, it is important to assess whether or not the mineralization follows clear geologic controls (i.e., unit boundaries or structure), is independent of these controls, or some combination of the above. A number of separate geological / geochemical domains were defined for the purpose of deposit modeling at NorthMet. First, two mineralized domains were defined, Domains 1 and 6. Domain 1 is the main zone of mineralization and occurs mainly in Unit 1, though it may extend into the base of Unit 2. Domain 6, the Magenta Zone, occurs higher in the Duluth Complex in Units 3 – 6 and cross-cuts the upper units in the west half of the deposit. Secondly, the dominantly unmineralized



Date: November 7, 2014	NorthMet Project Block Model	
Version: 2	Page 5	

domains were defined. These consist of the Virginia Formation, the unmineralized portions of Units 1 and Units 2 through 7.

- <u>Geologic coding of block model</u>. Geologic unit is assigned to the block model by selecting all blocks between two surfaces. For example, all blocks between the top of Unit 1 and top of the Virginia Formation are coded as Unit 1. At the boundaries the unit coding of the block is assigned based on the percentage of the block lying on one side or the other of the bounding surface. Once all blocks are given a geologic attribute, that attribute can be used to determine which blocks in the model the estimation routines are acting upon. See Figure 2-7 for a cross-section of the geology at NorthMet, and Figure 2-8 for the same image with the block model superimposed on the geology.
- <u>Interpolation of values into model</u>. During the interpolation process, a subset of blocks is chosen for estimation, and then the software sequentially finds the centroid of a block, and using criteria such as number of drill holes and number of composites within the search ellipse distance, assigns a value (essentially a 3-D weighted average) to that block based on surrounding samples. If the criteria cannot be met for number of holes or number of samples within the search radius, the block will be passed over by the first interpolation run. Once all blocks in the model have been done for a set search radius, the radius is expanded and the routine is run again, filling in some, but not all blocks with a value. Blocks assigned a value are ignored in subsequent passes.

For the NorthMet model, with 5 domains, each domain has a separate interpolation run resulting in 4 confidence categories of confidence that generally correspond to Measured, Indicated, Inferred, and "in-fill". The "in-fill" category is used to ensure that each block in the model has been assigned a grade value though these grades are not used to report resources. Each domain thus requires four estimation passes for each of the six valuable elements (Cu, Ni, Co, Pt, Pd, & Au) as well as for elements of process and environmental significance (S, Ag, As, Ba, Be, Cd, Cr, Mn, Mo, Pb, Sb, Zn).

See Figure 2-9 for a cross-section at NorthMet with confidence blocks superimposed on geology, and Figure 2-10 for a section with Net Metals Value superimposed on the geology.

#### 2.1 Use of the Block Model

Once the model is populated with grade and other data, it is generally output to other software for pit optimization and mine design. This requires some assumptions about metals prices, grade or value cut-offs, and mining costs. The blocks are assigned a value based on metals price. The optimization software "virtually" mines the deposit from the top downwards-those blocks above cut-off being classed as ore, those below cut-off as waste. This is done through many iterations and the highest value scenario is then investigated for practicality as a mine design.



Date: November 7, 2014	NorthMet Project Block Model	
Version: 2	Page 6	

Once a pit is designed, the blocks within the pit can be assessed by grade, the measured and indicted resource blocks within the pit <u>may</u> be classified as proven and probable reserves. Data can be output to other programs for assessment. Figure 2-11 shows 3-D Top of Virginia Formation, 20 year pits, Unit 1 blocks above cut-off grade, and the Magenta Zone as a transparent solid.

#### 2.2 NorthMet Block Model Parameters

The 2011 NorthMet block model parallels the deposit geometry, striking N56.06°E, with block size of 50 feet by 50 feet by 20 feet high. There are 399 columns, 122 rows, and 81 levels (3,942,918 blocks). The current model stops at sea level (about 1,600 feet from surface). The overall model limits extend well beyond the expected mining area in all directions.

The 20 year pit shell includes approximately 133,000 ore and waste blocks. Of these, 45.2% are in the measured category, 54.2% are in the indicated category, 0.4% are inferred, and the rest (~0.01%) in-fill. The conversion to reserve can change these percentages a small amount due to economic considerations.

Besides geochemical data, there are attributes stored in the block model for parameters such as geologic unit, density, year expected to be mined, distance to sample, ID of closest drill hole, number of samples used in interpolation, confidence ranking, and net metals value.

Drill hole assay data (mostly five and ten foot samples) were composited to 10 foot samples along the drill hole (length weighted averages). The composited values were used for estimation.

The metals expected to be produced at NorthMet (Cu, Ni, Co, Pt, Pd, and Au) were given values of close to zero where data was absent (based on examination of drill hole data for particular units). Where analyses for Pt, Pd, and Au returned results below detection limit a value of one-half the detection limit was used. This is normal practice to ensure conservatism in the resource evaluation. No copper, nickel, or cobalt values were used below the detection limits and hence no factoring was used in populating the model for these elements.

For the elements with potential effects on water discharge standards (S, Ag, As, Ba, Be, Cd, Cr, Mn, Mo, Pb, Sb, Zn) all values reported as less than detection limit were replaced with the detection limit value, then, all "not sampled" drill core intervals were assigned the average of the data set. This is a conservative method in that it tends to raise the average value for compositing.

Each element was analyzed for spatial relations within each of the domains (variography) using the composited value. From that analysis modeling geometry was established for interpolation of values into the block model.



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 7

## 2.3 Block Model Data and Raw Drilling Data

There are two data sets on rocks within the deposit - drill core and the block model. It is important to recognize that the process of going from irregularly spaced drill hole data to composites, and ultimately to a derived block model, tends to smooth out the grades. The highest values will be lowered and the lowest values will be raised. This makes sense because all samples are smaller than blocks-and block values are representative of the average of many samples-the average block value will always be lower than the highest composited drill core values. Table 2-1 shows how average and highest values for copper decrease in the process of going from raw data, to composites, to the block model.

Table 2-1 Comparison of Raw Data, Composites, and Block Data<sup>1</sup>

	Minimum % Copper	Maximum % Copper	Average % Copper
Raw Drill Hole Data	0.0	4.89	0.161
10-Foot Composites	0.0	2.2	0.155
Block Model Data	0.001	1.15	0.134

Note that this represents raw, composited and block model data within the 20-year "APA" pit. Because the pit is created after the block model, there can be block data with higher values than the in-pit composites.

The NorthMet drill core data set consists of 436 drill holes divided into a total of about 39,000 multi-element assay intervals. Each analyzed interval is also classified by geological unit and rock type. The drill core data set provides information (a measurement) only about the specific points in the pit that were drilled.

The block model was generated from the (composited) drill core data set using accepted geostatistical principles and knowledge of the geology of the deposit. Within the planned 20 year pit there are over 133,000 blocks (or parts of blocks) providing information (an estimate) at any point in the pit. The values in many of these blocks are derived from data points outside the pit. The resolution of the block model is the size of the blocks (50 feet x 50 feet x 20 feet).

Each block has chemistry values (%S, %Cu, %Ni, ppm Co, ppb Pt, ppb Pd, ppb Au, ppm Ag, ppm As, ppm Zn, ppm Cd, ppm Pb, ppm Ba, ppm Be, ppm Cd, ppm Cr, ppm Mn, Pb, ppm Sb), plus values for tons, and year mined. Each block is identified as "ore" or "waste rock" based on metals value. Each waste rock block is assigned to a waste category (Category) based on sulfur content.



Date: November 7, 2014	NorthMet Project Block Model	
Version: 2	Page 8	

## 2.4 Block Model Data Used for Mine Pit Water Chemistry

Pit water quality modeling requires input data on rocks that make up the surface of the pit wall, organized by elevation and Category. The mine pit walls are divided into 20 foot vertical zones with the tops and bottoms of the zones corresponding to tops and bottoms of blocks. The blocks that contact the pit shell within each zone are identified as edge blocks. Some edge blocks may contact the wall and some may contact the floor; some may only contact the shell across a very small area. The planar (i.e., area looking down) area of each zone is calculated by assuming that the floor blocks are 100% in the edge (i.e. exposed) and the wall blocks are 50% in the edge. This area is calculated for each Category of waste rock in a zone. This is done for the pit shell representing the 20 year pit. Figure 2-12 and Figure 2-13 show the blocks contacting the pit, and those that contact or are above the pit (note that the pit wall intersects the plane of the section at an oblique angle and that blocks that appear to not be contacting the surface are contacting in the third dimension).

# 2.5 Block Model Data Used for Stockpile Chemistry

Stockpile drainage water quality modeling requires input data on rocks that are placed in each stockpile organized by year. The mining schedule shows what year each block of material will be moved. The Category of the block determines which stockpile each of the waste rock blocks will be placed in.

Chemistry of the rock placed in each stockpile each year will be calculated as the average of the chemistry values of all of the blocks added to that stockpile during that year.

The total tons added to each stockpile each year will be calculated as the sum of the tons all of the blocks added to that stockpile during that year.

#### 2.6 Ore Versus Waste Calculations

Blocks are sorted into ore or waste. Waste may have different handling requirements, depending on the Category. The sorting of the ore and waste Categories is based on the following steps:

- Ore: Based on a particular contained metals value. Because metal prices are set low in the modeling, this may go lower during mining (i.e., waste rock could become ore depending on the cutoff used for metals content).
- Waste rock, Category 4: <u>All</u> of the Virginia Formation, large sedimentary inclusions, and <u>all</u> Duluth Complex waste rock with greater than 0.6% sulfur.
- Waste rock, Category 2/3: Duluth Complex waste rock only, with less than or equal to 0.6% sulfur and greater than 0.12% sulfur.



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 9

• Waste rock, Category 1: Duluth Complex waste rock only, with less than or equal to 0.12% sulfur.

### 2.7 Waste Categorization Sample Comparison

Waste characterization samples were selected from NorthMet drill core in 2005 based on knowledge at that time of the expected categorization of rock. Because sulfur is the main factor in determining rock disposition it is worth comparing these categorizations and their effect.

Table 2-2 below shows the sulfur values for raw drill core from the NorthMet database, values for the samples used in humidity cell tests, and the values for rock stockpiles defined by the results of these tests. Testing focused on the material with the widest range of compositions, hence the lower percentage of testing in the lowest sulfur rocks. It is important to note that the humidity cell test results are used in conjunction with extensive testing from Minnesota Department of Natural Resources and samples chosen are well grounded in the overall geology of the deposit. The match is quite good.

Table 2-2 Sulfur Values in Waste Rock Category Data Sets<sup>1</sup>

		Category 1	Category 2	Category 3	Category 4	Category 4 Virginia Formation
	% of Rock	70.33	23.80	3.07	1.00	1.80
Stockpiles –	Min % S	0.01	0.13	0.32	0.61	0.33
Block Data	Avg % S	0.06	0.18	0.42	0.93	2.43
	Max % S	0.12	0.31	0.60	3.04	4.94
	Number of Samples	38	16	9	16	3
Humidity Cell Tests (2005 on) <sup>2</sup>	Min % S	0.02	0.14	0.32	0.68	2.00
	Avg % S	0.05	0.20	0.44	1.44	3.82
	Max % S	0.12	0.30	0.59	4.46	5.68
	Number of Samples	16,127	4,389	1,656	1,429	1,260
Drill Core Database (2011)	% of Samples	64.9	17.7	6.7	5.7	5.1
	Min % S	0.01	0.13	0.32	0.61	0.01
	Avg % S	0.05	0.2	0.43	1.5	1.67
Note that drill data is n	Max % S	0.12	0.31	0.60	7.93	8.29

Note that drill data is not composited (i.e., not length-weighted). Humidity cell tests results shown do not include duplicate samples.



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 10




Figure 2-1 Twenty Year Pit Design Built around Optimized Shell
(View looking E-NE, Gray = top of Virginia Formation, Green = Optimized pit shell, Tan / Orange = Pit Design)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 11




Figure 2-2 Top of Virginia Formation (gray) and Drill Holes Coded by Geologic Unit (from bottom up, magenta = Unit 1, green = Unit 2, yellow = Unit 3, dark blue = Unit 4, light blue = Unit 5, pinkish-orange = Unit 6, light magenta = Unit 7. View is to ENE.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 12




Figure 2-3 Top of Virginia Formation (gray) and Drill Holes Coded by Sampling (Red drill hole trace = sampled. View is to E-NE.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 13




Figure 2-4 Example of Model Surfaces: Virginia Formation, Unit 1, and 20 year pit



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 14




Figure 2-5 Example of Modeled Surfaces: All Geology



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 15





Figure 2-6 Example of Search Ellipse and a Relation to Project Geometry (not from NorthMet)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 16



**Figure 2-7 NorthMet Geological Cross-Section** (View to E-NE. Note 20 year pit.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 17




Figure 2-8 NorthMet Geological Cross-Section Showing Unit Block Model (View to E-NE. Note 20 year pit.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 18




Figure 2-9 NorthMet Block Model Resource Categories Superimposed on Geologic Section (Magenta = Measured, red = indicated, yellow = inferred, blue = in-fill. Note 20 year pit.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 19




Figure 2-10 NorthMet Grade Categories Superimposed on Geologic Section (Magenta and red = "ore", blue = "lean ore", yellow = "waste rock". Note 20 year pit.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 20




Figure 2-11 Top of Virginia Formation, Unit 1 blocks of "Ore" Grade, 20 Year Pit, and Magenta Zone Geological Solid (View to E-NE.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 21




Figure 2-12 Cross-Section Showing Blocks Touching 20 Year Pit (Note that blocks appearing to not touch pit are touching in the third dimension.)



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 22




Figure 2-13 Cross-Section Showing Blocks Touching and within 20 Year Pit



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 23

# **Revision History**

Date	Version	Description	
11/23/11	1	Initial release	
11/7/14	2	Update Section 1.0 to clarify the definition of a reserve and to better define pit optimization	



Date: November 7, 2014	NorthMet Project Block Model
Version: 2	Page 24

## References

1. **Canadian Institute of Mining.** Estimation of Minerals Resources and Mineral Reserves, Best Practice Guidelines. 2003.

# **List of Tables**

Table 1-1	Relationship between Resource and Reserve
Table 2-1	Comparison of Raw Data, Composites, and Block Data <sup>1</sup>
Table 2-2	Sulfur Values in Waste Rock Category Data Sets <sup>1</sup> 9
List of Figure	res
Figure 2-1	Twenty Year Pit Design Built around Optimized Shell
Figure 2-2	Top of Virginia Formation (gray) and Drill Holes Coded by Geologic Unit 11
Figure 2-3	Top of Virginia Formation (gray) and Drill Holes Coded by Sampling 12
Figure 2-4	Example of Model Surfaces: Virginia Formation, Unit 1, and 20 year pit 13
Figure 2-5	Example of Modeled Surfaces: All Geology
Figure 2-6	Example of Search Ellipse and a Relation to Project Geometry (not from NorthMet)
Figure 2-7	NorthMet Geological Cross-Section
Figure 2-8	NorthMet Geological Cross-Section Showing Unit Block Model
Figure 2-9	NorthMet Block Model Resource Categories Superimposed on Geologic
C	Section
Figure 2-10	NorthMet Grade Categories Superimposed on Geologic Section
Figure 2-11	Top of Virginia Formation, Unit 1 blocks of "Ore" Grade, 20 Year Pit, and Magenta Zone Geological Solid
Figure 2-12	Cross-Section Showing Blocks Touching 20 Year Pit
Figure 2-13	Cross-Section Showing Blocks Touching and within 20 Year Pit

# **Attachment B**

**Stockpile Design Permit Drawings** 

# **Errata Sheet**

Poly Met Mining Inc. NorthMet Project

**Permit Application Support Drawings: Stockpiles** 

# May 2016


The table below lists changes that were identified during completion of the Construction Stormwater Pollution Prevention Plans (SWPPPs) and have not yet been incorporated in the attached permit application support drawings within this set. These changes and additional details developed during final design will be incorporated into the final design drawing set.

Drawing Sheet(s)	Change
Global change to all sheets, as needed	The terminology "mine drainage" as noted in these drawings has been changed to "mine water".
SKP-003	The drawings reflect the stockpile contours at the completion of Mine Year 1 with waste rock in place. The planned design at the end of Mine Year 0 (as reflected in the SWPPP) is the top of liner prior to placement of waste rock.

# POLY MET MINING, INC. NORTHMET PROJECT PERMIT APPLICATION SUPPORT DRAWINGS CATEGORIES 1, 2/3, AND 4 STOCKPILES

# AND ORE SURGE PILE DESIGN HOYT LAKES, MINNESOTA

		DRAWING LIST
SHEET NUMBER	REVISION	SHEET TITLE
SKP-001	E	TITLE SHEET AND LOCATION MAP
SKP-002	E	LEGEND, GENERAL NOTES AND SPECIFICATIONS
SKP-003	E	STOCKPILE LAYOUTS - MINE YEAR 1 LIMITS
SKP-004	E	STOCKPILE LAYOUTS - MINE YEAR 2 LIMITS
SKP-005	E	STOCKPILE LAYOUTS - MINE YEAR 11 LIMITS
SKP-006	E	STOCKPILE LAYOUTS - MINE YEAR 21 LIMITS CLOSURE CONFIGURATION
SKP-007	E	EXISTING SITE CONDITIONS
SKP-008	E	SITE LAYOUT AND LOCATION OF FIELD INVESTIGATIONS
SKP-009	E	DEPTH TO BEDROCK ISOPACH MAP
SKP-010	E	CATEGORY 1 STOCKPILE SUBGRADE EXCAVATION PLAN
SKP-011	E	CATEGORY 1 STOCKPILE MINE YEAR 1 CONTINGENCY CLOSURE CONFIGURATION
SKP-012	E	CATEGORY 1 STOCKPILE FINAL GRADES AND SUB-BASIN DELINEATION
SKP-013	E	CATEGORY 1 STOCKPILE DESIGN SECTIONS
SKP-014	E	CATEGORY 2/3 STOCKPILE SUBGRADE EXCAVATION PLAN
SKP-015	E	CATEGORY 2/3 STOCKPILE FOUNDATION GRADING PLAN - MINE YEAR 1 AND MAXIMUM
SKP-016	E	CATEGORY 2/3 STOCKPILE UNDERDRAIN PIPING PLAN - MINE YEAR 1 AND MAXIMUM
SKP-017	E	CATEGORY 2/3 STOCKPILE OVERLINER DRAINAGE PIPING PLAN - MINE YEAR 1 AND MAXIMUM
SKP-018	E	CATEGORY 2/3 STOCKPILE MAXIMUM CAPACITY CONFIGURATION
SKP-019	E	CATEGORY 2/3 STOCKPILE DESIGN SECTIONS
SKP-020	E	CATEGORY 4 STOCKPILE SUBGRADE EXCAVATION PLAN
SKP-021	E	CATEGORY 4 STOCKPILE FOUNDATION GRADING PLAN - MINE YEAR 1 AND MAXIMUM
SKP-022	E	CATEGORY 4 STOCKPILE UNDERDRAIN PIPING PLAN - MINE YEAR 1 AND MAXIMUM
SKP-023	E	CATEGORY 4 STOCKPILE OVERLINER DRAINAGE PIPING PLAN - MINE YEAR 1 AND MAXIMUM
SKP-024	E	CATEGORY 4 STOCKPILE MAXIMUM CAPACITY CONFIGURATION
SKP-025	E	CATEGORY 4 STOCKPILE DESIGN SECTIONS
SKP-026	Е	ORE SURGE PILE SUBGRADE EXCAVATION PLAN
SKP-027	E	ORE SURGE PILE FOUNDATION GRADING PLAN
SKP-028	E	ORE SURGE PILE UNDERDRAIN PIPING PLAN
SKP-029	E	ORE SURGE PILE OVERLINER DRAINAGE PIPING PLAN
SKP-030	Е	ORE SURGE PILE TYPICAL CONFIGURATION
SKP-031	E	ORE SURGE PILE DESIGN SECTIONS
SKP-032	E	CATEGORY 1 STOCKPILE RECLAMATION AND OPERATIONS SURFACE WATER - MANAGEMENT DETAILS - SHEET 1 OF 2
SKP-033	E	CATEGORY 1 STOCKPILE RECLAMATION AND OPERATIONS SURFACE WATER - MANAGEMENT DETAILS - SHEET 2 OF 2
SKP-034	E	CATEGORY 1 STOCKPILE PHASED COVER DESIGN
SKP-035	E	CONSTRUCTION DETAILS



SITE LOCATION

DATE

C | 5/29/13 | ISSUED FOR REVIEW FOR INCLUSION IN ROMP

E | 4/10/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

D | 1/14/14 | ISSUED FOR AGENCY REVIEW

DESCRIPTION

TITLE SHEET AND LOCATION MAP POLY MET MINING, INC. NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA

PLANT DRAWING NUMBER:

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

SKP-001

GOLDER PROJECT NO.: F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON 113-2209 DATE <u>5/22/15</u> LICENSE # 46492 NOT APPROVED FOR CONSTRUCTION. AS SHOWN

ISSUED

PERMITTING

ISSUE STATUS

VERSION

DATE

HFREBY CERTIFY THAT THIS PLAN,

SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT

CHECKED:

SUPERVISION AND THAT I AM A DULY

ICENSED PROFESSIONAL ENGINEER

IINNESOTA.

JNDER THE LAWS OF THE STATE OF

SLOPE DIRECTION

MAJOR FEATURE

EXISTING GROUND TOPOGRAPHY (SEE NOTE 2)

PROPOSED FINISHED GRADE TOPOGRAPHY

- CROSS SECTION IDENTIFIER SHEET WHERE SECTION IS LOCATED SLOPE

> HAUL ROADS MINE SITE BOUNDARY

> > PIT BOUNDARY

 MINE YEAR 1 ORE, WASTE ROCK STOCKPILE LIMITS — — — — MAXIMUM ORE, WASTE ROCK STOCKPILE LIMITS GEOMEMBRANE BARRIER LAYER

SOIL LINER 1

PREPARED SUBGRADE

SOIL LINER 2

STRUCTURAL FILL

WASTE ROCK OR ORE

GRANULAR DRAINAGE MATERIAL 1 COMMON FILL 1

RIPRAP

DRAIN ROCK

RANDOM FILL

OVERBURDEN MATERIAL

VERTICAL PERCOLATION LAYER (USCS - ML)

LATERAL DRAINAGE LAYER (USCS - SP OR SM)

TERTIARY COLLECTION PIPING

4-INCH

6-INCH

10-INCH 12-INCH

PRIMARY AND SECONDARY COLLECTION PIPING \_\_\_\_\_ 4-INCH

\_\_\_\_\_ 8-INCH

# LIST OF ABBREVIATIONS

ABOVE MEAN SEA LEVEL CUBIC YARD CY DIAMETER DIA. ELEVATION

FEET HIGH DENSITY POLYETHYLENE INSIDE DIAMETER

MAX. AMERICAN ENGINEERING TESTING, INC. MIN.

SHALLOW MARSH

SHRUB SWAMP

BOREHOLES (2010)

CONIFEROUS SWAMP

GOLDER ASSOC. TEST PIT (2006)

BARR ENGINEERING BOREHOLES (2005)

BARR ENGINEERING BOREHOLES (2008)

HARDWOOD SWAMP

CONIFEROUS BOG

GATP-06-7-

SB-05-01

RS-11-

SEDGE MEADOW

OPEN BOG

**EVAPOTRANSPIRATION** 

LINEAR LOW DENSITY POLYETHYLENE LEAK COLLECTION AND RECOVERY SYSTEM LCRS MAXIMUM

MINIMUM N.T.S. NOT TO SCALE OUTSIDE DIAMETER OD SQUARE YARD

TYP. **TYPICAL** ROMP ROCK AND OVERBURDEN MANAGEMENT PLAN USCS UNIFIED SOIL CLASSIFICATION SYSTEM PERFORATED CORRUGATED POLYETHYLENE CPEP

# **GENERAL NOTES:**

- THIS DRAWING SET REPRESENTS THE DESIGN FOR PERMITTING FOR CATEGORY 1 STOCKPILE, CATEGORY 2/3 STOCKPILE. CATEGORY 4 STOCKPILE AND ORE SURGE PILE FOR THE POLYMET NORTHMET PROJECT IN HOYT LAKES, MINNESOTA, PREPARED IN SUPPORT OF A PERMIT TO MINE. THE DRAWING SET ONLY INCLUDES INFRASTRUCTURE ASSOCIATED WITH THE MOVEMENT OF ROCK (STOCKPILES, PITS, HAUL ROADS, AND RAIL TRANSFER HOPPER) AND NOT OTHER SUPPORT FACILITIES.
- 2. BASE TOPOGRAPHY PROVIDED BY BARR ENGINEERING IN AUGUST 2011.
- 3. GOLDER ASSOCIATES INC. (GOLDER) IS RESPONSIBLE FOR STOCKPILE DESIGNS WITH BATTERY LIMITS DEFINED BY THE PERIMETER/LINER BERMS AND THE UNDERDRAIN SUMPS.
- 4. AT THE BASIC ENGINEERING LEVEL, LIMITED GEOTECHNICAL DATA EXISTS, PARTICULARLY IN LOWLAND AREAS. ADDITIONAL DATA WILL BE OBTAINED FROM THESE AREAS AFTER THE PERMIT TO MINE IS APPROVED. SUBGRADE EXCAVATION PLANS WERE DEVELOPED USING AVAILABLE INFORMATION, AND WILL BE UPDATED FOR FINAL DESIGN BASED ON RESULTS OF PHASE II GEOTECHNICAL INVESTIGATION.
- 5. EARTHWORK QUANTITIES BASED ON NEAT LINE (I.E., NET CUT/ FILL SHRINKAGE FACTOR = 1.0).
- PREPARED SUBGRADE, AS DEFINED ON THE DRAWINGS, INCLUDES CLEARING, GRUBBING, TOPSOIL REMOVAL, REMOVAL OF GEOTECHNICALLY-UNSUITABLE MATERIALS, MOISTURE CONDITIONING, AND SUBGRADE COMPACTION AS DEFINED IN THE SPECIFICATIONS.
- 7. FOUNDATION PREPARATION ASSUMES THE FOLLOWING GENERAL CONSTRUCTION SEQUENCE: (I) EXCAVATE TO BEDROCK WITHIN LOWLAND AREAS ASSUMING A MAXIMUM DEPTH OF OVER-EXCAVATION OF 20 FEET, OR UNTIL REACHING GEOTECHNICALLY-SUITABLE FOUNDATION SOILS AS DETERMINED BY THE PHASE II GEOTECHNICAL INVESTIGATION. STOCKPILE ORGANIC SOILS AND TILL MATERIAL SEPARATELY FOR FUTURE USE AS RECLAMATION SOILS AND STRUCTURAL FILL; (II) PLACE STRUCTURAL FILL AS REQUIRED TO MEET THE FOUNDATION GRADE REQUIREMENTS WITH GRANULAR SOILS, E.G., CATEGORY 1 WASTE ROCK MATERIAL; (III) ESTABLISH FOUNDATION DRAINAGE AS REQUIRED TO PREVENT EXCESS PORE PRESSURES DURING OPERATION; AND (IV) CONSTRUCT LINER SYSTEM DEPENDENT UPON THE REACTIVITY CATEGORY OF THE STOCKPILE MATERIAL.
- AREAS WITH UNSUITABLE SOILS (LOWLAND AREAS) ARE ASSUMED TO COINCIDE WITH THE PREVIOUSLY IDENTIFIED WETLAND AREAS. HORIZONTAL AND VERTICAL EXTENTS OF LOWLAND AREAS ARE EXPECTED TO BE REVISED BASED ON RESULTS OF PHASE II GEOTECHNICAL INVESTIGATION.
- 9. POST-CONSOLIDATION STOCKPILE SETTLEMENTS WERE ESTIMATED BASED ON LIMITED INFORMATION ON THE CONSOLIDATION PROPERTIES OF SUBGRADE MATERIALS. HENCE, FOUNDATION EXCAVATION AND GRADING PLANS ARE ANTICIPATED TO UNDERGO MINOR MODIFICATIONS BASED ON THE RESULTS OF THE PHASE II GEOTECHNICAL INVESTIGATION TO ENSURE SUFFICIENT DRAINAGE.
- 10. CATEGORY 1 WASTE ROCK STOCKPILE WILL BE RECLAIMED BY PLACEMENT OF A GEOMEMBRANE COVER AT CLOSURE. PRIOR TO CLOSURE, WASTE ROCK CATEGORY 2, 3 AND 4 WILL BE USED TO BACKFILL EAST PIT.
- 11. LIMITS OF DISTURBANCE (I.E., CLEARING LIMITS) ASSUMED TO BE 40 FEET FROM THE FACILITY

# **SPECIFICATIONS:**

- 1. FOR EARTHWORKS COMPONENTS OF THE STOCKPILE DESIGN, REFER TO SECTION 2300 OF THE PROJECT SPECIFICATIONS.
- 2. FOR GEOSYNTHETIC AND PIPING COMPONENTS OF THE STOCKPILE DESIGN, REFER TO SECTION 2272 FOR GEOTEXTILE, 2273 FOR POLYETHYLENE GEOMEMBRANE LINERS, AND SECTION 2610

DATE <u>5/22/15</u> LICENSE # 46492

- 3. QUALITY ASSURANCE REQUIREMENTS FOR STOCKPILE CONSTRUCTION ARE DEFINED IN THE CONSTRUCTION QUALITY ASSURANCE PLAN.
- 4. SPECIFICATION SECTION NUMBERING IS PRELIMINARY.

PLANT DRAWING NUMBER:

LEGEND, GENERAL NOTES AND SPECIFICATIONS

ISSUE STATUS DATE DESCRIPTION A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) ISSUED VERSION DATE HEREBY CERTIFY THAT THIS PLAN, SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP DRAWN: SUPERVISION AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING JNDER THE LAWS OF THE STATE OF D 1/14/14 ISSUED FOR AGENCY REVIEW CHECKED: MINNESOTA. E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS SIGNATURE Allronson F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON

NOT APPROVED FOR CONSTRUCTION.

MTM GOLDER PROJECT NO.: 113-2209

AS SHOWN

DWG. NO.

SCALE:

芸 NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA Golder


Associates


SKP-002


GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com


POLY MET MINING, INC.


REV


























CATEGORY 1 STOCKPILE DESIGN SECTIONS POLY MET MINING, INC.

NORTHMET PROJECT

HOYT LAKES, MINNESOTA

Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

REV

PLANT DRAWING NUMBER:

V 1	DATE	DESCRIPTION	ISSUE STATUS				*	POLY	
	A 12/02/11	ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)	ISSUED	VERSION	DATE	    HEREBY CERTIFY THAT THIS PLAN,			NOI
	3 2/15/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP				SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT	DRAWN:	POLYMET	
	5/29/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP	T FOR PERMITTING	F	5-22-15	SUPERVISION AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER	MTM	MINING	HOYT
	1/14/14	ISSUED FOR AGENCY REVIEW				UNDER THE LAWS OF THE STATE OF MINNESOTA.	CHECKED:		
	E 4/10/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS				Dronsen	77	E A COL	1
	5/22/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS	T FOR CONSTRUCTION			SIGNATURE 2	GOLDER PROJECT NO.:	GOL	ier
						PRINTED NAME BRENT R. BRONSON	113-2209	ASSOC ASSOC	iates
			NOT APPROVED FOR	CONSTRUCTION.		DATE <u>5/22/15</u> LICENSE # 46492	SCALE:	DWG. NO. SKP-O	1 7
							AS SHOWN	J 3KP-U	1 )

SKP-014

AS SHOWN

EXISTING GROUND TOPOGRAPHY (SEE

REFERENCE 1) PROPOSED MINE YEAR 1 GRADING TOPOGRAPHY

PROPOSED MAXIMUM FOOTPRINT GRADING TOPOGRAPHY

MINE SITE BOUNDARY

CROSS SECTION IDENTIFIER

- SHEET WHERE SECTION IS LOCATED

MINE YEAR 11 PIT BOUNDARIES (SEE NOTE 1)

MINE YEAR 1 WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

MAXIMUM WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

HAUL ROADS

MINE DRAINAGE SUMP/POND (SEE NOTE 3)

# **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE MECHANICAL INFRASTRUCTURE PERMIT SUPPORT DRAWINGS.
- 4. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

## **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

CATEGORY 2/3 STOCKPILE FOUNDATION GRADING PLAN MINE YEAR 1 AND MAXIMUM

POLY MET MINING, INC. NORTHMET PROJECT

POLYMET

HOYT LAKES, MINNESOTA GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

REV

Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com Associates

SCALE IN FEET

VER DATE DESCRIPTION ISSUE STATUS A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. ISSUED VERSION DATE B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP DRAWN: C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS SIGNATURE Alansen F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON

NOT APPROVED FOR CONSTRUCTION.


CHECKED: GOLDER PROJECT NO.: 113-2209 DATE <u>5/22/15</u> LICENSE # 46492 SCALE:


MTM


AS SHOWN

DWG. NO. SKP-015

発







EXISTING GROUND TOPOGRAPHY (SEE REFERENCE 1)

PROPOSED MAXIMUM GRADING TOPOGRAPHY

MINE SITE BOUNDARY

CROSS SECTION IDENTIFIER

SHEET WHERE SECTION IS LOCATED

MINE YEAR 1 WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

MAXIMUM ORE, WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

PROPOSED HAUL ROAD

MINE YEAR 11 PIT BOUNDARIES (SEE NOTE 1)

#### **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

#### **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

CATEGORY 2/3 STOCKPILE MAXIMUM CAPACITY CONFIGURATION

P O L Y M E T

POLY MET MINING, INC. NORTHMET PROJECT

HOYT LAKES, MINNESOTA

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

SKP-018

SCALE IN FEET

VER DATE DESCRIPTION ISSUE STATUS A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) ISSUED **VERSION** DATE B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP C | 5/29/13 | ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION NOT APPROVED FOR CONSTRUCTION.


I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF DRAWN: CHECKED: MINNESOTA. Densen SIGNATURE 🚄

GOLDER PROJECT NO.: PRINTED NAME BRENT R. BRONSON 113-2209 DATE <u>5/22/15</u> LICENSE # 46492 SCALE:

AS SHOWN

**Associates** DWG. NO.

Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com REV



DESCRIPTION

A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)

VER DATE

**NOTES** 

**LEGEND** 

EXISTING GROUND TOPOGRAPHY (SEE

MINE YEAR 1 WASTE ROCK STOCKPILE

MINE YEAR 2 PIT BOUNDARIES (SEE NOTE 1)

- SHEET WHERE SECTION IS LOCATED

— CROSS SECTION IDENTIFIER

MAXIMUM WASTE ROCK STOCKPILE

PROPOSED MINE YEAR 1 EXCAVATION TOPOGRAPHY

PROPOSED MAXIMUM FOOTPRINT EXCAVATION

REFERENCE 1)

TOPOGRAPHY

OUTLINES (SEE NOTE 2)

— OUTLINES (SEE NOTE 2)

- - MINE SITE BOUNDARY

HAUL ROADS

- OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

#### **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

CATEGORY 4 STOCKPILE SUBGRADE EXCAVATION PLAN

吾  $\mathbb{P} \bigcirc \mathbb{L} \underset{\scriptscriptstyle{\mathrm{M}}}{\mathbb{L}} \underset{\scriptscriptstyle{\mathrm{N}}}{\mathbb{N}} \underset{\scriptscriptstyle{\mathrm{K}}}{\mathbb{M}} \mathbb{E} \mathbb{T}$ 

DRAWN:

CHECKED:

SCALE:

MTM

GOLDER PROJECT NO.:

113-2209

AS SHOWN

PLANT DRAWING NUMBER:

POLY MET MINING, INC. NORTHMET PROJECT

HOYT LAKES, MINNESOTA

DWG. NO.

SKP-020

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

REV

I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS SIGNATURE Alansen F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492 NOT APPROVED FOR CONSTRUCTION.


ISSUE STATUS

VERSION

DATE

ISSUED

SCALE IN FEET



DESCRIPTION

A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)

B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP

C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP

E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

D 1/14/14 ISSUED FOR AGENCY REVIEW

VER DATE

## **LEGEND**

EXISTING GROUND TOPOGRAPHY (SEE

REFERENCE 1)

PROPOSED MINE YEAR 1 GRADING TOPOGRAPHY

PROPOSED MAXIMUM FOOTPRINT GRADING

- MINE SITE BOUNDARY

- CROSS SECTION IDENTIFIER

TOPOGRAPHY

- SHEET WHERE SECTION IS LOCATED

SLOPE

MINE YEAR 1 WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

MAXIMUM WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

HAUL ROAD

MINE YEAR 2 PIT BOUNDARIES (SEE NOTE 1)

MINE DRAINAGE SUMP/POND (SEE NOTE 3)

#### **NOTES**

OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.

2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011

- AND MODIFIED BY GOLDER.
- 3. SEE MECHANICAL INFRASTRUCTURE PERMIT SUPPORT DRAWINGS.
- 4. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

## **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

CATEGORY 4 STOCKPILE FOUNDATION GRADING PLAN MINE YEAR 1 AND MAXIMUM

POLY MET MINING, INC. NORTHMET PROJECT

POLYMET

吾

HOYT LAKES, MINNESOTA GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

REV

Ph: (303) 980-0540 Fax: (303) 985-2080 Associates www.golder.com

I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. CHECKED: SIGNATURE Densen GOLDER PROJECT NO.: PRINTED NAME BRENT R. BRONSON 113-2209 DATE <u>5/22/15</u> LICENSE # 46492 SCALE:

DRAWN:

MTM

ISSUE STATUS

VERSION

DATE

ISSUED

PERMITTING

CONSTRUCTION

NOT APPROVED FOR CONSTRUCTION.


AS SHOWN

DWG. NO.


SKP-021

VER DATE

## **LEGEND**



EXISTING GROUND TOPOGRAPHY



PROPOSED MINE YEAR 1 GRADING TOPOGRAPHY

PROPOSED MAXIMUM FOOTPRINT GRADING TOPOGRAPHY

---- MINE SITE BOUNDARY

MINE YEAR 2 PIT BOUNDARIES (SEE NOTE 1)

MINE YEAR 1 WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

MAXIMUM WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

HAUL ROADS

TERTIARY COLLECTION PIPING (SEE NOTE 3)

4-INCH

SECONDARY COLLECTION PIPING (SEE NOTE 3)

6-INCH

## **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. ACTUAL NUMBER AND LOCATION OF UNDERDRAIN PIPES AND SUMPS WILL NEED TO BE DETERMINED DURING CONSTRUCTION BASED ON ENCOUNTERED FIELD CONDITIONS.
- 4. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

#### **REFERENCES**

MTM

113-2209

AS SHOWN

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

CATEGORY 4 STOCKPILE UNDERDRAIN PIPING PLAN

MINE YEAR 1 AND MAXIMUM POLY MET MINING, INC.

¥ NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080

REV

www.golder.com DWG. NO. SKP-022


SCALE IN FEET

A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. DATE ISSUED VERSION B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP DRAWN: C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW CHECKED: E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS Klonson SIGNATURE 🚄 GOLDER PROJECT NO.: F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492 NOT APPROVED FOR CONSTRUCTION. SCALE:

DESCRIPTION

ISSUE STATUS

EAST PIT CATEGORY 4 STOCKPILE MINE DRAINAGE POND (SEE NOTE 3)



VER NO	DATE	DESCRIPTION	I	SSUE STATUS			
		ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)	ISSUED	VERSION	DATE	I HEREBY CERTIFY THAT THIS PLAN,	
В	2/15/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP				SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT	
С	5/29/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP	FOR PERMITTING	F		SUPERVISION AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER	
D	1/14/14	ISSUED FOR AGENCY REVIEW	- I LIKWII I I IIVO			UNDER THE LAWS OF THE STATE OF MINNESOTA.	
Ε	4/10/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS				Densen	
F	5/22/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS	FOR CONSTRUCTION			SIGNATURE SIGNATURE	
			CONSTRUCTION			PRINTED NAME BRENT R. BRONSON	
			NOT APPROVED FOR		•	DATE <u>5/22/15</u> LICENSE # 46492	
			- CONSTRUCTION.				

#### **LEGEND**

1590	EXISTING GROUND TOPOGRAPHY
1590	PROPOSED MINE YEAR 1 GRADING TOPOGRAP
	PROPOSED MAXIMUM FOOTPRINT GRADING TOPOGRAPHY
	MINE SITE BOUNDARY
	MINE YEAR 2 PIT BOUNDARIES (SEE NOTE 1)
	SLOPE
	MINE YEAR 1 WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)
	MAXIMUM WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)
	HAUL ROADS
	MINE DRAINAGE SUMP/POND (SEE NOTE 3)
MINE YEAR 1 — TERTIAI	RY COLLECTION PIPING - 4-INCH
MINE YEAR 1 — PRIMAR	AND SECONDARY COLLECTION PIPING  4-INCH  6-INCH  8-INCH  10-INCH  12-INCH

#### **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE MECHANICAL INFRASTRUCTURE PERMIT SUPPORT DRAWINGS.
- 4. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

#### **REFERENCES**

- EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE NORTH.
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

CATEGORY 4 STOCKPILE OVERLINER DRAINAGE PIPING PLAN MINE YEAR 1 AND MAXIMUM



DRAWN:

CHECKED:

SCALE:

GOLDER PROJECT NO.:


113-2209

AS SHOWN

POLY MET MINING, INC. NORTHMET PROJECT HOYT LAKES, MINNESOTA

GOLDER ASSOCIATES INC.
44 UNION BOULEVARD, SUITE 300
LAKEWOOD, CO USA 80233
Ph: (303) 980-0540
Fax: (303) 985-2080
www.golder.com

SKP-023



SCALE IN FEET

ISSUE STATUS DESCRIPTION A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) ISSUED VERSION DATE B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP 5-22-15 C | 5/29/13 | ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS 5/22/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION NOT APPROVED FOR CONSTRUCTION.

I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF MINNESOTA. Dronson SIGNATURE \_\_\_

CHECKED: PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492 SCALE:

DRAWN: MTM GOLDER PROJECT NO.: 113-2209

AS SHOWN

POLY MET MINING, INC. NORTHMET PROJECT HOYT LAKES, MINNESOTA



GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

SKP-024

**NOTES** 

**LEGEND** 

EXISTING GROUND TOPOGRAPHY

- CROSS SECTION IDENTIFIER

MINE YEAR 1 WASTE ROCK STOCKPILE LIMIT (SEE NOTE 1)

- SHEET WHERE SECTION IS LOCATED

- MAXIMUM WASTE ROCK STOCKPILE LIMIT

MINE YEAR 11 PIT BOUNDARIES (SEE NOTE 1)

PROPOSED MAXIMUM GRADING TOPOGRAPHY

(SEE REFERENCE 1)

MINE SITE BOUNDARY

PROPOSED HAUL ROAD

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

## **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

CATEGORY 4 STOCKPILE STOCKPILE MAXIMUM CAPACITY CONFIGURATION


 $\mathbb{P} \underset{\scriptscriptstyle{M}}{\mathsf{OL}} \underset{\scriptscriptstyle{K}}{\mathsf{Y}} \underset{\scriptscriptstyle{K}}{\mathsf{M}} \underset{\scriptscriptstyle{K}}{\mathsf{E}} \mathbb{T}$ 

AS SHOWN

1850 WEST



SCALE IN FEET



LIMITS OF LINER CONSTRUCTION

ORE SURGE PILE

RAILROAD SPUR

BEDROCK EXCAVATION AREA -

LIMITS OF EXCAVATION

LIMITS OF BEDROCK

DATE I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF 5-22-15 MINNESOTA. SIGNATURE Alansen PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE #<u>46492</u>

DRAWN: MTM CHECKED: GOLDER PROJECT NO.: 113-2209

SCALE:

NORTHMET PROJECT HOYT LAKES, MINNESOTA GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

CATEGORY 2/3

STOCKPILE BOUNDARY

## **NOTES**

**LEGEND** 

EXISTING GROUND TOPOGRAPHY (SEE

MINE YEAR 1 ORE STOCKPILE

- CROSS SECTION IDENTIFIER

SHEET WHERE SECTION IS LOCATED

OUTLINES (SEE NOTE 2)

PROPOSED MINE YEAR 1 EXCAVATION TOPOGRAPHY

REFERENCE 1)

-- MINE SITE BOUNDARY

HAUL ROADS

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

## **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

ORE SURGE PILE SUBGRADE EXCAVATION PLAN


 $\mathbb{P} \underset{\scriptscriptstyle{M}}{\mathsf{OL}} \underset{\scriptscriptstyle{X}}{\mathsf{Y}} \underset{\scriptscriptstyle{N}}{\mathsf{M}} \underset{\scriptscriptstyle{G}}{\mathsf{E}} \mathbb{T}$ 

POLY MET MINING, INC.

SKP-026 AS SHOWN

RAIL TRANSFER

HOPPER



EXISTING GROUND TOPOGRAPHY (SEE REFERENCE 1)

PROPOSED MINE YEAR 1 GRADING TOPOGRAPHY

MINE SITE BOUNDARY



- CROSS SECTION IDENTIFIER

- SHEET WHERE SECTION IS LOCATED

SLOPE

MINE YEAR 1 ORE, WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

HAUL ROADS

MINE DRAINAGE SUMP/POND (SEE NOTE 3)

#### **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE MECHANICAL INFRASTRUCTURE PERMIT SUPPORT DRAWINGS.
- 4. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

## **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS MINNESOTA STATE PLANE.
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

#### ORE SURGE PILE FOUNDATION GRADING PLAN



POLY MET MINING, INC. NORTHMET PROJECT HOYT LAKES, MINNESOTA

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540

Fax: (303) 985-2080 www.golder.com

SCALE IN FEET

DESCRIPTION ISSUE STATUS A | 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) ISSUED VERSION DATE I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP 5-22-15 PERMITTING UNDER THE LAWS OF THE STATE OF D 1/14/14 ISSUED FOR AGENCY REVIEW MINNESOTA. 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS 5/22/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION NOT APPROVED FOR CONSTRUCTION.

CATEGORY 2/3 -

SIGNATURE Monson PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492

GOLDER PROJECT NO.: 113-2209 SCALE:


MTM

DRAWN:

CHECKED:

DWG. NO. AS SHOWN

SKP-027



EXISTING GROUND TOPOGRAPHY



PROPOSED GRADING TOPOGRAPHY

- MINE SITE BOUNDARY

MINE YEAR 1 ORE, WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

HAUL ROADS

TERTIARY COLLECTION PIPING (SEE NOTE 3)

4-INCH

SECONDARY COLLECTION PIPING (SEE NOTE 3) 6-INCH

#### **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. ACTUAL NUMBER OF UNDERDRAIN PIPES AND SUMPS WILL NEED TO BE DETERMINED DURING CONSTRUCTION BASED ON ENCOUNTERED FIELD
- 2. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

#### **REFERENCES**

PLANT DRAWING NUMBER:

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

ORE SURGE PILE UNDERDRAIN PIPING PLAN

POLY MET MINING, INC.



MTM

GOLDER PROJECT NO.:

113-2209

AS SHOWN

CHECKED:


SCALE:

NORTHMET PROJECT HOYT LAKES, MINNESOTA


GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

DWG. NO. SKP-028

Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com REV



ISSUE STATUS VER DATE DESCRIPTION A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. ISSUED VERSION DATE B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP DRAWN: C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS SIGNATURE Manson F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492 NOT APPROVED FOR CONSTRUCTION.



EXISTING GROUND TOPOGRAPHY

PROPOSED GRADING TOPOGRAPHY

- MINE SITE BOUNDARY

MINE YEAR 1 ORE, WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

HAUL ROADS

MINE DRAINAGE SUMP/POND (SEE NOTE 3)

MINE YEAR 1 - TERTIARY COLLECTION PIPING

4-INCH

MINE YEAR 1 - PRIMARY AND SECONDARY COLLECTION PIPING

─ 4-INCH 6-INCH \_\_\_\_ 8-INCH

— 10−INCH \_\_\_ 12-INCH

## **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE MECHANICAL INFRASTRUCTURE PERMIT SUPPORT DRAWINGS.
- 4. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

#### **REFERENCES**

PLANT DRAWING NUMBER:

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

ORE SURGE PILE

OVERLINER DRAINAGE PIPING PLAN

ISSUE STATUS VER DATE DESCRIPTION A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) ISSUED VERSION B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP FOR C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. MTM CHECKED: SIGNATURE Manson GOLDER PROJECT NO.: PRINTED NAME BRENT R. BRONSON

DATE <u>5/22/15</u> LICENSE # 46492

DRAWN:

SCALE:

DATE

CONSTRUCTION

NOT APPROVED FOR CONSTRUCTION.

113-2209

AS SHOWN

吾 POLY MET MINING, INC. NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

REV

**Associates** DWG. NO. SKP-029

SCALE IN FEET

DESCRIPTION

A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)

B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP

C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP

E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS


F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

D 1/14/14 ISSUED FOR AGENCY REVIEW

VER DATE

## **LEGEND**

EXISTING GROUND TOPOGRAPHY



PROPOSED STOCKPILE LAYOUTS

HAUL ROADS

---- MINE SITE BOUNDARY

MINE YEAR 1 PIT BOUNDARY (SEE NOTE 1) MINE YEAR 1 ORE, WASTE ROCK STOCKPILE OUTLINES (SEE NOTE 2)

MAXIMUM ORE, WASTE ROCK STOCKPILE — — OUTLINES (SEE NOTE 2)



- CROSS SECTION IDENTIFIER

- SHEET WHERE SECTION IS LOCATED

#### **NOTES**

- 1. OPEN PIT AND HAUL ROAD LAYOUTS PROVIDED BY BARR ENGINEERING IN OCTOBER 2011.
- 2. STOCKPILE LAYOUTS PROVIDED BY BARR ENGINEERING IN APRIL 2011 AND MODIFIED BY GOLDER.
- 3. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.


#### **REFERENCES**

- 1. EXISTING GROUND TOPOGRAPHY PROVIDED BY BARR ENGINEERING, AUGUST 2011.
- 2. COORDINATE SYSTEM REFERENCE IS NAD83 MINNESOTA STATE PLANE
- 3. VERTICAL DATUM REFERENCE IS FEET ABOVE MEAN SEA LEVEL (AMSL).

PLANT DRAWING NUMBER:

ORE SURGE PILE

TYPICAL CONFIGURATION



A POLY MET MINING, INC. NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233

Associates DWG. NO.

I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. SIGNATURE Manson PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492 SCALE:

ISSUE STATUS

VERSION

DATE

ISSUED

PERMITTING

CONSTRUCTION


NOT APPROVED FOR CONSTRUCTION.


GOLDER PROJECT NO.: 113-2209


AS SHOWN


Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com


SKP-030














VER NO	DATE	DESCRIPTION		ISSUE STATUS			
А	I	ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)	ISSUED	VERSION	DATE	I HEREBY CERTIFY THAT THIS PLAN,	
В	2/15/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP	FOR PERMITTING	F		SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT	DRAWN:
С	5/29/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP			5-22-15		MTM
D	1/14/14	ISSUED FOR AGENCY REVIEW					CHECKED:
Ε	4/10/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS				15	77
F	5/22/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS	FOR CONSTRUCTION			SIGNATURE Mensen	GOLDER PROJECT NO.:
			001131110011011			PRINTED NAME BRENT R. BRONSON	113–2209
			NOT APPROVED FOR	CONSTRUCTION.		DATE <u>5/22/15</u> LICENSE # 46492	SCALE:
			1				AS SHOWN

# **LEGEND** ORE LIMITS AT TYPICAL CAPACITY LINER SURFACE — — — EXISTING GROUND SURFACE OVERBURDEN SOIL AND BEDROCK EXCAVATION SURFACE ---- BEDROCK SURFACE

#### **NOTES**

DWG. NO.

SKP-031

PLANT DRAWING NUMBER:


- 1. STOCKPILE SIDE SLOPES AT ANGLE OF REPOSE.
- 2. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.
- 3. SEE CROSS SECTION LOCATIONS ON DRAWINGS 3, 4, 5, 26, AND 27

DESIGN SECTIONS 餐 POLY MET MINING, INC. NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA

ORE SURGE PILE

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233


Golder Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com Associates REV




COVER TO BE PLACED WHEN

STOCKPILE OPERATIONS ARE COMPLETE


STOCKPILE RAMP TYPICAL DETAIL



TYPICAL TOP SURFACE CHANNEL SECTION



TYPICAL RIPRAP-LINED CHANNEL AND DOWNCHUTE N.T.S. (SEE SCHEDULE 33 FOR DIMENSIONS - SKP-033)



**UPSTREAM END OF RIPRAP CHANNEL** 032 N.T.S.

#### **NOTES**

- 1. THE MAXIMUM SLOPE GRADES ARE 3.75H:1V FOR RECLAIMED STOCKPILE
- 2. ASSUME 1.4H:1V INTERBENCH SLOPES FOR ACTIVE AREAS (EQUAL TO NOMINAL ANGLE OF REPOSE FOR WASTE ROCK MATERIAL). REGRADE PRIOR TO PLACEMENT OF RECLAMATION COVER.
- 3. SEE SCHEDULE 33 ON DRAWING SKP-033.
- 4. AT BASE OF COVER SYSTEM GRANULAR DRAINAGE LAYER PLACE DRAIN PIPE AT SLOPE-BENCH INTERSECTION. PIPE TO BE CONTINUOUS ALONG BENCHES BETWEEN DOWNCHUTE CHANNELS.
- 5. RIPRAP-LINED CHANNEL AND DOWNCHUTE DETAILS REPRESENT PRELIMINARY DESIGNS. DETAILED DIMENSIONS AND TECHNICAL SPECIFICATIONS TO BE PROVIDED PRIOR TO CONSTRUCTION, I.E. AS A PART OF FINAL DESIGN.
- 6. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

**Associates** 

SKP-032

PLANT DRAWING NUMBER:

POLYMET

DWG. NO.

AS SHOWN

CATEGORY 1 STOCKPILE RECLAMATION AND OPERATIONS SURFACE WATER

MANAGEMENT DETAILS - SHEET 1 OF 2 芸 POLY MET MINING, INC.

NORTHMET PROJECT

HOYT LAKES, MINNESOTA

Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233


REV

VEF	DATE	DESCRIPTION	]	SSUE STATUS				
А	12/02/11	ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP)	ISSUED	VERSION	DATE	THEREBY CERTIFY THAT THIS PLAN,		
В	2/15/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP				SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT	DRAWN:	
С	5/29/13	ISSUED FOR REVIEW FOR INCLUSION IN ROMP	] FOR Permitting	F	5-22-15	SUPERVISION AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MINNESOTA.	MTM	
D	1/14/14	ISSUED FOR AGENCY REVIEW					CHECKED:	
E	4/10/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS				15	77	
F	5/22/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS	FOR CONSTRUCTION	FOR CONSTRUCTION			SIGNATURE SIGNATURE	GOLDER PROJECT NO.:
						PRINTED NAME BRENT R. BRONSON	113-2209	
			NOT APPROVED FOR CONSTRUCTION.		DATE <u>5/22/15</u> LICENSE # 46492	SCALE:		


VARIES 1

RIPRAP TO BE PLACED


DURING RECLAMATION



DOWNCHUTE CHANNEL CONFLUENCE DETAIL **033** N.T.S.



3 SLOPE BENCH AND CHANNEL TO DOWNCHUTE TRANSITION



TYPICAL ENERGY DISSIPATION BASIN (SEE SCHEDULE 33 FOR DIMENSIONS) **033** N.T.S.

#### SCHEDULE 33: RIPRAP-LINED CHANNEL DIMENSIONS

CHANNEL ID	BOTTOM WIDTH, B1 (FT)	SIDE SLOPE, Z1 (H:1V)	MIN. DEPTH, H1 (FT)	RIPRAP SIZE, D <sub>50</sub> (IN)	RIPRAP LAYER THICKNESS, T (FT)	MAX SLOPE, (FT/FT)
DC1-A	20	4	3	12	2	0.23
DC1-B	20	4	3	12	2	0.23
DC1-C	25	4	3	12	2	0.23
DC1-D	20	4	3	12	2	0.23
DC1-E	25	4	3	12	2	0.23
DC1-F	20	4	3	9	1.5	0.23
DC1-G	20	4	3	12	2	0.23
DC1-HRE	8	4	3	9	1.5	0.06
DC1-H	20	4	3	9	1.5	0.23
DC1-HRS	8	4	3	9	1.5	0.06
DC1-HRU	8	4	3	9	1.5	0.07
DC1-I	20	4	3	12	2	0.23
DC1-J	20	4	3	18	3	0.23
DC1-K	25	4	3	12	2	0.23
DC1-L	25	4	3	12	2	0.23

#### **NOTES**

- ENERGY DISSIPATION BASIN DETAIL REPRESENTS PRELIMINARY DESIGN. DETAILED DIMENSIONS AND TECHNICAL SPECIFICATIONS TO BE PROVIDED PRIOR TO CONSTRUCTION, I.E. AS A PART OF FINAL DESIGN.
- 2. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

CATEGORY 1 STOCKPILE RECLAMATION AND OPERATIONS SURFACE WATER MANAGEMENT DETAILS - SHEET 2 OF 2

VER DATE DESCRIPTION ISSUE STATUS A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) ISSUED I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. VERSION DATE B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP DRAWN: C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING D 1/14/14 ISSUED FOR AGENCY REVIEW CHECKED: E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS Dronsen SIGNATURE 🚄 F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION PRINTED NAME BRENT R. BRONSON DATE <u>5/22/15</u> LICENSE # 46492 NOT APPROVED FOR CONSTRUCTION. SCALE:

¥ POLYMETGOLDER PROJECT NO.: 113-2209

DWG. NO.

AS SHOWN

PLANT DRAWING NUMBER:

NORTHMET PROJECT HOYT LAKES, MINNESOTA

POLY MET MINING, INC.


GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080 www.golder.com

REV SKP-033

F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

RECLAMATION COVER GEOMEMBRANE -BARRIER

RECLAMATION TO OPERATIONAL AREA TIE IN DETAIL



5 GEOMEMBRANE COVER ANCHOR TRENCH DETAIL

- 1. TEMPORARY SLOPE BENCH CHANNEL SHOULD BE CONSTRUCTED WITH MINIMUM DEPTH OF 2.4 FT. ON THE BENCHES BY GRADING CHANNEL SIDE SLOPES TO 10H:1V ON 30 FT. WIDE BENCHES.
- 2. STOCKPILE GEOMETRY DURING OPERATIONS BASED ON ASSUMED WASTE ROCK ANGLE OF REPOSE OF 35.5
- 3. GEOTECHNICALLY UNSUITABLE SOILS TO BE REMOVED AND REPLACED WITH COMPACTED STRUCTURAL FILL WITHIN 100 FT. OF CATEGORY 1 STOCKPILE PERIMETER LIMITS.
- 4. ON TOP OF STOCKPILE ON 1% SLOPE AREAS, PLACE 4 INCH DIAMETER PERFORATED CORRUGATED POLYETHYLENE PIPE (CPEP) WITH FILTER FABRIC SOCK AT 75 FOOT SPACING TO FACILITATE DRAINAGE OF GRANULAR DRAINAGE LAYER TO TOP SURFACE CHANNEL. PIPE LOCATION TO BE FIELD FIT.
- 5. AT STOCKPILE BENCHES, PLACE 4 INCH PERFORATED CPEP DRAIN PIPE WITH FILTER FABRIC SOCK AT BASE OF COVER SYSTEM GRANULAR DRAINAGE LAYER AT SLOPE-BENCH INTERSECTION WITH OUTFLOW DIRECTED
- 7. 7EDGE OF LINER TO TIE IN TO CATEGORY 1 STOCKPILE GROUNDWATER CONTAINMENT SYSTEM.

DWG. NO.

8. REFER TO UNIFIED SOIL CLASSIFICATION SYSTEM FOR COVER SOIL DESCRIPTION.

GOLDER PROJECT NO.:

SCALE:

113-2209

AS SHOWN

Dronson

PRINTED NAME BRENT R. BRONSON

DATE <u>5/22/15</u> LICENSE # 46492

Signature 🚄

CONSTRUCTION


NOT APPROVED FOR CONSTRUCTION.

CATEGORY 1 STOCKPILE PHASED COVER DESIGN ¥ POLY MET MINING, INC. NORTHMET PROJECT POLYMET HOYT LAKES, MINNESOTA GOLDER ASSOCIATES INC.

Golder

44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 Ph: (303) 980-0540 Fax: (303) 985-2080

**Associates** www.golder.com REV SKP-034




2 FT. MIN. CORRUGATED PERFORATED — GRANULAR POLYETHYLENE PIPE DRAINAGE (LANDFILL GRADE) WASTE ROCK MATERIAL MATERIAL 1 -80 MIL LLDPE GEOMEMBRANE 1 FT MIN. SOIL LINER 1 (MAXIMUM PERMEABILITY 1X10 6 CM/S) NATIVE MATERIAL


> **CATEGORY 4 STOCKPILE AND ORE SURGE PILE LINER 035** N.T.S.

# TYPICAL FOUNDATION UNDERDRAIN 035 N.T.S.

**CATEGORY 2/3 STOCKPILE LINER** 



GEOMEMBRANE LINER ANCHOR TRENCH DETAIL 035




5 UNDERDRAIN SUMP MANHOLE

#### **NOTES**

1. SEE GENERAL NOTES AND LEGEND ON DRAWING 002.

2. UNDERDRAIN SUMP MANHOLE DIMENSIONS, SUMP PUMP CAPACITY AND PIPE DIMENSIONS ARE PRELIMINARY AND WILL BE SIZED BASED ON ENCOUNTERED FIELD CONDITIONS.



PLANT DRAWING NUMBER:

ISSUE STATUS VER DATE DESCRIPTION A 12/02/11 ISSUED FOR REVIEW FOR INCLUSION IN ROCK AND OVERBURDEN MANAGEMENT PLAN (ROMP) I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF
MINNESOTA. ISSUED VERSION DATE B 2/15/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP DRAWN: FOR MTM C 5/29/13 ISSUED FOR REVIEW FOR INCLUSION IN ROMP PERMITTING GOLDER ASSOCIATES INC. 44 UNION BOULEVARD, SUITE 300 LAKEWOOD, CO USA 80233 D 1/14/14 ISSUED FOR AGENCY REVIEW CHECKED: E 4/10/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS Dronson SIGNATURE 🚄 GOLDER PROJECT NO.: F | 5/22/15 | ISSUED FOR INCLUSION IN PERMIT APPLICATIONS CONSTRUCTION Associates PRINTED NAME BRENT R. BRONSON 113-2209 www.golder.com DATE <u>5/22/15</u> LICENSE # 46492 NOT APPROVED FOR CONSTRUCTION. SCALE: REV DWG. NO. SKP-035 AS SHOWN

#### **Attachment C**

Category 1 Waste Rock Stockpile Groundwater Containment System Design Permit Drawings

#### **Errata Sheet**


#### Poly Met Mining Inc. NorthMet Project

# Permit Application Support Drawings: Groundwater Containment System May 2016

The table below lists changes that were identified during completion of the Construction Stormwater Pollution Prevention Plans (SWPPPs) and have not yet been incorporated in the attached permit application support drawings within this set. These changes and additional details developed during final design will be incorporated into the final design drawing set.

Drawing Sheet(s)	Change
Global change to all sheets, as needed	The terminology "mine drainage" as noted in these drawings has been changed to "mine water".
GCS-003	To meet SWPPP requirements and to reflect additional engineering, a temporary berm was added on the west side of the Year 1 Category 1 Stockpile to control mine water runoff.

# POLY MET MINING, INC. NORTHMET PROJECT PERMIT APPLICATION SUPPORT DRAWINGS CATEGORY 1 STOCKPILE GROUNDWATER CONTAINMENT SYSTEM HOYT LAKES, MINNESOTA



#### **GENERAL LEGEND**

#### -----1000----- EXISTING CONTOUR - MAJOR EXISTING CONTOUR - MINOR ---- MINE SITE BOUNDARY ----- OF ------ PROPOSED SUMP OVERFLOW PIPE PROPOSED MINE DRAINAGE PIPE (PUMPED FLOW) PROPOSED MINE DRAINAGE PIPE (GRAVITY FLOW) PROPOSED SUMP MANHOLE PROPOSED ACCESS ROADS HAUL ROAD

**ABBREVIATIONS** 

CAT CATEGORY DWG DRAWING EL ELEVATION

 GROUNDWATER CONTAINMENT SYSTEM GCS

МН MANHOLE

NTS NOT TO SCALE

PVI PROFILE VERTICAL INTERSECTION

STA STATION

WWTF - WASTE WATER TREATMENT FACILITY

DESCRIPTION

1 10/18/11 ROCK AND OVERBURDEN MANAGEMENT PLAN - VERSIONS 5, 6, 7 - ATTACHMENT C

2 5/28/15 ISSUED FOR INCLUSION IN PERMIT APPLICATIONS

#### SHEET INDEX

#### SHEET NO. TITLE

#### GENERAL DRAWINGS

GENERAL DRAWINGS

GCS-001 LOCATION MAP AND SITE MAP
GCS-002 LEGEND AND SHEET INDEX
GCS-003 MINE YEAR 0 LAYOUT
GCS-004 MINE YEAR 2 LAYOUT
GCS-005 MINE YEAR 3 LAYOUT
GCS-006 MINE YEAR 3 LAYOUT
GCS-007 MINE YEAR 6 LAYOUT
GCS-008 MINE YEAR 6 LAYOUT
GCS-009 CLOSURE CONFIGURATION
GCS-010 TYPICAL CROSS SECTIONS
GCS-011 TYPICAL CROSS SECTIONS
GCS-012 NORTH PROFILES
GCS-013 SOUTH PROFILES
GCS-014 DISCHARGE PROFILES

#### **DRAWING NUMBERING**

ISSUE STATUS

VERSION

DATE


5/28/15

ISSUED

FOR PERMITTING

FOR CONSTRUCTION

NOT APPROVED FOR CONSTRUCTION.



I HEREBY CERTIFY THAT THIS PLAN,
SPECIFICATION, OR REPORT WAS
PREPARED BY ME OR UNDER MY DIRECT
SUPERVISION AND THAT I AM A DULY
JCENSED PROFESSIONAL ENGINEER
INDER THE LAWS OF THE STATE OF
INNESOTA.

PRINTED NAME <u>THOMAS J. RADUE</u> SIGNATURE Thomas J. Radue

DATE 5/28/15 LICENSE# 20951

DRAWN:

CHECKED:

CAD

BARR PROJECT NO.:

23/69-0029

AS SHOWN

#### CATEGORY 1 STOCKPILE GROUNDWATER CONTAINMENT SYSTEM LEGEND AND SHEET INDEX

POLYMET

POLY MET MINING, INC. NORTHMET PROJECT HOYT LAKES, MINNESOTA

BARR ENGINEERING COMPANY 4700 WEST 77TH STREET MINNEAPOLIS, MN. Ph: 1-800-632-2277


**BARR** 


GCS-002


PLANT DRAWING NUMBER:


#### **NOTES**


- 1. COORDINATE SYSTEM IS MINNESOTA STATE PLANE NORTH ZONE, NAD83.
- 2. ELEVATIONS ARE MEAN SEA LEVEL (MSL), NAVD88.
- 3. EXISTING TOPOGRAPHIC INFORMATION SHOWN ON THE DRAWINGS WAS PREPARED BY AEROMETRIC, INC. FROM LIDAR DATA COLLECTED ON MARCH 17, 2010.

















- EXISTING GROUND

CATEGORY 1 WASTE ROCK REGRADED TO FINAL GRADE

STOCKPILE COVER SEE STOCKPILE DRAWINGS

EXTEND SOLID PIPE TO FINISHED GROUND -MOVE CAP TO TOP OF PIPE

DRAIN ROCK TOE DRAIN -OVER GEOTEXTILE

VARIES

GEOMEMBRANE SEE STOCKPILE DRAWINGS

─ WEST PIT

CATEGORY 1 STOCKPILE

POLY MET MINING, INC.

NORTHMET PROJECT

HOYT LAKES, MINNESOTA

Ph: 1-800-632-2277

BARR ENGINEERING COMPANY 4700 WEST 77TH STREET MINNEAPOLIS, MN.

AS SHOWN


GCS-013

GROUNDWATER


STA = 0+00.00 EL = 1612.02

1630

- EXISTING GROUND



## PROFILE: MANHOLE A GROUNDWATER DISCHARGE PIPE TO SUMP 1



AS SHOWN

ALL GROUNDWATER AND BEDROCK PROFILES SHOWN ARE APPROXIMATE.

PROFILE: MANHOLE B GROUNDWATER DISCHARGE PIPE TO SUMP 1

CATEGORY 1 STOCKPILE
GROUNDWATER CONTAINMENT SYSTEM
DISCHARGE PROFILES

DISCHARGE PROFILES POLYMET POLY MET MINING, INC.

VER NO	DATE	DESCRIPTION		ISSUE STATUS				
1	10/18/11	ROCK AND OVERBURDEN MANAGEMENT PLAN - VERSIONS 5, 6, 7 - ATTACHMENT C	ISSUED	VERSION	DATE	I HEREBY CERTIFY THAT THIS PLAN.		
2	5/28/15	ISSUED FOR INCLUSION IN PERMIT APPLICATIONS	]		l	SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT	DRAWN:	
			FOR PERMITTING	2	2	3/26/13	SUPERVISION AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER	CAD
						UNDER THE LAWS OF THE STATE OF MINNESOTA.	CHECKED:	
							CMK2	
			FOR CONSTRUCTION			PRINTED NAME THOMAS J. RADUE	BARR PROJECT NO.:	
						SIGNATURE Thomas J. Radue DATE 5/28/15 LICENSE# 20951	23/69-0C29	
			NOT APPROVED FOR CONSTRUCTION.			DATE 5/28/13 LICENSE# 20931	SCALE:	
			1				AS SHOWN	

HOYT LAKES, MINNESOTA **BARR** 

PLANT DRAWING NUMBER:

BARR ENGINEERING COMPANY 4700 WEST 77TH STREET MINNEAPOLIS, MN. Ph: 1-800-632-2277

GCS-014

NORTHMET PROJECT

## **Attachment D**

**Groundwater Containment Systems: Degree of Use in Industry** 

### **Technical Memorandum**

To: Poly Met Mining Inc. (PolyMet)From: Tom Radue and Christie Kearney

Subject: Groundwater Containment System: Degree of Use in Industry

**Date:** December 26, 2012

**Project:** 23/69-0862

A groundwater containment system will be constructed around the Category 1 Waste Rock Stockpile to collect stockpile drainage in lieu of a liner system under the stockpile. This memorandum was developed to document the degree to which groundwater containment systems are used in industry today.

Containment systems such as the Category 1 Stockpile Groundwater Containment System are commonly used at facilities where there is a need to manage groundwater flow, such as landfills, tailings basins, and paper sludge disposal facilities. The combined use of a cutoff wall and a groundwater collection system is acknowledged by academic, governmental and industry authorities, and by construction markets (i.e., MoreTrench [http://www.moretrench.com], Hayward Baker [http://haywardbaker.com] and other cutoff wall construction contractors). By way of example, the United States Department of Labor's Mine Safety and Health Administration has developed design guidance for coal refuse facilities that illustrates various designs for the construction of cutoff wall and groundwater collection systems for the purposes of impoundment stability and water quality management (Reference (1)).

The United States Army Corp of Engineers (Reference (2)) and Department of the Interior's Bureau of Reclamation (Reference (3), Reference (4)) have developed design guidance for dams that illustrates various designs for the construction of cutoff wall and groundwater collection systems for the purposes of impoundment stability and water discharge management. These design guidance documents provide the supporting theory, field data requirements, construction recommendations, and typical post-construction performance monitoring procedures for the installation of cutoff wall and groundwater collection systems.

Large Table 1 provides a list of 15 sites, identified by a data search, having containment systems such as that planned for the Category 1 Waste Rock Stockpile. One such example is the constructed cutoff wall and collection system for water quality management in Taunton, Massachusetts. To control and collect groundwater contamination associated with a former pharmaceutical manufacturing facility, a cutoff wall and groundwater collection trench with perforated drain pipe were installed. The cutoff wall (approximately 50-feet deep and 3-feet wide) was constructed next to the 12-foot wide collection trench. The collection trench was equipped with a 4-inch schedule 40 PVC perforated pipe, wrapped in geotextile and bedded with crushed stone. Another example is the installation of a soil-bentonite cutoff wall around the perimeter of a mine tailings pond located in the province of Alberta, Canada. The cutoff wall is approximately 100-feet deep and 3 feet wide, and has a hydraulic conductivity of less than  $1x10^{-7}$  cm/sec. The cutoff wall was used to isolate the tailings pond from downgradient surface water features including

To: PolyMet

**From:** Evan Christianson and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 26, 2012

Page: 2

**Project:** 23/69-0862

wetlands and the Athabasca River. Other such examples are shown on Large Table 1 with references listed for further review of each example.

#### **References**

1. U.S. Department of Labor Mine Safety and Health Administration (MSHA). Mine Waste and Geotechnical Engineering Division. Engineering and Design Manual Coal Refuse Disposal Facilities. 2nd Pittsburg, PA: s.n., 2009.

- 2. U.S. Army Corps of Engineers (USACE). Engineering and Design Seepage Analysis and Control for Dams. *EM 1110-2-1901*. Washington, D.C.: U.S. Department of the Army, USACE, 1993.
- 3. **U.S. Bureau of Reclamation (USBR).** Design Standards No. 13 Embankment Dams, Chapter 8, Seepage. s.l., Denver, CO: U.S. Department of the Interior, USBR, Technical Services Center, 1989.
- 4. —. Design of Small Dams, Chapter 6, Earthfill Dams. 3rd Washington, D.C.: U.S. Department of the Interior, USBR, 1987.
- 5. **Golder Associates Inc.** Trade-off Study, Catch Basin Dike Remediation, Intrepid Potash East Plant, New Mexico, Intrepid Potash-New Mexico LLC. May 2007.
- 6. **Remedial Construction Services, L.P.** Geotechnical Construction. [Online] http://www.reconservices.com/index.php/services/geotechnical-construction.
- 7. **Geo-Solutions, Inc.** Slurry Wall Case Studies. [Online] http://www.geo-solutions.com/case-studies/slurry-wall.php.
- 8. Envirocon, Inc. Technical Papers. [Online] http:

//www.envirocon.com/techpapers/technical\_papers.shtml .

Large Table 1 Examples of Containment Systems at Other Sites

Location	Reference	Project Setting	Barrier Wall	Trench Dimensions	Seepage Collection	Seepage Collection Pipe	Cover
Carlsbad, NM	(5)	Potash Process Disposal	Slurry wall	10 feet deep	Yes	Yes	None
Duncan, OK	(6)	Landfill Remediation	80 mil HDPE panels	35 feet deep	Yes	No	Native soil
Tacoma, WA	(6)	Wood Process Waste Landfill	Bentonite	30 feet deep	Yes	No	GCL
Dallas, TX	(6)	Landfill Remediation	2x40 mil HDPE panels	35 feet deep	Yes	6-inch PVC	None
Bogalusa, LA	(7)	Papermill Landfill	Soil-bentonite	40 feet deep, 2.5 feet wide	Yes	Yes	None
Oak Ridge, TN	(8)	DOE Landfill	Soil-bentonite	22 feet deep	Yes	No	None
San Antonio, TX	(8)	USAF Landfill	Slurry	40 feet deep, 3 feet wide	Permeable Reactive Barrier (PRB)	No	None
Taunton, MA	(6)	Pharmaceutical Mfr Remediation	Bentonite	55 feet deep, 12 feet wide	Yes	4-inch PVC	Multi-composite liner
Toledo, OH	(6)	MGP Mfr Remediation	Bentonite	Yes, dimensions not listed	Yes	No	Native soil
Salt Lake City, UT	(7)	Watkins Dam Restoration	Cement-bentonite	70 feet deep, 2.5 feet wide	18 feet deep, 3 feet wide	No	None
Burbank, CA	(6)	Brownfield Remediation	Soil-bentonite	60 feet deep	No	No	None
Coahoma, TX	(6)	Oil Field Remediation	None	12 feet deep, 3 feet wide	Yes	No	HDPE
Beaumont, TX	(6)	Creosoting Facility Remediation	Soil-bentonite	50 feet deep	Yes	No	None
Greely, CO	(7)	Former Gravel Quarry	Soil-cement-bentonite	65 feet deep, 3 feet wide	No	No	None
Fort McMurray, Alberta, Canada	(7)	Mine Tailings Pond	Soil-bentonite	100 feet deep, 3 feet wide	No	No	None

## **Attachment E**

**Category 1 Waste Rock Stockpile Groundwater Containment System Modeling** 

#### **Technical Memorandum**

**To:** Poly Met Mining Inc.

**From:** Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

**Project:** 23690862

#### **Background**

Barr conducted groundwater flow modeling for the planned Category 1 Waste Rock Stockpile Groundwater Containment System (containment system) to assess the performance of the containment system (Figure 1). This model was most recently documented in the Rock and Overburden Management Plan, Version 6 (Reference (1)). The Mine Site MODFLOW groundwater model that this model was developed upon has been updated and recalibrated and will be documented in Attachment C of Reference (2). Because much of the modeling for the containment system is based on the modeling from the Mine Site MODFLOW model, the containment system modeling has also been updated to reflect the recalibration. This memorandum was developed to provide a summary of the modeling that was completed for the containment system.

#### Modeling Approach and Set-Up

A conceptual representation of the hydrogeology associated with the containment system is shown in Figure 2 and Figure 3 for conditions during operations and in long-term closure, respectively. Water that infiltrates at the surface of the open stockpile, or percolates through the geomembrane cover system, seeps downward into the native unconsolidated deposits located beneath the stockpile. The unconsolidated deposits are underlain by bedrock having low hydraulic conductivity. A groundwater divide currently exists and is expected to persist, across the stockpile footprint, resulting in groundwater flow to the south toward the West and East Pits and to the north toward the One Hundred Mile Swamp wetland complex.

From: Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 2

**Project:** 23/69-0862




Figure 1 Category 1 Waste Rock Groundwater Containment System

From: Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 3

**Project:** 23/69-0862




Figure 2 Conceptual Representation of Category 1 Waste Rock Stockpile Groundwater Containment System – Operating Conditions Cross-Section

**From:** Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 4

**Project:** 23/69-0862




Figure 3 Conceptual Representation of Category 1 Waste Rock Stockpile Groundwater Containment System – Long-Term Closure Conditions Cross-Section

The groundwater flow model used to assess the performance of the containment system is a three-dimensional MODFLOW model (Reference (3)). The model was set up to simulate groundwater flow within the stockpile, the surficial deposits and the bedrock and is used to evaluate how much drainage will be captured by the containment system and how much will pass below the containment system.

The active model grid covers an area of approximately 14 square miles. The largest model cell size is 156 meters by 156 meters near the perimeter of the model, with a much smaller cell size of 10 meters by 10 meters used around the immediate vicinity of the stockpile. The model was vertically discretized into 9 layers; layer 1 represents the Category 1 Waste Rock Stockpile, layer 2 represents the surficial deposits, and layers 3 through 9 represent the bedrock. The top of layer 2 was set the same as the Mine Site MODFLOW model, using project topographic data at the Mine Site and larger scale elevation data outside the Mine Site. The top of layer 3 was based on the project bedrock map at the Mine Site and larger scale bedrock mapping outside the Mine Site. The base elevations of layers 3 through 9 correspond to the base elevations of model layers representing bedrock in the Mine Site MODFLOW model (Attachment C of Reference (2)).

From: Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 5

**Project:** 23/69-0862

The perimeter boundaries of the model are a simplified derivation of results from the Mine Site model and establish the regional groundwater flow field (Figure 4). The northern boundary of the model is a constant-head boundary set within the One Hundred Mile Swamp wetland complex. The eastern and southern boundaries are constant-head boundaries representing the Partridge River. The southwestern boundary consists of constant-head cells representing Wetlegs Creek. No-flow cells comprise the northwestern boundary of the model, which is positioned approximately perpendicular to the head contours from the Mine Site Model (Attachment C of Reference (2)) in this area. Wetlands within the model domain are represented with river cells with the head elevation equal to the ground surface (Figure 4).

The containment system drain pipe is represented in the model with drain cells. The elevation of the drain cells was set at the design elevations (Drawing GCS-012 to Drawing GCS-014 in Attachment C of Reference (1)). The conductance of the drain cells was calculated based on the length of the drain within the cell and an assumed fill material dimension around the drain of 2.4 meters by 2.4 meters, with a hydraulic conductivity of 50 meters/day. Containment system drain cells were assigned to either model layer 2 or 3 based on the drain elevation.

The cutoff wall was simulated using the Horizontal-Flow Barrier (HFB) Package for MODFLOW (Reference (4)). The cutoff wall conductance was calculated using an assumed thickness of 5 feet and a hydraulic conductivity of  $1x10^{-5}$  cm/sec.

Drainage out of the toe of the stockpile was simulated with drain cells. Drain cells were set at an elevation of 0.1 meters above the existing surface elevation along the edge of the stockpile.

All pertinent model parameters are shown in Table 1.

Preliminary modeling was conducted using only steady-state solutions. Results from these models indicated that the vertical component of groundwater flow, influenced by a combination of high recharge over the open Category 1 Waste Rock Stockpile and drawdown from pit dewatering, was overestimated by considering steady state only. These conditions (high recharge and dewatering) are only short-term and are not accurately reflected in a steady-state model. Subsequent modeling described below was done with transient solutions to better reflect changes in the groundwater flow field over the period of mine operations and reclamation. However, for simulations of long-term closure, the model was still run with a steady-state solution, because conditions will approach a steady state over the long-term.

From: Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 6

**Project:** 23/69-0862




Figure 4 Perimeter Boundaries of Category 1 Waste Rock Stockpile Groundwater Containment System MODFLOW Model

**From:** Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 7

**Project:** 23/69-0862

# Table 1 Key Category 1 Waste Rock Stockpile Groundwater Containment System MODFLOW Model Parameter Values

Parameter	Value	Units	Data Source
Recharge for wetland deposits	1.8	inches per year (in/yr)	Mine Site MODFLOW Model <sup>(1)</sup>
Recharge for glacial drift	0.36	in/yr	Mine Site MODFLOW Model <sup>(1)</sup>
Infiltration over active stockpile area	13.6	in/yr	Value from Section 6.1 of Reference (5)
Drainage though geomembrane stockpile cover	0.14	in/yr	Modeled mean percolation from Figure 3-6 of Reference (6)
Hydraulic Conductivity – Waste Rock	$K_x = K_y = K_z = 259$	meters per day (m/d)	NorthMet Geotechnical Data Package – Volume 3, v3 (Reference (7))
Horizontal Hydraulic conductivity – Glacial drift	Range: 0.017 - 51.0 Mean: 5.8	m/d	Values and distribution from Mine Site MODFLOW Model <sup>(1)</sup>
Horizontal Hydraulic Conductivity – Wetland deposits	Range: 0.001 - 68.2 Mean: 7.2	m/d	Values and distribution from Mine Site MODFLOW Model <sup>(1)</sup>
Vertical hydraulic conductivity – Glacial drift and wetland deposits	0.000864	m/d	Mine Site MODFLOW Model <sup>(1)</sup>
Hydraulic conductivity – Giants Range Batholith	$K_x = K_y = 0.0089$ $K_z = 8.9 \times 10^{-4}$	m/d	Mine Site MODFLOW Model <sup>(1)</sup>
Hydraulic conductivity – Biwabik Iron Formation	$K_x = K_y = 0.26$ $K_z = 0.026$	m/d	Mine Site MODFLOW Model <sup>(1)</sup>
Hydraulic conductivity – Virginia Formation, Upper Portion	$K_x = K_y = 0.094$ $K_z = 0.0094$	m/d	Mine Site MODFLOW Model <sup>(1)</sup>
Hydraulic conductivity – Duluth Complex	$K_x = K_y = 1.4 \times 10^{-4}$ $K_z = 1.4 \times 10^{-5}$	m/d	Mine Site MODFLOW Model <sup>(1)</sup>
Hydraulic conductivity – Virginia Formation, Lower Portion	$K_x = K_y = 0.024$ $K_z = 0.0024$	m/d	Mine Site MODFLOW Model <sup>(1)</sup>
Specific Storage – Waste Rock	1x10 <sup>-5</sup>	meter <sup>-1</sup> (m <sup>-1</sup> )	Assumed value
Specific Storage – Bedrock, all units	1x10 <sup>-5</sup>	m <sup>-1</sup>	Mine Site MODFLOW Model <sup>(1)</sup>
Specific Storage – Unconsolidated sediments	1x10 <sup>-5</sup>	m <sup>-1</sup>	Mine Site MODFLOW Model <sup>(1)</sup>
Specific Yield – Waste Rock	23	Percent	Assumed value equal to porosity
Specific yield – Bedrock, all units	5	Percent	Mine Site MODFLOW Model <sup>(1)</sup>
Specific yield – Unconsolidated sediments	10	Percent	Assumed value

**From:** Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 8

**Project:** 23/69-0862

Parameter	Value	Units	Data Source
Porosity – Waste Rock	23	Percent	Value from Section 4.2 of Reference (7)
Porosity – Bedrock, all units	1	Percent	Assumed value
Porosity – Unconsolidated sediments	25	Percent	Assumed value

#### (1) Attachment C of Reference (5)

The model was run under a transient condition with yearly stress periods (a stress period is the time period over which model inputs are held constant) for Mine Year 1 to Mine Year 40 and a 15-year stress period from Mine Year 41 to Mine Year 55. These stress periods were developed to capture the dynamic changes in the groundwater flow system as the mine pits are dewatered and filled and the stockpile is either open or reclaimed. A steady-state simulation of current conditions was used to define the initial conditions for the transient simulation. For each stress period, mine pit depths were determined from contours of the pit shell developed for Mine Years 1, 2, 11, and 20; pit elevations between these years were linearly interpolated. The pit-filling sequence was based on the Mine Site water model (Reference (2)). For simplicity and to overcome limitations on how MODFLOW can simulate the building of the waste rock stockpile, it was assumed that the entire footprint of the stockpile was present and open starting in Mine Year 1. The waste rock stockpile was incrementally covered (to simulate the cover system construction sequence described in Section 7.1 of Reference (1)) by specifying different recharge rates in MODFLOW starting at the beginning of Mine Year 14 and ending at the end of Mine Year 21. A final steady-state model run was conducted with the mine pits full of water and the Category 1 Waste Rock Stockpile reclaimed to represent long-term closure.

The combination of the transient simulation and the steady-state, long-term closure simulation allows for assessment of the performance of the containment system under all expected groundwater flow regimes (e.g., drawdown and subsequent filling of the pits, open and reclaimed stockpile and long-term closure). The particle-tracking code MODPATH (Reference (8)) was used to track particles of water originating as drainage from the stockpile. At each model cell within the footprint of the stockpile, a particle was released at the water table at the beginning of Mine Years 1, 10, 20, 30 and 40 of the transient simulation. For Mine Year 1, the particles were released over the stockpile footprint that would exist during Mine Year 1 (Figure 4); particles were released over the full stockpile footprint during all other years. A total of 8,103 particles were released for Year 1; 20,798 particles were released for all other years. All particles were tracked until they reached a groundwater discharge location (e.g., containment system, mine pits, or offsite wetland/stream). Particles that remained active after the 55-year transient simulation (i.e., had not yet exited the groundwater flow system) were tracked through the long-term, steady-state simulation

From: Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 9

**Project:** 23/69-0862

until they reached a groundwater discharge location. An additional complete set of particles were also tracked using the steady-state simulation representing long-term closure.

#### **Modeling Results**

The performance of the Category 1 Waste Rock Stockpile Groundwater Containment System was assessed by summarizing the number of particles that exited the groundwater flow system at each groundwater discharge location. Representative volumes of Category 1 Waste Rock Stockpile drainage discharging at each location were determined using the drainage rate through the stockpile at the time the particles were released and the area of the cell where the particle was released. The results of this assessment are shown in Table 2.

As shown in Table 2, the model simulations indicate that the containment system is capable of capturing between 91% and >99% of the drainage from the Category 1 Waste Rock Stockpile over the life of the mine and during long-term closure. The majority of the remaining drainage eventually flows to the mine pits. A small percentage of the stockpile drainage, less than 1% to 2% (<0.01-6 gpm) during operations and less than 1% (<0.01 gpm) during reclamation and long-term closure, is not captured in the containment system or the mine pits and is estimated to flow off site.

The majority of the particles not captured by the Category 1 Waste Rock Stockpile Groundwater Containment System or the pits follow deep and long (over 1,500 years) bedrock flow paths to the south, east, and southeast. These potential uncaptured flows are not significant due to the relatively small volumes of groundwater that these flow paths represent and the extremely long travel time relative to the water quality modeling period of 200 years. However, the potential flows from the Category 1 Waste Rock Stockpile to bedrock south, southeast, and east of the West Pit, along with outflow from the West Pit, are included in the Mine Site water quality model to determine potential impacts from this groundwater to downgradient surface water.

When the stockpile is uncovered, the model is estimating that there is some potential for a very small amount of stockpile drainage (0.2 gpm) to flow underneath the containment system and discharge to the adjacent wetlands in areas along the northeast and northwest sides of the stockpile. These areas will be investigated prior to construction of the corresponding segment of the containment system. If field conditions, particularly depth to bedrock, are similar to modeling assumptions, the design of the containment system may be modified to account for capture at lower elevations or to include groundwater extraction wells that will collect water from a greater depth than the containment system is currently modeled to collect water.

From:

Jonathon Carter and Christie Kearney
Category 1 Waste Rock Stockpile Groundwater Containment System Modeling Subject:

Date: December 12, 2014

Page:

23/69-0862 Project:

Category 1 Waste Rock Stockpile Drainage Modeling Results Table 2

Particle Starting Year	Capture Location	% Capture	Representative Flow Rate (gpm)
	Containment System	>99%	140 gpm
Mine Year 1	West Pit	0%	0 gpm
IVIIIIe real 1	East Pit	<1%	<1 gpm
	Uncaptured	<1%	<0.1 gpm
	Containment System	91%	329 gpm
Mine Year 10	West Pit	6%	21 gpm
Willie Year 10	East Pit	2%	6 gpm
	Uncaptured	2%	6 gpm
	Containment System	95%	4 gpm
Mine Year 20	West Pit	4%	<1 gpm
Willie Fear 20	East Pit	<1%	<0.01 gpm
	Uncaptured	<1%	<0.01 gpm
	Containment System	95%	4 gpm
Mine Year 30	West Pit	5%	<1 gpm
Willie Fear 50	East Pit	<1%	<0.01 gpm
	Uncaptured	<1%	<0.01 gpm
	Containment System	95%	4 gpm
Mine Year 40	West Pit	5%	<1 gpm
Willie Year 40	East Pit	<1%	<0.01 gpm
	Uncaptured	<1%	<0.01 gpm
	Containment System	95%	4 gpm
Long-Term Closure	West Pit	5%	<1 gpm
(Steady State)	East Pit	<1%	<0.01 gpm
, 1111, 111,	Uncaptured	<1%	<0.01 gpm

**From:** Jonathon Carter and Christie Kearney

Subject: Category 1 Waste Rock Stockpile Groundwater Containment System Modeling

Date: December 12, 2014

Page: 1

**Project:** 23/69-0862

#### **References**

1. Poly Met Mining Inc. NorthMet Project Rock and Overburden Management Plan (v7). December 2014.

- 2. —. NorthMet Project Water Modeling Data Package Volume 1 Mine Site (v13). December 2014.
- 3. **Harbaugh, A.W.** MODFLOW-2005, The U.S. Geological Survey modular ground-water model—the Ground-Water Flow Process: U.S. Geological Survey Techniques and Methods 6-A16. 2005.
- 4. **Hsieh, P.A. and J.R. Freckleton.** Documentation of a computer program to simulate horizontal-flow barriers using the U.S. Geological Survey modular three- dimensional finite-difference ground-water flow model: U.S. Geological Survey Open-File Report 92-477. p. 32.
- 5. **Poly Met Mining Inc.** NorthMet Project Water Modeling Data Package Volume 1 Mine Site (v10). January 2013.
- 6. —. NorthMet Project Adaptive Water Management Plan (v6). January 2015.
- 7. —. NorthMet Project Geotechnical Data Package Vol 3 Mine Site Stockpiles (v4). November 2014.
- 8. **Pollock, D.W.** User's Guide for MODPATH/MODPATH-PLOT, Version 3: A particle tracking post-processing package for MODFLOW, the U.S. Geological Survey finite-difference ground-water flow model: U.S. Geological Survey Open-File Report 94-464, 6 ch. 1994.

## Attachment F

**Overliner Stress Calculations** 



## TECHNICAL MEMORANDUM

**Date:** September 12, 2012 **Project No.:** 113-2209

To: Tom Radue and Christie Kearney Company: Barr Engineering Company

From: Gordan Gjerapic Email: ggjerapic@golder.com

cc: Brent Bronson

**RE: OVERLINER STRESS CALCULATIONS** 

#### 1.0 INTRODUCTION

This document summarizes the approach and results of the overliner stress calculations conducted for the proposed waste rock stockpiles at the PolyMet NorthMet Site located near Babbitt, Minnesota. The purpose of the calculation is to evaluate the minimum overliner thickness to protect geomembrane liner from stresses induced by Caterpillar 992 front end loader (CAT 992) operating at the Ore Surge Pile. For comparison, the stresses induced by different haul tracks and dozers were also evaluated.

#### 2.0 METHOD

The conventional Boussinesq equation is used to analyze stresses on the liner due to different types of equipment and varying thickness of overliner material. The stress on the liner is limited to 8 psi per Golder (2009) design criteria.

#### 2.1 Simplified Analysis

Preliminary evaluations were performed to find the loading conditions for various types of equipment (see Attachment 1). The vertical pressure on the liner was calculated by considering the maximum anticipated surface load induced by tires (for wheel equipment) or standard shoe (for track dozers). Specifically, the load was calculated based on the weight and geometry of the equipment and the thickness of overliner material using the Boussinesq equation. These results provide preliminary estimates for the thickness of overliner material required to limit the stress on the liner below 8 psi.

### 2.2 Detailed Liner Stress Analyses

The largest equipment operating at the Ore Sure Pile is CAT 992 front end loader. Therefore, a more detailed analysis was performed for the CAT 992 accounting for the superposition of vertical loads (i.e., accounting for all four tires). The analysis was performed considering different locations under the Cat 992 footprint: (1) under each tire, (2) at the wheelbase center, and (3) at the midpoints of both the front and rear axles (see Attachment 2).

Factors of safety against frictional failure (see Attachment 2) were calculated as a ratio between the applied shear stress and the shear strength of the overburden material, assuming a friction angle of 25 E:\113-2209\OVERLINER-STRESS\1132209-TM-OverlinerStressCalc12SEP12.docx



degrees and zero cohesion. Note that the overburden friction, rather than the geomembrane/overburden interface friction, is used in the analysis since the allowed pressure on the liner (8 psi) and the anticipated contact load widths indicate likely failure surface passing through the overburden material (the contact load width is expected to be smaller than the overburden thickness). This assumption is in agreement with the research by Koerner and Narejo (1995). The analysis conducted for CAT 992 loading indicates factors of safety greater than 1.3 for the overliner thickness of six feet or greater (see Attachement 2).

#### 3.0 RESULTS

Minimum overliner thickness values for different types of equipment are summarized in Table 1:

Table 1: Minimum Overliner Thickness Estimates for Different Types of Equipment

No.	Type of Equipment	Model Name	Operating Weight (lbs)	Overliner Thickness <sup>1</sup> (feet)
1	Rubber tire dozer	CAT 834H	106,844	3.2
2	Front loader	CAT 988	115,101	3.4
3	Front loader	CAT 992	214,948	4.7 <sup>2</sup>
4	Haul truck	CAT 777	363,000	6.8
5	Haul truck	CAT 793	846,000	10.4
6	Bulldozer	CAT D8	86,328	2.0
7	Bulldozer	CAT D10	148,277	3.0
8	Bulldozer	CAT D11	248,600	4.4

<sup>1)</sup> Based on the limiting liner stress of 8 psi and simplified calculations (Attachment 1).

#### 4.0 CONCLUSIONS

A minimum overliner thickness of 6 feet is recommended at the Ore Surge Pile assuming that the maximum stresses will be due to Caterpillar 992 front end loader operation.

#### 5.0 REFERENCES

Golder Associates, Inc. 2009. "2<sup>nd</sup> Draft Waste Rock Stockpile Permitting-Level Design", draft report issued to PolyMet Mining Inc. and Barr Engineering Company on October 1, 2009.

Koerner, G.R., and D. Narejo. 2005. "Bearing Capacity of Hydrated Geosynthetic Clay Liners," Journal of Geotechnical Engineering, Vol. 121, No. 1, pp. 82-85.



<sup>2)</sup> Overliner thickness of 6 feet recommended based on detailed calculations (Attachment 2).

ATTACHMENT 1
SIMPLIFIED STRESS ANALYSIS

Table 1 Wheel Equipment

			Operating		Estimated max.		Estimated	Approx.		Contact	Contact
	Type of wheel		weight	Estimated	tire pressure	Wheelbase	centerline front	axle load as %	Contact area	area	area
No.	equipment	Brand name	(lbs)	tire type	(psi)	(ft)	tire width	total load	(inch²)	width	length
1	Rubber tire dozer	CAT 834H	106,844	35/65R33	62	14.93	12.47	55%	474	35	13.54
2	Front loader	CAT 988	115,101	35/65R33	91	14.93	11.94	55%	348	35	9.94
3	Front loader	CAT 992	214,948	45/65R45	91	19.32	15.46	55%	650	45	14.43
4	Haul track	CAT 777	363,000	27.00R49	95	14.96	13.68	67%	1,280	54	23.70
5	Haul track	CAT 793	846,000	40.00R57	110	19.37	18.42	67%	2,576	80	32.21

Table 2 Track Equipment

							Track gage			Contact	Contact
			Operating			Length of track	(O.C. distance	Approx.		area	area
	Type of track		weight	Shoe width	Ground pressure	on ground	between tracks)	track load as %	Contact area	Width	length
No.	equipment	Brand name	(lbs)	(inch)	(psi)	(ft)	(ft)	total load	(inch²)	(inch)	(inch)
1	Bulldozer	CAT D8	86,328	22	15.54	10.52	6.83	50%	2778	22	126
2	Bulldozer	CAT D10	148,277	24	20.32	12.67	8.33	50%	3648	24	152
3	Bulldozer	CAT D11	248,600	28	25.37	14.58	9.50	50%	4900	28	175

Table 3 Approximate Vertical Pressure on Liner

Depth to Liner	Equipment							
(ft)	CAT 834H	CAT 988	CAT 992	CAT 777	CAT 793	CAT D8	CAT D10	CAT D11
0	62.0	91.0	91.0	95.0	110.0	15.5	20.3	25.4
1	35.3	41.2	55.6	76.2	98.2	12.3	16.6	21.9
2	16.4	18.2	28.4	46.8	71.2	7.9	11.1	15.5
3	8.9	9.7	16.2	29.2	50.2	5.6	7.9	11.3
4	5.4	5.9	10.2	19.3	36.0	4.1	6.0	8.7
5	3.6	3.9	7.0	13.5	26.6	3.2	4.7	7.0
6	2.6	2.8	5.0	9.8	20.2	2.5	3.8	5.7
7	1.9	2.1	3.8	7.5	15.8	2.0	3.1	4.7
8	1.5	1.6	2.9	5.8	12.6	1.7	2.6	4.0
9	1.2	1.3	2.3	4.7	10.3	1.4	2.2	3.4
10	1.0	1.0	1.9	3.8	8.5	1.2	1.9	2.9

Note: Stress imposed by critical equipment (i.e., Cat 992) to be confirmed with detailed stress analysis (see Attachment 2)

ATTACHMENT 2
DETAILED STRESS ANALYSIS

#### Attachment 2 - Detailed Overliner Depth Calculation Cat 992 Front End Loader Equipment type: 113-2209 Made By: JР GG Checked By: Reviewed By: GG Date: 6/26/2012 Input parameters: Overliner material density, γ' 112 pcf Interface friction angle, $\phi$ 25 degrees 0.11 Lateral reaction coef., K Equipment: **CAT 992G** Standard tire: 45/65R45 Tire width: 45.00 inch Gross machine operating weight 221,073 lbs Minimum factor of safety Use integration of the Bousssinesq solution (1885) 1. Define pressure exerted by single tire dard 45/95-45, 48 PR(L5) tires Load per tire 60 795 lhs Figure 1. Dimensions Tire pressure, q psi 91 Contact area 668.08 inch^2 Length, a 14.85 inch Width, b 45.00 inch 2. Define geometry Wheelbase (3) 19 32 Centerline front tire width (est.) 15.50 ft Centerline rear tire width (est.) ft Overall tire width (est.) 19.25 ft Surface Load y(ft) 0.00 (inch) 0.00 Location Point ID (psi) (inch) Origin (wheelbase center) 0.00 0.00 Mid front axle 9.66 0.00 0.00 0.00 Front right tire 9.66 7.75 91 14.85 45.00 D -7.75 91 14.85 45.00 Front left tire 9.66 Mid rear axle E -9.66 0.00 0 0.00 0.00 Rear rigth tire -9.66 7.75 91 14.85 45.00 Rear left tire G -9.66 -7.75 91 14.85 45.00 3. Calculate additional vertical stresses (psi) Depth \ Point ID В 56.65 0.00 56.65 56.65 56.65 0.02 0.02 0.02 0.13 29.06 29.06 0.13 29.06 29.06 0.07 0.34 16.69 16.69 0.34 16.69 16.69 0.14 0.61 10.54 10.54 0.61 10.54 10.54 5 0.24 0.87 7.19 7.19 0.87 7.19 7.19 6 0.36 1.08 5.19 5.19 1.08 5.19 5.19 0.48 1.22 3.94 3.94 1.22 3.94 3.94 8 0.60 1.31 3.10 3.10 1.31 3.10 3.10 9 1.34 2.52 2.52 1.34 2.52 2.52 0.71 10 0.80 1.34 1.34 2.11 4. Calculate activated friction angle Depth \ Point ID В D G 0.09 0.60 51.33 51.33 0.60 51.33 51.33 0.35 1.99 46.86 46.86 1.99 46.86 46.86 3 0.72 3.45 39.73 39.73 3.45 39.73 39.73 31.50 31.50 4.51 1.14 4.51 31.50 31.50 1.54 5.08 23.91 23.91 5.08 23.91 23.91 6 1 89 5 23 17 80 17.80 5 23 17.80 17 80 5.09 13.25 2.16 5.09 13.25 13.25 13.25 2.34 4.79 4.79 9 2.44 4.41 7.66 7.66 4.41 7.66 7.66 10 2.47 4.00 6.01 6.01 4.00 6.01 6.01 5. Calculate factor of safety Depth \ Point ID В C D F F G 288.80 0.37 0.37 44.89 0.37 0.37 44.89 76.33 13.43 0.44 0.44 13.43 0.44 0.44 37.09 7.74 0.56 0.56 7.74 0.56 0.56 23.48 5.91 0.76 0.76 5.91 0.76 0.76 5 17.33 5.25 1.05 1.05 1.05 5.25 1.05 14.14 5.10 1.45 5.10 1.45 12.38 5.23 1.98 1.98 5.23 1.98 1.98 8 11 42 5.56 2 65 2 65 5.56 2 65 2 65 10.95 6.04 3.47 3.47 6.04 3.47 3.47 10 10.82 4.43 4.43 4.43

## Attachment G

**Overliner Piping Design Calculation** 



## **TECHNICAL MEMORANDUM**

**Date:** September 12, 2012 **Project No.:** 113-2209

To: Tom Radue and Christie Kearney Company: Barr Engineering Company

From: Gordan Gjerapic Email: ggjerapic@golder.com

cc: Brent Bronson

RE: OVERLINER PIPING CALCULATIONS

#### 1.0 INTRODUCTION

This attachment summarizes the approach and assumptions used to develop the overliner piping design for the lined PolyMet NorthMet stockpiles located near Babbitt, Minnesota. The objective of the design was to minimize drainage time and optimize the system to balance pipe costs and collection efficiency.

#### 2.0 DESIGN PARAMETERS AND ASSUMPTIONS

- 100-year, 24-hr storm event magnitude = 5.2 inches;
- Maximum hydraulic head on liner at mid-point between pipes = 2 feet (per project design criteria), nominal head is 1 foot;
- Waste rock hydraulic conductivity is  $k = 1 \times 10^{-2}$  cm/s =  $3.3 \times 10^{-4}$  ft/s;
- Drain cover fill hydraulic conductivity is k = 0.1 cm/s =  $3.3 \times 10^{-3}$  ft/s;
- Tertiary collector pipes are PCPE (ADS N-12) pipes with Manning's n = 0.012;
- Secondary collector pipes are PCPE (ADS N-12) pipe with Manning's n = 0.012;
- Assume primary and secondary pipes deform to Figure '8' shape;
- Due to the capacity of the drain cover fill, areas with steeper terrain do not require collection piping; and
- Others, as stated.

#### 3.0 INFLOW RATE

The inflow rate for the overliner pipes is equal to the drainage rate from the stockpiles. Figure 1 shows the maximum daily drainage rate from the stockpiles as a function of stockpile height. The maximum daily drainage rate was modeled using 30-years of climate data from the site location (October 1, 1971 to September 30, 2001) modified to include the 100-year, 24-hour storm event. Figure 2 demonstrates that the primary outlet pipe with the diameter of 12 inches is sufficient to drain stockpile areas of up to forty acres assuming placement of the overliner material with the thickness of 2 feet, i.e. with no uptake provided by the waste rock. Secondary and tertiary pipes are sized for the drainage rate from a single lift of waste rock (i.e., 40 feet) which corresponds to a drainage rate of 0.85 inches/day (Figure 1). For conservatism assume that the maximum daily drainage rate occurs simultaneously over the stockpile

Golder Associates Inc.
Union Boulevard, Suite 300

footprint regardless of the height of the waste rock, i.e. neglect the delay of the wetting front caused by the varying height of the stockpile.

#### 4.0 TERTIARY COLLECTION PIPE CALCULATIONS

The following calculations were performed to determine the spacing and maximum lengths of the tertiary collection pipes. The tertiary pipes are 4-inch diameter PCPE pipes.

#### 4.1 Pipe Spacing

The tertiary pipe spacing was calculated using the following equation developed by McWhorter & Sunada (1977):

$$L = \left[ (H_{max}^2 - H_o^2) \times \left( 4 \frac{k}{w} \right) \right]^{0.5}$$

Where: L = pipe spacing (ft);

 $H_{max}$  = maximum hydraulic head on liner = 2 ft;

 $H_o = hydraulic head at pipe = 0 ft;$ 

k = hydraulic conductivity of drain cover fill = 0.1 cm/s; and,

 $w = inflow rate = 0.85 inch/day = 2.5 x10^{-5} cm/s.$ 

A tertiary collection pipe spacing of 250 feet will satisfy the above equation. Conservatively, the spacing between tertiary pipes is limited to **200 feet**.

#### 4.2 Maximum Pipe Length

The minimum liner grade of the stockpiles is approximately 0.5%. The tertiary pipes will be laid skew to the surface contours. Therefore, the minimum grade along the centerline of tertiary piping is assumed to be approximately 0.2%. While some of the flow will be conveyed via the drain cover fill material, tertiary pipes need to provide sufficient capacity to reduce the head on the liner.

From ADS (1995), the flow capacity of a 4-inch pipe is  $0.092 \text{ ft}^3/\text{s}$ . This value assumes the pipe is full and flowing at a slope of 0.2% with a Manning's n of 0.012. The ADS pipe capacity table is included as Attachment 1. With a factor of safety of 1.2 to allow for pipe deformation, the design flow rate for the tertiary pipes becomes  $0.077 \text{ ft}^3/\text{s}$ .

The maximum pipe length can be estimated given the inflow rate, design flow rate of the tertiary piping, and calculated pipe spacing.

$$Q = w \times (L \times D)$$

Where: Q = design flow rate  $(ft^3/s) = 0.077 ft^3/s$ ;

 $w = inflow rate = 0.85 inch/day = 8.2x10^{-7} ft^3/s/ft^2$ ;

L = pipe spacing (ft) = 200 ft; and,

D = maximum pipe length (ft).



Based on this calculation, pipe lengths in excess of 470 feet may exceed the pipe capacity.

#### 5.0 PRIMARY AND SECONDARY PIPE SIZING

The primary and secondary collection pipes were located in natural swale bottoms within the pad cells and were laid perpendicular to the pad grades to the extent possible. Each pipe was sized for the inflow rate from its contributing area within the pad.

#### 5.1 Flow Capacity

To account for pipe deformation under stockpile loading, assume the primary and secondary pipes deform into a 'Figure 8' shape (i.e., an 8" pipe deforms to two 4" pipes). As a demonstration of how this affects the design flow rate, the flow capacity for various pipe diameters (with and without 'Figure 8' deformation) is presented below based on the ADS table (Attachment 1). Calculations are for pipes at a 0.5% grade (which is representative of the minimum liner grades) with a Manning's n of 0.012.

ADS N-12 Pipe Diameter	Full Flow Capacity (ft <sup>3</sup> /s)	Equivalent Figure '8'	Figure '8' Flow Capacity (ft <sup>3</sup> /s)
4"	0.15	2 × (2")	0.05
6"	0.43	2 × (3")	0.14
8"	0.93	2 × (4")	0.29
10"	1.68	2 × (5")	0.53
12"	2.73	2 × (6")	0.86
15"	4.95	2 × (7.5")*	1.56
18"	8.05	2 × (9")*	2.54
24"	17.33	2 × (12")	5.46

Note: Manning's equation was used to calculate flow for pipes that are not standard ADS pipe diameters

#### 5.2 Design Calculations

The pipe design calculations are included in Attachment 2.

#### 6.0 PIPE LAYOUT

See design drawings for primary/secondary and tertiary piping (Drawings SKP-020 to SKP-022).




#### 7.0 REFERENCES


Advanced Drainage Systems Inc (ADS) 1995. Circular Pipe Flow Capacity.

- United States Department of Interior, Bureau of Reclamation (USDI), 1978. Drainage Manual. First Edition. A Water Resources Technical Publication. United States Government Printing Office. Washington.
- United States Environmental Protection Agency (U.S. EPA), 1989. Technical Guidance Document: The Fabrication of Polyethylene FML Field Seams. U.S. EPA, Washington, D.C. EPA/530-SW-89-069.
- McWhorter, D.B. and D.K. Sunada. 1977. Ground-Water Hydrology and Hydraulics. Water Resources Publications, LLC: Fort Collins, Colorado, USA.









ATTACHMENT 1
ADS PIPE CAPACITY

# CIRCULAR PIPE FLOW CAPACITY Full Flow (cubic feet per second)

Mannings "n"= 0.012

Dia. (in.)	*Conv. Factor	0.02	0.05	0.10	0.20	0.35	0.50	% Slope 0.75	(feet 1.00	per 100 1.25	feet) 1.50	1.75	2.0	2.5	5.0	10.0	20.0
									(c.f.s	.)							
3 4 5 6 8	0.957 2.062 3.738 6.079 13.091	0.014 0.029 0.053 0.086 0.185	0.021 0.046 0.084 0.136 0.293	0.065 0.118 0.192	0.092 0.167 0.272	0.057 0.122 0.221 0.360 0.774	0.146 0.264 0.430	0.179 0.324 0.526	0.096 0.206 0.374 0.608 1.309	0.107 0.231 0.418 0.680 1.464	0.12 0.25 0.46 0.74 1.60	0.13 0.27 0.49 0.80 1.73	0.14 0.29 0.53 0.86 1.85	0.15 0.33 0.59 0.96 2.07	0.21 0.46 0.84 1.36 2.93	0.30 0.65 1.18 1.92 4.14	0.43 0.92 1.67 2.72 5.85
10 12 15	23.74 38.60 69.98	0.34 0.55 0.99	0.53 0.86 1.56	0.75 1.22 2.21	1.06 1.73 3.13	1.40 2.28 4.14	1.68 2.73 4.95	2.06 3.34 6.06	2.37 3.86 7.00	2.65 4.32 7.82	2.91 4.73 8.57	3.14 5.11 9.26	3.36 5.46 9.90	3.75 6.10 11.06	5.31 8.63 15.65	7.51 12.21 22.13	
18 21 24	113.80 171.65 245.08	1.61 2.43 3.47	2.54 3.84 5.48	3.60 5.43 7.75	5.09 7.68 10.96	6.73 10.16 14.50	8.05 12.14 17.33	14.87	11.38 17.17 24.51	19.19	13.94 21.02 30.02	22.71	24.28	17.99 27.14 38.75	25.45 38.38 54.80	35.99 54.28 77.50	50.89 76.77 109.60
27 30 36	335.51 444.35 722.57	4.74 6.28 10.22	7.50 9.94 16.16	10.61 14.05 22.85	19.87	19.85 26.29 42.75	31.42	29.06 38.48 62.58	33.55 44.44 72.26	37.51 49.68 80.79	41.09 54.42 88.50		62.84		75.0 99.4 161.6	106.1 140.5 228.5	150.0 198.7 323.1
42 48	1089.9 1556.1	15.41 22.01	24.37 34.80	34.47 49.21	48.74 69.59	64.5 92.1	77.1 110.0	94.4 134.8	109.0 155.6	121.9 174.0	133.5 190.6	144.2 205.9	154.1 220.1	172.3 246.0	243.7 348.0	<b>344.7</b> 492.1	<b>487.4</b> 695.9

<sup>\*</sup> Conveyance Factor =  $(1.486 \times R2/3 \times A) / n$ 

ATTACHMENT 2
PIPE FLOW CALCULATIONS

CLIENT: Polymet Mining Corporation

PROJECT NO: 113-2209

PROJECT: Northmet Project

Overliner pipe inflow per second (ft³/second/ft²):

BY: JP

SUBJECT: Overliner Pipe Sizing Calcs REVIEWED BY: GG

8.2E-07

Date: June 28, 2012

Design Inflow

Maximum daily drainage rate (inches/day): 0.85

Notes:

C23-S1 stands for Category 2/3 Secondary Pipe 1 C23-P1 stands for Category 2/3 Primary Pipe 1

#### See Drawings SKP-020, SKP-021, and SKP-022 for Piping Network Layout

Perforated Corrugated	I PE Primary ar	nd Secondary	y Pipes Desig	ın Calcs - Ma	nning's n =	0.012	
Stockpiles and Sub-Areas	Contributing Area (ft <sup>2</sup> )	Minimum Slope (%)	Total Flow (ft <sup>3</sup> /s)	Required Pipe Diameter* (inch)	Selected Pipe Diameter (inch)	Pipe Length (ft)	Notes
Category 2/3							
C23-P1	77,104 162,882 353,972 612,808 1,036,587 1,289,986	1.0% 0.5% 0.5% 0.5% 0.5% 0.5%	0.06 0.13 0.29 0.50 0.85 1.06	3.96 5.96 7.98 9.80 11.94 12.96	4 6 8 10 12 12	188 138 343 205 164 355	Add C23-S1A Add C23-S1B Edge of stockpile, assume 20% deformation
C23-S1A	67,592 164,029	0.8% 0.5%	0.06 0.13	3.97 5.98	4 6	234 293	
C23-S1B	84,553 139,659	1.5% 0.5%	0.07 0.11	3.80 5.63	4 6	255 249	
C23-S2	84,202 210,453	2.8% 2.1%	0.07 0.17	3.37 5.02	4 6	227 421	
C23-S3	24,268 128,020 310,297 417,553	0.5% 0.5% 0.5% 0.5%	0.02 0.10 0.25 0.34	2.92 5.45 7.59 8.49	4 6 8 10	107 484 378 852	
C23-S4	55,452 231,891 501,316 912,107 996,647	4.0% 1.0% 1.0% 1.0% 1.0%	0.05 0.19 0.41 0.75 0.82	2.70 5.98 7.98 9.99 10.33	4 6 8 10 12	147 287 523 761 355	
C23-S5	234,169 501,005 831,620	1.0% 1.0% 1.0%	0.19 0.41 0.68	6.00 7.98 9.65	6 8 10	471 230 691	
C23-P2	78,426 259,288 503,226 696,150	1.3% 1.3% 1.0% 1.0%	0.06 0.21 0.41 0.57	3.79 5.93 7.99 9.03	4 6 8 10	344 321 204 353	Add C23-S6A Add C23-S6B
C23-S6A	141,655	3.4%	0.12	3.95	4	141	
C23-S6B	135,859	1.0%	0.11	4.89	6	350	
C23-S7	92,189	1.0%	0.08	4.23	6	1,047	
C23-S8	230,628	1.0%	0.19	5.97	6	848	
C23-S9	231,053 501,382 860,728	1.0% 1.0% 1.0%	0.19 0.41 0.71	5.97 7.98 9.78	6 8 10	699 258 663	
C23-P3	220,045 1,474,403	1.0% 1.0%	0.18 1.21	5.86 11.96	6 12	461 636	Add C23-S9

<sup>\*</sup>Assumes 'Figure 8' shape deformation (i.e., 8" pipe deforms to two 4" pipes)

CLIENT: Polymet Mining Corporation

PROJECT NO: 113-2209

PROJECT: Northmet Project

BY: JP

SUBJECT: Overliner Pipe Sizing Calcs REVIEWED BY: GG

Date: June 28, 2012

Golder Associates



 $\label{eq:maximum daily drainage rate (inches/day): 0.85} \\ Overliner pipe inflow per second (ft³/second/ft²): 8.2E-07 \\$ 

#### Notes:

C23-S1 stands for Category 2/3 Secondary Pipe 1 C23-P1 stands for Category 2/3 Primary Pipe 1

#### See Drawings SKP-020, SKP-021, and SKP-022 for Piping Network Layout

Perforated Corrugated	PE Primary ar	nd Secondary	/ Pipes Desig	ın Calcs - Ma	nning's n =	0.012	
Stockpiles and Sub-Areas	Contributing Area (ft <sup>2</sup> )	Minimum Slope (%)	Total Flow (ft <sup>3</sup> /s)	Required Pipe Diameter* (inch)	Selected Pipe Diameter (inch)	Pipe Length (ft)	Notes
C23-S10	119,032	1.0%	0.10	4.66	6	654	
C23-S11	44,694 223,959 479,828	1.5% 1.0% 1.0%	0.04 0.18 0.39	2.99 5.90 7.85	4 6 8	181 457 470	
C23-P4	86,074 246,517 1,038,682	1.3% 1.3% 1.3%	0.07 0.20 0.85	3.92 5.82 9.99	4 6 10	258 424 955	Add C23-S11
C23-S12	180,632	1.0%	0.15	5.44	6	1,364	
Category 4							
C4-S1	55,746 163,604 355,282 466,700	0.5% 0.5% 0.5% 0.5%	0.05 0.13 0.29 0.38	3.99 5.97 7.99 8.85	4 6 8 10	265 331 571 536	
C4-S2	164,118 355,018 644,607 688,809	0.5% 0.5% 0.5% 0.5%	0.13 0.29 0.53 0.56	5.98 7.99 9.99 10.24	6 8 10 12	360 301 277 226	
C4-S3	163,484 355,785 561,626	0.5% 0.5% 0.5%	0.13 0.29 0.46	5.97 7.99 9.49	6 8 10	229 421 737	
C4-S4	76,641 155,618 203,519	1.0% 4.0% 0.8%	0.06 0.13 0.17	3.95 3.97 5.94	4 4 6	57 167 208	
C4-P1	148,561 644,298	1.0% 0.5%	0.12 0.53	5.06 9.99	6 10	473 755	Add C4-S4
OSP OSP-S1	56,991	2.0%	0.05	3.10	1	246	
037-01	159,895 241,976 277,870	1.1% 5.2% 3.8%	0.13 0.20 0.23	5.11 4.46 4.98	4 6 6 6	449 257 211	
OSP-S2	41,800 145,466 204,673 331,031	1.5% 0.5% 3.6% 1.5%	0.03 0.12 0.17 0.27	2.91 5.72 4.49 6.33	4 6 6 8	167 427 494 559	
OSP-S3	67,121 211,810 264,075	2.2% 1.6% 0.5%	0.06 0.17 0.22	3.24 5.29 7.15	4 6 8	305 438 253	
OSP-P1	591,134 1,003,881	0.5% 0.5%	0.48 0.82	9.67 11.79	10 12	943 545	Add OSP-S2 Add OSP-S3

<sup>\*</sup>Assumes 'Figure 8' shape deformation (i.e., 8" pipe deforms to two 4" pipes)

# **Attachment H**

**Construction CQA Plan** 





# PRELIMINARY CONSTRUCTION QUALITY ASSURANCE PLAN FOR WASTE ROCK STOCKPILE AND ORE SURGE PILE CONSTRUCTION

PolyMet, NorthMet Project, Minnesota

**Submitted To:**Barr Engineering

**Submitted By:** 

Golder Associates Inc. 44 Union Blvd., Suite 300 Lakewood, Colorado 80228

Distribution: Barr Engineering - electronic

July 2014 Project No. 113-2209

A world of capabilities delivered locally



1.0	INTF	RODUCTION	1
1.1	De	escription of Parties to Construction Quality Assurance	2
1.2	Liı	nes of Communication	5
1.3	De	eficiencies	5
1.4	M	eetings	6
1.	.4.1	Pre-Construction Meeting	6
1.	4.2	Progress Meeting	6
1.	4.3	Deficiency Meetings	6
1.5	Do	ocumentation	7
1.	.5.1	Daily Record Keeping	7
1.	5.2	Soils Observation and Testing Forms	7
1.	5.3	Geosynthetics Observation and Testing Forms	7
1.	5.4	Photo Documentation	8
1.	5.5	Weekly Progress Reports	8
1.	5.6	Design and Specification Changes	8
1.	5.7	Construction Quality Assurance Report	8
1.6	Su	urveying	9
2.0	EAR	THWORKS CONSTRUCTION QUALITY ASSURANCE	10
2.1	Co	onstruction Testing	10
2.2	Co	onstruction Monitoring	10
2.	2.1	Foundation Preparation	11
2.	2.2	Placement of Materials	11
3.0	GEC	SYNTHETICS CONSTRUCTION QUALITY ASSURANCE	13
3.1	Re	eview Quality Control Submittals	13
3.2	G	eosynthetics Conformance Testing	13
3.	.2.1	Geomembrane Conformance Testing	13
3.	2.2	Geotextile Conformance Testing	14
3.	2.3	Interface Shear Conformance Testing	14
3.3	G	eosynthetics Construction Monitoring and Testing	14
3.	3.1	Geomembrane Installation Quality Assurance	15
3.	3.2	Geotextile Installation Quality Assurance	17
4.0	POL	YETHYLENE PIPE CONSTRUCTION QUALITY ASSURANCE	18
4.1	Re	eview Quality Control Submittals	18
4.2	Po	olyethylene Pipe Conformance Testing	18
4.3	Po	olyethylene Pipe Construction Monitoring	18
4.	3.1	Polyethylene Pipe and Fittings Installation Quality Assurance	19
5.0	CLO	SING	20



# **List of Tables**

Table 1	CQA Testing Requirements for Earthen Materials: Soil Liner 1 and Soil Liner 2
Table 2	CQA Testing Requirements for Earthen Materials: Structural Fill
Table 3	CQA Testing Requirements for Earthen Materials: Granular Drainage Material 1 and
	Drain Rock
Table 4	CQA Testing Requirements for Earthen Materials: Common Fill 1, Geomembrane
	Bedding Layer, Granular Filter, Riprap and Random Fill



#### 1.0 INTRODUCTION

This plan addresses the construction quality assurance (CQA) procedures for the installation of the earthworks (soils) and geosynthetics components required for waste rock stockpile construction at the PolyMet NorthMet Project in Minnesota. This program has been developed to assure that the construction of the soil and geosynthetic components are in compliance with the project SPECIFICATIONS and to demonstrate that the regulatory requirements for the construction are achieved. Construction activities related to procurement, storage, preparation and installation of earthwork and geosynthetic components required for waste rock stockpile construction and construction of related appurtenances are referred hereto as the Work.

The objective of this CQA Plan is to assure that proper materials, construction techniques, and procedures are followed by the **CONTRACTOR** and that the intent of the design is met. The basis of the CQA program for geosynthetics to meet this objective is not to conduct 100 percent CQA coverage of the **INSTALLER**'s work, but rather to provide spot checks of the **INSTALLER**'s means and methods for general conformance with the design requirements. The scope of the geosynthetics CQA program has been established with the goal of 100 percent coverage of deployment and seaming, with 100 percent coverage of the CQC non-destructive testing, and with 75 percent coverage of destructive testing, trial seams and repairs in accordance with industry standards. This CQA Plan also provides the means for resolution of problems that may occur during construction.

This CQA Plan addresses quality assurance, not quality control. This CQA Plan is independent of the quality control (QC) programs conducted by the MANUFACTURERS, **INSTALLERS**, and **CONTRACTORS**. The intent of the earthworks CQA Plan is to provide verification and testing, to demonstrate that the **CONTRACTOR** has met its obligations in the supply and installation of earthwork (soils) materials according to the design, project SPECIFICATIONS, contractual, and regulatory requirements. The intent of the geosynthetics CQA Plan is to provide spot verification and testing of the CQC, to assess whether the **INSTALLER** and **CONTRACTORS** have met their obligations in the supply and installation of geosynthetic materials according to the design, project SPECIFICATIONS, contractual and regulatory requirements. Quality control of earthworks materials is provided by **CONTRACTOR** and refers to those actions taken by the **CONTRACTOR** to ensure that materials and workmanship meet the requirements of the DRAWINGS and SPECIFICATIONS. Quality Control for geosynthetics materials is provided by the MANUFACTURERS, **INSTALLERS**, and **CONTRACTORS** and refers to those actions taken by them to ensure that their materials and workmanship meet the requirements of the plans and project SPECIFICATIONS.

Quality assurance testing, with the exception of the suite of tests completed for Soil Liner 1 and Soil Liner 2 samples associated with permeability, shall be performed at the place of installation. Quality



control testing may be performed at the point of processing, from the stockpile, or at the place of installation.

#### 1.1 Description of Parties to Construction Quality Assurance

The following section provides descriptions of the parties to this CQA Plan including their responsibilities and qualifications.

#### **OWNER**

In this CQA Plan, the **OWNER** refers specifically to PolyMet Mining, Inc.

#### **MANAGER**

In this CQA Plan the **MANAGER** refers specifically to the individual or firm appointed by PolyMet Mining, Inc. as the official representative of the **OWNER**, responsible for coordination of construction activities including oversight and direction of **CONTRACTOR(s)** and **INSTALLER(s)** during construction. The **MANAGER** is also responsible for coordinating construction and CQA activities for the project.

The MANAGER shall serve as communications coordinator for the project initiating preconstruction and resolution meetings. As communications coordinator, the MANAGER shall serve as a liaison between all parties involved in the project to ensure that ongoing communications are maintained. The MANAGER and ENGINEER OF RECORD shall also be responsible for the resolution of all CQA issues.

Duties for this position include the following:

- Review and approval of design DRAWINGS and project SPECIFICATIONS for all soil and geosynthetic components of the waste rock stockpile construction and construction of related appurtenances as prepared by the **DESIGN ENGINEER**;
- Preconstruction coordination with the DESIGN ENGINEER, ENGINEER OF RECORD and CQA Monitor to ensure that the CQA Monitor has performed similar reviews of the design DRAWINGS and project SPECIFICATIONS to ensure that the CQA Plan can be implemented;
- Coordination of all construction activities associated with the various CONTRACTOR(S);
- Scheduling and coordinating construction activities with required CQA testing and activities;
- Overseeing the construction quality control operations performed by the CONTRACTOR(S);
- Approve specific corrective measures to be implemented during construction when deviations from the SPECIFICATIONS occur;



- Ensure that required quality control testing (e.g., execution of the specified test procedures, testing at the required locations, testing at the specified frequency and/or performing specified number of tests) has been performed in accordance with the CQA Plan and to the satisfaction of the CQA Monitor; and
- Ensure that the CQA personnel are provided with all documentation required in the CQA Plan and project SPECIFICATIONS.

#### **DESIGN ENGINEER**

**DESIGN ENGINEER(s)** for the PolyMet NorthMet Stockpiles are Barr Engineering (Barr) and Golder Associates Inc. (Golder). **DESIGN ENGINEER** is the firm responsible for the design and preparation of the DRAWINGS and SPECIFICATIONS. In addition, **DESIGN ENGINEER** is responsible for approving all DESIGN and SPECIFICATION changes, modifications, or clarifications encountered during construction. Barr is the **DESIGN ENGINEER** for the process water collection sumps and all appurtenances downgradient of stockpile liner berms with the exception of underdrain sumps designed by Golder. Golder is responsible for the design of the underdrain sumps and for the design upgradient of the stockpile liner berms i.e., areas within Category 1 Stockpile, Category 2/3 Stockpile, Category 4 Stockpile and Ore Surge Pile footprints. The **DESIGN ENGINEER** shall be a Minnesota registered professional engineer.

#### **ENGINEER OF RECORD**

In this CQA Plan, **ENGINEER OF RECORD** for the project refers to: (1) Barr Engineering (Barr) for the process water collection sumps and all appurtenances downgradient of stockpile liner berms except for the underdrain sumps; and (2) Golder Associates Inc. (Golder) for the underdrain sumps and for the areas upgradient of stockpile liner berms i.e., areas within Category 1 Stockpile, Category 2/3 Stockpile, Category 4 Stockpile and Ore Surge Pile footprints. **ENGINEER OF RECORD** is the firm responsible for certifying that the construction was performed in compliance with the DRAWINGS and SPECIFICATIONS. **MANAGER** and **ENGINEER OF RECORD** shall be responsible for the resolution of all quality assurance issues.

#### **CONSTRUCTION QUALITY ASSURANCE MONITOR**

The Construction Quality Assurance Monitor, also referred to as the "CQA Monitor," is a representative of the **ENGINEER OF RECORD** and is the individual responsible for performing the CQA tasks outlined in this CQA Plan. The CQA Monitor is the official CQA representative of the **ENGINEER OF RECORD** and has the responsibility of overseeing the CQA aspects of the project. The CQA Monitor has the authority to stop any aspect of the Work that is not in compliance with the CQA Plan and/or in compliance with the SPECIFICATIONS. Work would then be resumed once corrective action has been approved by the **MANAGER** and **ENGINEER OF RECORD**. The specific responsibilities of the CQA Monitor include:



- Review the design DRAWINGS, project SPECIFICATIONS, and related guidance documents;
- Review all CONTRACTOR QC submittals and make appropriate recommendations;
- Obtain preconstruction and construction soil samples and perform material evaluation testing as required;
- Obtain and test geosynthetic conformance samples during geosynthetics manufacture;
- Observe geosynthetic material delivery, unloading, and storage;
- Monitor foundation preparation activities and material placement as discussed in articles 2.2.1 and 2.2.2 of this document;
- Monitor the ambient air temperature and fill temperature, as outlined in Section 02300.0 of the SPECIFICATIONS;
- Maintain an on-site soils laboratory and perform regular calibration of soil testing equipment;
- Observe prepared subgrade prior to geosynthetic deployment;
- Monitor and document geosynthetic material placement, trial seam testing, nondestructive testing, seaming and repair operations, and destructive testing;
- Identify seam samples for CQA destructive testing;
- Assure that testing equipment used, and tests performed are conducted according to project SPECIFICATIONS and industry standards;
- Perform or observe, document, and report test results to MANAGER as required;
- Report any deficiencies to MANAGER that are not corrected to the satisfaction of the CQA Monitor, including design or project SPECIFICATION changes initiated by authorized parties including the ENGINEER OF RECORD; and
- Prepare a Construction Quality Assurance Report describing the construction, any deviations from SPECIFICATIONS or DRAWINGS and details, details of all field and laboratory work, subgrade acceptance forms, test data, tests results (both laboratory and field), QC submittals, geomembrane panel layout as-built prepared by the CQA Monitor, photographic record of construction sequencing and construction details, professional certification that construction was completed in compliance with the DRAWINGS and SPECIFICATIONS. The report will be signed and sealed by the ENGINEER OF RECORD.

#### EARTHWORKS CONTRACTOR

The Earthworks Contractor, also referred to as "CONTRACTOR", is responsible for proper processing, delivery, and placement of all components as outlined in the SPECIFICATIONS.

#### **GEOSYNTHETICS MANUFACTURER**

The Geosynthetics Manufacturer, also referred to as the "MANUFACTURER," is responsible for production of the geosynthetic components outlined in this CQA Plan. Each MANUFACTURER must verify prior to construction that the MANUFACTURER can produce material that meets the requirements outlined in project SPECIFICATIONS.



#### **GEOSYNTHETICS INSTALLATION CONTRACTOR**

The Geosynthetics Installation Contractor, also referred to as the "CONTRACTOR" or "INSTALLER," is responsible for installation of the geosynthetic components, as outlined in the project SPECIFICATIONS.

The **INSTALLER** will be responsible for storage, handling, deploying, temporary geomembrane anchoring, seaming, repairs and non-destructive testing, in accordance with the project plans, SPECIFICATIONS and the **INSTALLER**'s internal quality control program. It is the **INSTALLER**'s responsibility to see that all submittals are received as outlined in the project SPECIFICATIONS.

#### 1.2 Lines of Communication

The CQA Monitor shall be capable of direct communication with the **MANAGER**, **DESIGN ENGINEER**, **ENGINEER OF RECORD** and **CONTRACTOR** at all times. Deficiencies that can be easily remedied, such as unsatisfactory test results, will be dealt with directly between the CQA Monitor, **INSTALLER**, and/or **CONTRACTORS**.

If there is a disagreement among the MONITOR, INSTALLER and/or CONTRACTORS that cannot be resolved among themselves, MANAGER shall present the matter to the OWNER with MANAGER related recommendations and the OWNER shall decide the matter with such decision being final.

#### 1.3 Deficiencies

When deficiencies (items that do not meet project requirements) are discovered, the CQA Monitor shall immediately determine the nature and extent of the problem and notify the **INSTALLER** or **CONTRACTOR**. If unsatisfactory test results identify a deficiency, additional tests will be performed to define the extent of the deficient area.

The **INSTALLER** or **CONTRACTOR** shall correct the deficiency to the satisfaction of the CQA Monitor. If the **CONTRACTOR** is unable to correct the problem, the CQA Monitor will notify the **MANAGER** and **ENGINEER OF RECORD** who will assist in problem resolution. If the solution involves a design revision, the **DESIGN ENGINEER** must also be contacted.

The corrected deficiency shall be retested and/or approved by the **MANAGER** and **ENGINEER OF RECORD** before any additional related work is performed by the **INSTALLER** or **CONTRACTOR**. All retests and related documentation shall be recorded by the CQA Monitor and included in the final CQA Report.



#### 1.4 Meetings

This section identifies and describes the meetings to be held during the course of the construction. Meetings shall be held in order to clearly define construction activities and goals in order to facilitate construction.

#### 1.4.1 Pre-Construction Meeting

The MANAGER will hold a preconstruction meeting at the site prior to the start of construction. The DESIGN ENGINEER, MANAGER, ENGINEER OF RECORD, CQA Monitor, INSTALLER, CONTRACTOR, and others designated by the MANAGER shall attend this meeting. The purpose of this meeting will be to:

- Review the construction DRAWINGS, CQA Plan, and project SPECIFICATIONS;
- Define the responsibilities of each party;
- Define lines of communication and authority;
- Review method of documentation, testing procedures, and reporting inspection data;
- Establish testing protocols and procedures for correcting and documenting construction deficiencies; and
- Discuss any changes that may be needed to ensure that construction will be completed in compliance with the design.

This meeting will be documented by the **MANAGER** or his designee and copies distributed to all parties.

#### 1.4.2 Progress Meeting

The **MANAGER** will hold a daily progress meeting, either before the start of work or at the completion of work. At a minimum, this meeting will be attended by the CQA Monitor, **INSTALLER** and **CONTRACTOR**. The purpose of this meeting will be to:

- Review and discuss safety requirements and protocol;
- Review all the previous day's accomplishments and activities;
- Review scheduled work location and activities for the day; and
- Discuss any problems or potential construction problems.

This meeting will be documented by the CQA Monitor.

#### 1.4.3 Deficiency Meetings

Special meetings will be held, as needed, to discuss potential problems or deficiencies. At a minimum, these meetings will be attended by the CQA Monitor and INSTALLER or CONTRACTOR. If the problem relates to a design issue, the MANAGER, DESIGN ENGINEER, and ENGINEER OF RECORD should also be present. The meeting will be documented by the CQA Monitor.



Project No. 113-2209

7

#### 1.5 Documentation

Documentation kept by the CQA Monitor shall consist of daily record-keeping, construction problem resolutions, design and SPECIFICATION changes, photographic records of construction, weekly progress reports, chain of custody forms for test sample tracking, and a CQA Report.

#### 1.5.1 Daily Record Keeping

Daily records kept by the CQA Monitor shall consist of field notes, observation and testing data sheets, summary of the daily meeting with **CONTRACTOR**, and reporting of construction problems and resolutions. The CQA Monitor shall submit this information on a daily basis to **MANAGER** for review.

#### 1.5.2 Soils Observation and Testing Forms

The CQA Monitor will document soils observations on forms that generally include the following information:

- Date, project name, location, and weather data, including high and low daily temperatures;
- A site plan or sketch showing work areas and test locations;
- Descriptions of ongoing construction describing work areas and equipment utilized by CONTRACTOR;
- Summary of test results and samples obtained, with sample locations and sample elevations and approximate moisture conditions and/or groundwater level observed;
- Resolutions of deficient test results;
- Test equipment calibrations, if necessary;
- Summary of meetings held; and
- Signature or initials of the CQA Monitor.

#### 1.5.3 Geosynthetics Observation and Testing Forms

The CQA Monitor shall work with the CQC personnel to document geosynthetic observations and test results on forms which include the following information:

- Date, project name, location, and weather data;
- Identification of panel or seam numbers;
- Description of ongoing construction, detailing deployment areas;
- Numbering system identifying test or sample number;
- Location and identification of repairs and date of repair;
- Length and/or thickness measurements for geomembrane panels or seams;
- Welding machine temperatures and settings;
- Welding machine and technician identifications;



- Location of tests and test results;
- Identification of testing technicians and time of tests; and
- Signature or initials of the CQA Monitor.

#### 1.5.4 Photo Documentation

The CQA Monitor shall photograph all phases of construction. Photographs shall be identified by location, time, date, and name of the CQA Monitor taking the photograph.

#### 1.5.5 Weekly Progress Reports

The CQA Monitor shall prepare weekly progress reports summarizing all construction and quality assurance activities. This report shall be submitted to **MANAGER** prior the start of the next work week and shall include the following information:

- Date, project name, and location;
- Summary of construction related activities;
- Summary of samples taken and test results;
- Summary of geomembrane deployed (per day);
- Summary of geomembrane areas completed and approved for subsequent Overliner Material placement;
- Summary of deficiencies and/or defects and resolutions; and
- Signature of the CQA Monitor.

#### 1.5.6 Design and Specification Changes

During construction, the need to address design and SPECIFICATION changes, modifications, or clarifications may arise. In such cases the CQA Monitor shall notify MANAGER, which shall notify the DESIGN ENGINEER and the ENGINEER OF RECORD. Design or SPECIFICATION modifications and changes shall only be made with written agreement from MANAGER and DESIGN ENGINEER.

#### 1.5.7 Construction Quality Assurance Report

At the completion of the project at a schedule mutually agreed with the **MANAGER**, the CQA Monitor shall submit to the **MANAGER** a Construction Quality Assurance (CQA) Report. This report shall certify that the Work has been performed in compliance with the design DRAWINGS and project SPECIFICATIONS and will contain the following information:

- Summary of all construction activities;
- Observation and test data sheets;
- Photographic documentation;
- CQA staff scheduling;
- Copies of weekly reports;



- CONTRACTOR'S subgrade acceptance forms;
- CQA test results, including date, test locations and resolutions of deficient test results;
- Copies of surveyors certificate;
- Fill temperature monitoring results;
- Air temperature monitoring results;
- Geosynthetic quality control documents;
- Geosynthetic quality assurance documents;
- Geomembrane installation observations, such as for deployment, trial seams, defect repair, destructive testing and non-destructive testing;
- Sampling, testing locations, and test results;
- Changes to the design DRAWINGS or project SPECIFICATIONS and the justification for these changes;
- Record DRAWINGS; and
- A certification statement that construction was completed in compliance with the DRAWINGS and SPECIFICATIONS, signed, and sealed by the ENGINEER OF RECORD.

#### 1.6 Surveying

Record survey documentation will be conducted as part of the **CONTRACTOR**'s QC, with the CQA Monitor conducting periodic spot reviews and/or checks. The use of a Global Positioning System (GPS) receiver calibrated to the local mine site GPS network using mine site coordinates can assist in this documentation. Survey data shall be submitted at the frequency and in a form as mutually agreed with the CQA Monitor, **ENGINEER OF RECORD**, and **MANAGER**.



#### 2.0 EARTHWORKS CONSTRUCTION QUALITY ASSURANCE

Construction of the waste rock stockpile foundations, and other specified earthworks shall be in accordance with the DRAWINGS and SPECIFICATIONS. A CQA monitoring and testing program shall be implemented by the **OWNER** to ensure construction compliance by the **CONTRACTOR**. The CQA testing program shall consist of testing of materials used in Category 1 Stockpile, Category 2/3 Stockpile, Category 4 Stockpile and Ore Surge Pile construction and construction of related appurtenances. Liner systems for the facilities are as follows:

- Unlined: Category 1 Stockpile (construction activities include removal of unsuitable soils within 100 feet from the ultimate stockpile boundaries and replacement of the excavated materials with Structural Fill. Structural Fill materials are expected to consist either of overburden material or Category 1 waste rock approved by the MANAGER)
- Soil Liner 1: Category 4 Stockpile and Ore Surge Pile
- Soil Liner 2: Category 2/3 Stockpile

Each of the four facilities (Category 1 Stockpile, Category 2/3 Stockpile, Category 4 Stockpile and Ore Surge Pile) will require earthworks and earthworks construction quality assurance as described in this section (Section 2.0). The types of materials are defined in the SPECIFICATIONS. During construction, the CQA Monitor shall sample and test construction material (soil types) to determine if they meet SPECIFICATIONS. The CQA Monitor shall obtain and test soil samples in accordance with American Society for Testing and Material standards ASTM D75 and ASTM D420. All tests shall be performed by the CQA Monitor on-site or in a geotechnical laboratory approved by **MANAGER**.

#### 2.1 Construction Testing

During construction, the CQA Monitor shall test all earthwork components to verify that the construction is in accordance with the SPECIFICATIONS. Testing shall be performed on all soil used in the construction to confirm the materials meet SPECIFICATIONS. The CQA Monitor shall conduct testing after final placement of the materials with the exception of permeability testing for Soil Liner 1 and Soil Liner 2. Samples of Soil Liner 1 and Soil Liner 2 for permeability testing shall be obtained at a minimum frequency of 1 per 10,000 cubic yards from the stockpiles and forwarded for CQA testing prior to placement. The tests to be performed, and the testing frequency, for each material type are listed in Tables 1 to 4 at the end of this Section. The testing frequencies specified in Tables 1 to 4 shall be increased when the CQA Monitor determines that construction conditions (such as adverse weather, equipment breakdown, improperly ballasted compactor, excessive lift thickness, improper soil type, improper moisture conditioning, and compaction) warrant additional tests. Additional tests will be approved by **MANAGER** and directed by the CQA Monitor.

#### 2.2 Construction Monitoring

The CQA Monitor will monitor and test all earthwork quality assurance components of the construction to verify that the construction is in accordance with the SPECIFICATIONS. The CQA



Monitor shall identify inadequate construction methodologies or materials that may adversely impact the performance of the facility being constructed and existing structures. The CQA Monitor will record visual observations throughout the construction process to ensure that the materials are placed to the minimum dimensions as shown on the DRAWINGS. Quality control testing will be performed by the **CONTRACTOR**.

#### 2.2.1 Foundation Preparation

The CQA Monitor shall observe and document the foundation preparation including:

Stripping and excavation activities are required to remove any material containing organics, high plasticity clays, frozen soil or other geotechnically unsuitable materials from under the lined stockpiles or within 100 feet from the Category 1 stockpile boundaries. The CQA Monitor will document that any unsuitable materials, as determined by the **ENGINEER OF RECORD**, are removed;

- Stripping, excavation and processing activities are required to ensure that CONTRACTOR places the material in the appropriate stockpile (e.g. Structural Fill, Soil Liner 1, Soil Liner 2, Common Fill 1, Granular Drainage Material 1, Drain Rock, Geomembrane Bedding Layer and Granular Filter) if stockpiling is necessary;
- Excavations for moisture seeps, unsuitable foundation soil, elevation, and proper drainage;
- Foundation subgrade preparation to confirm that the surface of the subgrade is free of soft, organic, and otherwise deleterious materials (such as peat, debris, branches, vegetation, mud, ice, or frozen materials); and that soil and rock surfaces that contain joints or fractures are adequately filled if required by the SPECIFICATIONS;
- Construction of access roads, underdrains, and erosion control features to verify compliance with the DRAWINGS and SPECIFICATIONS.

#### 2.2.2 Placement of Materials

During placement of Structural Fill, Soil Liner 1, Soil Liner 2, Common Fill 1, Granular Drainage Material 1, Drain Rock, Geomembrane Bedding Layer, Granular Filter, Riprap and Random Fill, the CQA Monitor shall:

- Verify the use of appropriate earthwork materials; and
- Monitor and document material placement, including soil type, particle size, loose lift thickness, moisture conditioning process, compaction equipment and methods used to attain compaction, including number of passes, uniformity of compaction coverage, compacted lift thickness, bonding of lifts and in-place moisture content and dry density is in compliance with the SPECIFICATIONS.
- Monitor Soil Liner 1 and Soil Liner 2 placement and surface preparation to verify that the surface is suitable for geomembrane installation as discussed in Section 02300.0 of the SPECIFICATIONS;
- Monitor the placement of Granular Drainage Material 1 and Drain Rock to ensure that CONTRACTOR exercises care in the vicinity of pipes and that the geosynthetic liner and geotextile components of the Work are not damaged;



- Monitor and document CONTRACTOR verification of in-place Soil Liner 1 and Soil Liner 2 thickness;
- Monitor equipment being used to place Granular Drainage Material 1 to verify that the CONTRACTOR places the material in accordance with the SPECIFICATIONS;
- Monitor that Soil Liner 1, Soil Liner 2, Granular Drainage Material 1 and Drain Rock are pushed uphill for areas in which the slope exceeds 4H:1V and that the dozer does not perform unacceptable pivot turns;
- Monitor and document CONTRACTOR verification of in-place Geomembrane Bedding Layer thickness and verify that the material is placed in accordance with the SPECIFICATIONS;
- Monitor equipment being used to place Granular Filter to verify that the CONTRACTOR places the material in accordance with the SPECIFICATIONS;
- Monitor the placement of sump materials to lines and grades specified in the DRAWINGS to confirm that they comply with Section 02300.0 of the SPECIFICATIONS; and
- Monitor the fill temperature as identified in Section 02300.0 of the SPECIFICATIONS.



#### 3.0 GEOSYNTHETICS CONSTRUCTION QUALITY ASSURANCE

Construction of the lined stockpiles and related appurtenances must be in compliance with the design DRAWINGS and SPECIFICATIONS. The **OWNER** shall implement a CQA monitoring and testing program to ensure construction compliance by the **CONTRACTOR**. The quality assurance program shall consist of reviewing **CONTRACTOR** quality control submittals, material conformance testing, and construction monitoring and testing.

The types of geosynthetics used in construction include geomembrane and geotextile as specified on the DRAWINGS. These geosynthetics are defined in the project SPECIFICATIONS. Prior to and during construction, these geosynthetics shall be sampled and tested to determine if they meet project SPECIFICATIONS. All tests shall be performed in a geosynthetics laboratory approved by the **MANAGER**.

#### 3.1 Review Quality Control Submittals

Prior to geosynthetics installation, the CQA Monitor shall review the INSTALLER's quality control submittals to evaluate or confirm that these materials meet project requirements. The CQA Monitor shall review the QC submittals that are outlined in Section 02273.0 (Geomembrane) and Section 02272.0 (Geotextile) of the SPECIFICATIONS.

#### 3.2 Geosynthetics Conformance Testing

Prior to installation, the CQA Monitor shall obtain samples of the geosynthetic materials for conformance testing to confirm that these materials meet project requirements. Conformance tests shall be performed in compliance with the project SPECIFICATIONS. The CQA Monitor shall review the test results and shall report any nonconformance to the MANAGER, ENGINEER OF RECORD, and the INSTALLER.

#### 3.2.1 Geomembrane Conformance Testing

The conformance testing frequency shall be at a rate of one (1) test per 150,000 square feet. Samples shall be taken across the entire width of the roll and shall not include the first three (3) feet. The samples shall be three (3) feet wide by the roll width. The CQA Monitor shall mark on the sample the machine direction, roll number, and date the sample was obtained, and forward the sample to a third party geosynthetic laboratory. As a minimum, the following conformance tests shall be conducted:

- 1. Compound Density (ASTM D1505)
- 2. Carbon black content (ASTM D1603)
- 3. Thickness (ASTM D5199/D5994)
- 4. Tensile strength (ASTM D6693)



Project requirements for geomembrane are outlined in Section 02273.0.

#### 3.2.2 Geotextile Conformance Testing

The conformance testing frequency shall be at a rate of one (1) test per 150,000 square feet. Samples shall be taken across the entire width of the roll and shall not include the first three (3) feet. The samples shall be three (3) feet wide by the roll width. The CQA Monitor shall mark on the sample the machine direction, roll number, and date the sample was obtained, and forward the sample to a third party geosynthetic laboratory. As a minimum, the following conformance tests shall be conducted:

- 1. Mass Per Unit Area (ASTM D5261)
- 2. Puncture (ASTM D4833)
- 3. Apparent Opening Size (ASTM D4751)

Project requirements for geotextile are outlined in Section 02272.0.

#### 3.2.3 Interface Shear Conformance Testing

Prior to geosynthetic procurement, the **CONTRACTOR** shall supply samples of the proposed geosynthetic liner system materials for confirmatory interface shear testing in accordance with ASTM D5321. Testing shall be conducted on the following liner interfaces:

- 1. Soil Liner 1 with 80 mil LLDPE versus Granular Drainage Material 1.
- 2. Soil Liner 2 with 80 mil LLDPE versus Granular Drainage Material 1.

If the test set-up restricts placement of the Granular Drainage Material 1, the **ENGINEER OF RECORD** may choose to perform the testing on Soil Liner and LLDPE interface without Granular Drainage Material after reviewing supplied samples and the preliminary test results.

Interface shear testing shall be conducted by a qualified third party geosynthetics testing laboratory with testing methodology confirmed with the **ENGINEER OF RECORD**.

### 3.3 Geosynthetics Construction Monitoring and Testing

The CQA Monitor shall monitor and test all geosynthetic components of the construction to verify that the construction is in compliance with the project SPECIFICATIONS. The CQA Monitor shall identify inadequate construction methodologies or materials which may adversely impact the performance of the facility being constructed and existing structures. Any deviations from SPECIFICATIONS require pre-approval by **ENGINEER OF RECORD** and **MANAGER** prior to proceeding with the WORK if such is not proposed to be remedied to fully comply with the SPECIFICATIONS. Visual observations throughout the construction process shall be made to ensure that the materials are placed to the lines and grades as shown on the DRAWINGS.



The CQA Monitor shall review the following submittals by the INSTALLER during the project:

- Verification that a qualified land surveyor has verified all lines and grades; and
- Subgrade surface acceptance certificates for each area to be covered by the lining system, signed by the INSTALLER.

#### The CQA Monitor shall:

- Inspect all geosynthetic materials delivered to site. The CQA Monitor shall document any damage and notify MANAGER;
- Obtain geosynthetic packaging identification slips for verification and generation of an on-site materials inventory;
- Observe subgrade conditions prior to geosynthetics installation and verify that any deficiencies, as defined in Section 02300.0 of the SPECIFICATIONS, are corrected;
- Observe permanent anchoring of geosynthetics to verify that design and project SPECIFICATIONS are met;
- Observe that required overlap distances are met;
- Monitor and record ambient air temperatures;
- Verify that no continuous horizontal seams are placed on slopes unless approved by ENGINEER OF RECORD; and
- Observe and document that all soil materials placed on top of the geosynthetics are done in such a manner as to ensure that the geosynthetics are not damaged.

#### 3.3.1 Geomembrane Installation Quality Assurance

During geomembrane installation, the CQA Monitor shall observe and document deployment, trial seams, field seaming, non-destructive and destructive seam testing, and repairs to assess that the installation is in compliance with the SPECIFICATIONS. The scope of the CQA program has been established with the goal of 100 percent coverage of deployment and seaming, with 75 percent coverage of the CQC non-destructive testing, destructive testing, trial seams and repairs.

Deployment - The CQA Monitor shall verify that only approved materials are used, each panel is given a unique panel number, no geomembrane is placed during unsuitable weather conditions as outlined in Section 02273.0 of the SPECIFICATIONS, the geomembrane is not damaged during installation, and anchoring is performed in compliance with the SPECIFICATIONS and design DRAWINGS. The CQA Monitor shall record the deployment on the deployment log form.

Trial Seams - The CQA Monitor shall verify that seaming conditions are performed in compliance with the SPECIFICATIONS, tests are performed at required intervals, specified test procedures are followed, and retests are performed in compliance with the SPECIFICATIONS. If the ambient air temperature measured by the CQA Monitor is above 40°F for the entire day, the CONTRACTOR shall perform trial seams at the beginning of each crew shift, and immediately following any work stoppage (i.e., for lunch, weather conditions, etc.) of 30 minutes or more for each seaming apparatus used that day. If the ambient air temperature measured by the CQA Monitor is below 40°F for the entire day,



the CONTRACTOR shall perform four (4) trial seams, at approximately the same time interval throughout the scheduled work day. Each seamer shall make at least one trial seam each day. Seaming operation shall not commence until the CQA Monitor has determined that the seaming process is meeting the SPECIFICATION requirement and is acceptable. The CQA Monitor shall record the trial weld results on the trial seam log form.

<u>Field Seaming</u> - The CQA Monitor shall verify that only approved equipment and personnel perform welding, all welding is performed under suitable conditions as specified in the project SPECIFICATIONS, specified overlaps are achieved, seams are oriented in compliance to project requirements, and that grinding techniques and extrudate meet project requirements for extrusion welding. The CQA Monitor shall record all field seaming on field seaming log forms.

Non-Destructive Seam Continuity Testing - The CQA Monitor shall verify that the seams and repair are non-destructively tested by CQC personnel in compliance with the project SPECIFICATIONS. If a seam cannot be tested, the CQA Monitor shall ensure that CQC monitors observe cap strip operations. The CQA Monitor shall verify that test equipment and gauges are functioning properly and that test procedures are in compliance with the project SPECIFICATIONS. The CQA Monitor shall verify that the seams and repairs with failing test results are repaired and/or re-tested until passing results are achieved. The CQA Monitor shall record observed non-destructive test locations on the vacuum test and pressure test log forms.

<u>Destructive Seam Testing</u> - The **CONTRACTOR** shall obtain samples, at locations selected by the CQA Monitor, of the field seamed geomembrane approximately 2 ft along and 1 ft across the seam and centered over the seam as follows:

- A minimum of one sample per day;
- A minimum of one sample for each geomembrane seamer;
- A minimum of one sample every 500 ft of seaming is required unless, in the opinion of the CQA Monitor, the seamer has demonstrated sufficient quality/experience to increase the seam sample interval. In no event shall the sampling interval exceed 1.000 ft; and
- Seams that appear suspect to the CQA Monitor.

The CQA Monitor shall witness the testing of destructive seam samples by the **INSTALLER**'s CQC personnel. The **INSTALLER** shall mark all samples with their roll and seam number, date, machine number, welding technician identification, extruder and nozzle/wedge temperature, and ambient air temperature. The **INSTALLER** shall test all destructive samples in compliance with the project SPECIFICATIONS.

The **INSTALLER** shall be responsible for patching all areas cut for test samples in accordance with the SPECIFICATIONS and MANUFACTURER's requirements and performing non-destructive testing



(i.e., vacuum box) of the seams. The CQA Monitor shall record test locations on the geomembrane defect log forms. Additional testing information will be recorded on the geomembrane seam destructive sample log form. The CQA Monitor shall track failing tests as described in the SPECIFICATIONS.

Repairs - The CQA Monitor shall observe and document that all repair materials, techniques, and procedures used for repairs are approved in advance and meet the requirements of the project SPECIFICATIONS. The CQA Monitor shall verify that all defects and repairs are marked, recorded, repaired, tested, and wrinkles are addressed, prior to being covered by other materials; and that repairs are performed as specified, including proper patch size or dimension. The CQA Monitor shall record defects and repairs on the defect and repair log forms.

#### 3.3.2 Geotextile Installation Quality Assurance

The CQA Monitor shall observe and document that the correct materials, as shown in the DRAWINGS and defined in the SPECIFICATIONS, are delivered to the site and used in construction. During geotextile installation, the CQA Monitor shall observe and document deployment, field seaming, and repairs to assess that the installation is in compliance with the SPECIFICATIONS.

<u>Deployment</u> - The CQA Monitor shall verify that the subgrade is free of deleterious materials prior to deployment, anchoring is achieved as specified, specified methods are used to minimize wrinkles and protect underlying layers during cutting of materials, and deployment procedures are performed in compliance with the project SPECIFICATIONS.

<u>Seams</u> - The CQA Monitor shall verify sufficient overlap and that the specified seam procedures were followed in compliance with the project SPECIFICATIONS.

Repairs - The CQA Monitor shall verify that all repairs are performed in compliance with the SPECIFICATIONS.

<u>Protection</u> - The CQA Monitor shall observe and document that all soil materials placed on top of the geosynthetics are done in such a manner as to ensure that the geosynthetics and underlying materials are not damaged.



#### 4.0 POLYETHYLENE PIPE CONSTRUCTION QUALITY ASSURANCE

Construction of the lined stockpiles and related appurtenances must be in compliance with the design DRAWINGS and SPECIFICATIONS. The **OWNER** shall implement a CQA monitoring and testing program to ensure construction compliance by the **CONTRACTOR**. The quality assurance program shall consist of reviewing **CONTRACTOR** quality control submittals, material conformance testing, and construction monitoring and testing.

The pipe material used for construction is polyethylene as specified on the DRAWINGS. The polyethylene pipe construction requirements are defined in the project SPECIFICATIONS. Prior to installation, pipe materials shall be sampled and tested to determine if they meet project SPECIFICATIONS. All tests shall be performed in a laboratory approved by the **MANAGER**.

#### 4.1 Review Quality Control Submittals

Prior to pipe installation, the CQA Monitor shall review the INSTALLER's quality control submittals to evaluate or confirm that these materials meet project requirements. The CQA Monitor shall review the QC submittals that are outlined in Section 02600 (Piping) of the SPECIFICATIONS.

#### 4.2 Polyethylene Pipe Conformance Testing

Prior to pipe installation, the CQA Monitor shall obtain samples of the pipe materials for conformance testing to confirm that these materials meet project requirements. Conformance tests shall be performed in compliance with the project SPECIFICATIONS. The CQA Monitor shall review the test results and shall report any nonconformance to the MANAGER, ENGINEER OF RECORD, and the INSTALLER.

As a minimum, the following conformance tests shall be conducted:

- 1. Density (ASTM D1505)
- 2. Melt Index (ASTM D1238)
- 3. Slow Crack Growth Resistance (ASTM D1693/F1473 per ASTM D3350)

Project requirements for polyethylene piping are outlined in Section 02600.

#### 4.3 Polyethylene Pipe Construction Monitoring

The CQA Monitor shall monitor the polyethylene pipe installation process to verify that the construction is in compliance with the project SPECIFICATIONS. The CQA Monitor shall identify inadequate construction methodologies or materials which may adversely impact the performance. Any deviations from SPECIFICATIONS require pre-approval by **ENGINEER OF RECORD** and **MANAGER** prior to proceeding with the WORK if such is not proposed to be remedied to fully comply



with the SPECIFICATIONS. Visual observations throughout the construction process shall be made to ensure that the pipes are placed to the lines and grades shown on the DRAWINGS.

The CQA Monitor shall review the following submittals by the **INSTALLER** during the project:

Verification that a qualified land surveyor has verified all lines and grades.

The CQA Monitor shall:

- Inspect all polyethylene pipe delivered to site. The CQA Monitor shall document any damage and notify MANAGER;
- Obtain polyethylene pipe packaging identification slips for verification and generation of an on-site materials inventory;
- Observe and document that all soil materials placed on top of the polyethylene pipe are done in such a manner as to ensure that the pipe is not damaged.

#### 4.3.1 Polyethylene Pipe and Fittings Installation Quality Assurance

The CQA Monitor shall observe and document that the correct materials, as shown in the DRAWINGS and defined in the SPECIFICATIONS, are delivered to the site and used in construction. During polyethylene pipe installation, the CQA Monitor shall observe and document that the installation is in compliance with the project SPECIFICATIONS. CQA monitoring of the polyethylene pipe and fittings will include the following:

<u>Placement</u> – Observation that subgrade (pipe bedding) is acceptably prepared according to the SPECIFICATIONS, handling procedures used do not damage the pipe, backfill is placed in compliance with the requirements of the project SPECIFICATIONS so as not to damage the pipe, any foreign material is removed from the interior of the pipe and indentations on the pipe are within the MANUFACTURER's allowable limits.

<u>Joints and Connections</u> - Monitoring of the jointing and connection operations to verify that the **CONTRACTOR** follows the SPECIFICATIONS and the pipe MANUFACTURER's recommendations, verification that the pipes are clean when installed, that perforated sections of pipe are aligned properly prior to connection, and pipe boot connections are made in the field using the specified rings and clamps.

<u>Nondestructive Testing</u> - Observe any required testing of the pipe to verify compliance with the project SPECIFICATIONS.



under Genegie

Gordan Gjerapic, P.E.

Geotechnical Engineer

#### 5.0 **CLOSING**

Golder sincerely appreciates the opportunity to provide continued engineering support of PolyMet's NorthMet project. Please contact the undersigned with any questions or comments on the information contained within this report.

Sincerely,

**GOLDER ASSOCIATES INC.** 

Brent Bronson, P.E.

**Project Director** 

Principal




TABLE 1

CQA TESTING REQUIREMENTS FOR EARTHEN MATERIALS: SOIL LINER 1 AND SOIL LINER 2

TESTING	FREQUENCY
Sieve – Grain Size (ASTM D 422/1140)	One per material type or one per 10,000 cy
Oven Dried Moisture Content (ASTM D 2216)	One per material type or one per 10,000 cy
Standard Proctor Curve (as appropriate) (ASTM D 698)	One per material type or one per 10,000 cy
Density/Moisture – Nuclear Gauge (ASTM D 2922, D 3017)	One per 10,000 compacted cy with minimum of one per lift per day
Nuclear Gauge Calibration Block (ASTM D 2922,D 3017)	One per day
Permeability-Shelby Tube of Compacted Liner (ASTM D 5084)	One per 10,000 cy

- 1. Test frequencies are per cubic yard of placed and compacted material.
- 2. As a minimum, the following tests should be performed once per day for each day that material is placed:
  - a. Nuclear Moisture-Density Test
  - b. Oven-Dried Moisture Content
- 3. All holes made in the soil liner for the purposes of these tests should be backfilled with hydrated bentonite powder, or with hand-compacted clay.
- 4. When options are allowed in the testing frequency, the option that will result in a greater frequency will apply.

July 2014 113-2209

**TABLE 2** CQA TESTING REQUIREMENTS FOR EARTHEN MATERIALS: STRUCTURAL FILL

TESTING	FREQUENCY
Density/Moisture – Nuclear Gauge (ASTM D 2922, D 3017)	One per 50,000 compacted cy with minimum of one per lift per day
Nuclear Gauge Calibration Block (ASTM D 2922,D 3017)	One per day
Standard Proctor Curve (as appropriate) (ASTM D 698)	One per material type or one per 50,000 cy

- Test frequencies are per cubic yard of placed and compacted material. 1.
- As a minimum, the following tests should be performed once per day for each day that material is placed:

  a. Nuclear Moisture-Density Test

  - b. Oven-Dried Moisture Content
- 3. When options are allowed in the testing frequency, the option that will result in a greater frequency will apply.

July 2014 113-2209

TABLE 3

CQA TESTING REQUIREMENTS FOR EARTHEN MATERIALS: GRANULAR DRAINAGE
MATERIAL 1 AND DRAIN ROCK

TESTING	FREQUENCY
Sieve - Grain Size (ASTM C 117/C 136)	Granular Drainage Material 1: One per material type or one per 30,000 cy. Drain Rock: One per source
Permeability (ASTM D 2434)	Granular Drainage Material 1: One per material type or one per 20,000 cy. Drain Rock: One per source

- 1. Test frequencies are per cubic yard of placed material.
- 2. When placed over liner, Granular Drainage Material 1 and Drain Rock shall be placed in a single uncompacted lift.

July 2014 113-2209

TABLE 4

CQA TESTING REQUIREMENTS FOR EARTHEN MATERIALS: COMMON FILL 1,
GEOMEMBRANE BEDDING LAYER, GRANULAR FILTER, RIPRAP AND RANDOM FILL

TESTING	FREQUENCY
Sieve - Grain Size (ASTM C 117/C 136)	Common Fill 1 <sup>2</sup> : One per material type or one per 10,000 cy.  Geomembrane Bedding Layer <sup>2</sup> : One per material type or one per 10,000 cy.  Granular Filter <sup>2</sup> : One per material type or one per 10,000 cy.  Riprap: One per source.  Random Fill: One per source

- 1. Test frequencies are per cubic yard of placed material.
- 2. Common Fill 1, Geomembrane Bedding Layer and Granular Filter will be placed in accordance with an approved method specification.

July 2014 113-2209

# Attachment I

**Category 1 Stockpile Cover System Surface Water Calculations** 



Subject PolyMet						
Stockpile Stormwater						
Hydrology/Hydraulics						

Made by	MBR
Checked by	an
Approved by	gg

Job	113-2209
Date	9/6/2012
Sheet	1 of 3

#### **OBJECTIVE:**

Estimate the peak flows resulting from the 100-year, 24-hour storm event on the Category 1 Stockpile based on a post closure condition. Design a stormwater conveyance system to control estimated peak flows for benches, downchutes and haul roads for the post closure condition. Perimeter channels are to be designed by others.

#### **METHOD:**

Subbasins were delineated on the stockpile based on closure grades. Kinematic wave transform methodology along with SCS curve number (CN) method were used to model the subbasins with the Hydraulic Engineering Center's Hydrologic Modeling System (HEC-HMS) software (USACE, 2010). Basin area, loss parameters, frequency storm rainfall, roughness, slopes, and channel geometry were input into HEC-HMS to calculate the peak flows for each subbasin. A routing schematic is included in the attached HEC-HMS input (Attachment A).

Hydraulic calculations were performed using a spreadsheet that solves Manning's equation for normal flow depth using peak flows from the HEC-HMS models. Riprap armoring for the downchutes was designed utilizing the Robinson Method (Robinson, 1998).

Energy dissipation structures at the toe of the downchutes and haul road channels will be constructed using flat hydraulic jump basins armored with riprap. The length and required depth of the flat riprap-lined jump basin was determined by calculating the hydraulic jump length (see **Table 5**).

#### **DATA & ASSUMPTIONS:**

- The 100-year, 24-hour storm distribution was obtained from the Rainfall Frequency Atlas of the Midwest (NWS 1992) and input into the HEC-HMS model using the "Frequency Storm" option (See **Attachment B** for precipitation depth vs. duration).
- The minimum intensity duration for the 100-year, 24-hour Frequency Storm is equal to 5 minutes.
- The SCS CN (US SCS, 1986) and overland flow kinematic roughness for the stockpiles under various conditions are as follows:

Surface	CN	Rationale	Roughness
Stockpile (reclaimed)	69	HSG "B" fair cover pasture(Barr 2007, p.38)	0.35

Manning's roughness coefficient for channel lining:

Channel Lining	Manning's n for HMS Model	Manning's n for Stability	Manning's n for Capacity
Earth	0.022	0.022	0.025
Riprap	0.035	Varies*	0.040

<sup>\*</sup>Manning's number for riprap-lining design was estimated from absolute roughness and hydraulic radius with absolute roughness approximated as one-half the riprap  $D_{50}$  (see **Attachment C**).

#### • Riprap design parameters:

- o Flow concentration factor=1.9 on steep riprap-lined downchutes to accommodate oblique hydraulic jumps caused by inflow from benches;
- o Factor of safety over incipient motion=1.2;



Subject	PolyMet					
Stockpile Stormwater						
Hydrolog	gy/Hydraulics					

Made by	MBR
Checked by	c/#
Approved by	44

Job	113-2209								
Date	9/6/2012								
Sheet	2 of 3								

- Maximum allowable velocity for earth-lined channels assumed to be 5 fps (fine gravel, Chow 1959).
- All channels designed with a minimum one foot of freeboard.
- A minimum Froude number of 1.75 was assumed for the haul road channel hydraulic jump basins.

### **CALCULATIONS:**

Subbasin delineations and anticipated downchute locations are shown in **Figure 1**. Subbasin areas, channel and plane information needed for the kinematic wave transform is summarized in **Table 1**. Subbasin area, loss parameters, frequency storm rainfall, roughness, slopes, and channel geometry were entered into HEC-HMS and peak flows were developed for all downchutes. **Table 2** includes summary output from the HEC-HMS model. The "Time of Peak" column in **Table 2** represents a hypothetical future rainfall event. The actual date is arbitrary, and the time is provided for the purpose of comparing the lag between the peaks of the various hydrographs. **Attachment A** contains HEC-HMS input (subbasin areas and kinematic wave transform parameters). **Tables 3 and 4**, provide the hydraulic calculations used to analyze the downchutes and size riprap  $D_{50}$  in the downchutes. **Table 5** summarizes hydraulic analyses for hydraulic jump lengths for the riprap-lined energy dissipation basins downstream of the downchutes and haul road channels.

### **CONCLUSIONS/RESULTS:**

Required riprap lining  $D_{50}$  for the downchutes and haul road channels range from 9 to 18 inches as shown in **Table 4**. Riprap thickness shall be two times the  $D_{50}$  for each downchute and channel.

The calculated length of hydraulic jumps at the toe of the downchutes range in length from 4.5 to 11.2 feet (see **Table 5**). Golder recommends a minimum energy dissipation pad length of 15 feet.

The bench channel capacity calculation verified that even a bench longer than the longest measured bench (approximately 1850 feet) will not violate the stated assumptions for velocity and freeboard. See "Test Bench" reach analysis in **Table 3**.



Subject	PolyMet					
Stockpile Stormwater						
Hydrolog	gy/Hydraulics					

Made by	MBR
Checked by	CIF
Approved by	fg

Job	113-2209
Date	9/6/2012
Sheet	3 of 3

#### **REFERENCES:**

Annandale, G.W. 2006. Scour Technology; Mechanics and Engineering Practice. New York; Mc Graw-Hill.

Barr Engineering. May, 2009. Minneapolis, MN.

Chow, V. T. 1959. Open-channel hydraulics. New York: McGraw Hill.

HEC-HMS Hydrologic Modeling System [computer software] US Army Corps of Engineers Version 3.5

National Weather Service. 1992. Rainfall Frequency Atlas of the Midwest. Bulletin 71Midwestern Climate Center.

Robinson, K.M., K.C. Kadavy, and C.E. Rice. (1998). *Rock Chutes On Slopes Between 2 And 40%*, presented at the 1998 ASAE Annual International Meeting, ASAE Paper No. 982136. St. Joseph, MI: ASAE.

U. S. Soil Conservation Service (US SCS). 1986. Urban Hydrology for Small Watersheds, 2nd edition (USSCS Technical Release Number 55). Washington D.C.: United States Department of Agriculture.

### **LIST OF TABLES & FIGURES:**

- Table 1 Kinematic Wave Transform Parameters
- Table 2 Flow Results from HEC-HMS
- Table 3 Channel hydraulic analysis
- Table 4 Robinson Method Riprap Size Calculation for Downchutes
- Table 5 Hydraulic Jump Basin Design


Figure 1 Category 1 Stockpile Subbasin Delineation

#### **LIST OF ATTACHMENTS:**

Attachment A – HEC-HMS Routing Schematic and Input Summary

Attachment B - Point Precipitation Depth vs. Duration

Attachment C - Hydraulic Roughness Estimates for Open Channel Flow as a Function of Hydraulic Radius for Rough Turbulent Flow



### Table 1 Kinematic Wave Trasform Parameters

Polymet Mining Company Stockpile Hydrology Project No. 113-2209 Date: 8/30/12
By: MBR
Chkd: Cp/

Kinematic Wave Transform Parameters

	Area (ft²)		No. of Benches	Collector Channel						PI	Bench)		Pla	ne 2 (C	Outslope)		Channel					
Subbasin		Area (mi²)		Area for Collector Channel (ft <sup>2</sup> )	Area for Collector Channel (mi <sup>2</sup> )	Length (ft)	Slope (ft/ft)	Manning's n	SCS CN	Length (ft)		Roughness		SCS CN	Length (ft)		Roughness	Area (%)	Area for Channel (mi <sup>2</sup> )	Length (ft)	Slope (ft/ft)	Manning's
CATEGORY 1	1/2 STOCKP	ILE																				
C1-A2	789839.5	0.02833	5	260937.62	0.00936	1250	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02833	745	0.23	0.035
C1-B1	168730.8	0.00605	1		-		8-		69	275	0.01	0.35	100	-	-	-	- 1	0	0.00605	730	0.01	0.022
C1-B2	1085212	0.03893	5	279098.89	0.01001	1435	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.03893	985	0.23	0.035
C1-C1	519312.9	0.01863	1				112	-	69	315	0.01	0.35	100	-	-	-	-	0	0.01863	1625	0.01	0.022
C1-C2	1466562	0.05261	5	293400	0.01052	1630	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.05261	990	0.23	0.035
C1-HRU1	740944.7	0.02658	1		_	_	-	-	69	380	0.01	0.35	100	-	-	-	-	0	0.02658	1655	0.01	0.022
C1-D2	1185728	0.04253	5	251053	0.00901	1365	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.04253	825	0.23	0.035
C1-HRU2	815059.9	0.02924	2	267436	0.00959	1200	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02924	1730	0.13	0.035
C1-E1	381519.7	0.01369	1	I E LEI	-		1 - 1	-	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.01369	1845	0.01	0.022
C1-E2	662065.4	0.02375	2	332222	0.01192	1845	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02375	485	0.23	0.035
C1-F1	417249.0	0.01497	1		_	_	-	-	69	230	0.01	0.35	100		-	-		0	0.01497	1630	0.01	0.022
C1-F2	584128.8	0.02095	2	293233	0.01052	1630	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02095	495	0.23	0.035
C1-G1	303083.5	0.01087	1	A	-		-		69	185	0.01	0.35	100	-	_	-		0	0.01087	1630	0.01	0.022
C1-G2	585324.5	0.02100	2	293188	0.01052	1630	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02100	500	0.23	0.035
C1-G3	182475.8	0.00655	1			-	-	-	69	150	0.01	0.35	100	-	-	-		0	0.00655	1120	0.01	0.022
C1-G4	288371.8	0.01034	2	203734	0.00731	1070	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.01034	500	0.23	0.035
C1-HRE2	630318.6	0.02261	2	149912	0.00538	830	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02261	1960	0.06	0.035
C1-H1	160395.6	0.00575	1		-	-	-	-	69	140	0.01	0.35	100	-	-	-	-	0	0.00575	1120	0.01	0.022
C1-H2	572741.5	0.02054	2	318179	0.01141	1300	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02054	500	0.23	0.035
C1-HRS1	419424.3	0.01504	1		-	-	-	-	69	175	0.01	0.35	100		-	-	-	0	0.01504	2245	0.01	0.022
C1-HRS2	889062.3	0.03189	2	242336	0.00869	1775	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.03189	1950	0.06	0.035
C1-I1	213095.7	0.00764	1		_	-	11-0	-	69	330	0.01	0.35	100	-	-	-	-	0	0.00764	630	0.01	0.022
C1-I2	413468.3	0.01483	2	255514	0.00917	1040	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.01483	490	0.23	0.035
C1-I3	595945.8	0.02138	2	297168	0.01066	1660	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.02138	490	0.23	0.035
C1-J1	408837.7	0.01467	1		_	-	-8	700-	69	330	0.01	0.35	100	-	-		-	0	0.01467	1335	0.01	0.022
C1-J2	1328625	0.04766	5	285827	0.01025	1550	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.04766	1060	0.23	0.035
C1-J3	155152.2	0.00557	1	RELIGIOUS N		-	_		69	245	0.01	0.35	100	-	_			0	0.00557	625	0.01	0.022
C1-J4	901777.8	0.03235	3	282317	0.01013	1525	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.03235	1060	0.23	0.035
C1-K1	601756.7	0.02159	1		_	-		<u>-</u> 81	69	375	0.01	0.35	100	-	-	-		0	0.02159	1620	0.01	0.022
C1-K2	1449236	0.05198	5	283562	0.01017	1610	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.05198	1025	0.23	0.035
C1-L1	256192.4	0.00919	1			-	-	-	69	335	0.01	0.35	100		-	-		0	0.00919	860	0.01	0.022
C1-L2	1207800	0.04332	5	288625	0.01035	1520	0.01	0.030	69	30	0.10	0.35	20	69	150	0.27	0.35	80	0.04332	1000	0.23	0.035

### TABLE 2 FLOW RESULTS FROM HEC-HMS

Polymet Mining Company Stockpile Hydrology Project No. 113-2209

Date:	8/28/12
Ву:	MBR
Chkd:	dl
Apprvd:	4h

HEC-HMS Basin Model:	Closure
HEC-HMS Met. Model:	100Yr24Hr
<b>HEC-HMS Control Specs:</b>	5min-36Hr
File Path: J:11JOB81113-2	209\Surface Water\HMS\Polymet_Cat1_2_2011_revision\Polymet_Cat1_2_2012_revision.hms

	Drainage	Peak		Total
Hydrologic	Area	Discharge	Time of	Volume
Element	(sq mile)	(cfs)	Peak	(ac-ft)
C1-HRU1	0.0266	17.5	01Jul2020, 13:45	3.0
C1-HRU2	0.0558	54.1	01Jui2020, 13:10	6.2
C1-E1	0.0695	66.2	01Jul2020, 13:15	7.8
C1-E2	0.0238	41.7	01Jui2020, 13:10	2.6
DC1-E	0.0933	101.1	01Jui2020, 13:15	10.4
C1-C2	0.0526	95	01Jul2020, 13:10	5.9
C1-C1	0.0186	13.7	01Jul2020, 13:35	2.1
DC1-C	0.0712	100.2	01Jul2020, 13:10	8.0
C1-G2	0.0210	34.1	01Jul2020, 13:10	2.4
C1-G1	0.0109	10.7	01Jul2020, 13:25	1.2
C1-G4	0.0103	19.4	01Jul2020, 13:10	1.2
C1-G3	0.0066	7.2	01Jul2020, 13:20	0.7
DC1-G	0.0488	63.2	01Jul2020, 13:10	5.5
C1-B2	0.0389	71.8	01Jul2020, 13:10	4.4
C1-B2	0.0061	4.9	01Jul2020, 13:30	0.7
DC1-B	0.0450	74.3	01Jul2020, 13:10	5.0
C1-D2	0.0425	78.8	01Jul2020, 13:10	4.8
DC1-D	0.0425	78.8	01Jul2020, 13:10	4.8
C1-F2	0.0423	38	01Jul2020, 13:10	2.3
C1-F2	0.0150	13.1	01Jul2020, 13:10	1.7
DC1-F	0.0359			
		43.9	01Jul2020, 13:10	4.0
C1-A2 DC1-A	0.0283 0.0283	52.9	01Jui2020, 13:10	3.2
		52.9	01Jul2020, 13:10	3.2
C1-HRE2	0.0226	42.3	01Jul2020, 13:10	2.5
DC1-HRE	0.0226	42.3	01Jui2020, 13:10	2.5
CAT1/2north	0.3876	542.3	01Jul2020, 13:10	43.4
C1-J2	0.0477	86.7	01Jul2020, 13:10	5.3
C1-J4	0.0324	58.9	01Jul2020, 13:10	3.6
C1-J1	0.0147	10.5	01Jul2020, 13:40	1.6
C1-J3	0.0056	4.7	01Jul2020, 13:30	0.6
DC1-J	0.1003	152.6	01Jul2020, 13:10	11.2
C1-K2	0.0520	93.7	01Jul2020, 13:10	5.8
C1-K1	0.0216	14.3	01Jul2020, 13:45	2.4
DC1-K	0.0736	98.7	01Jul2020, 13:10	8.2
C1-L2	0.0433	79.1	01Jul2020, 13:10	4.9
C1-L1	0.0092	6.5	01Jul2020, 13:35	1.0
DC1-L	0.0525	82.2	01Jui2020, 13:10	5.9
C1-HRS2	0.0319	51.7	01Jui2020, 13:15	3.6
C1-HRS1	0.0150	14.9	01Jul2020, 13:25	1.7
DC1-HRS	0.0469	62.4	01Jul2020, 13:15	5.3
C1-I3	0.0214	38.4	01Jul2020, 13:10	2.4
C1-I2	0.0148	27.7	01Jui2020, 13:10	1.7
C1-I1	0.0076	5.5	01Jul2020, 13:35	0.9
DC1-I	0.0439	68.8	01Jul2020, 13:10	4.9
C1-H2	0.0205	38.3	01Jul2020, 13:10	2.3
C1-H1	0.0058	6.5	01Jul2020, 13:20	0.6
DC1-H	0.0263	42.6	01Jul2020, 13:10	2.9
CAT1/2south	0.3434	500.9	01Jul2020, 13:10	38.5
2400 FT	0.0155	25.1	01Jul2020, 13:10	1.7
Test Sink	0.0155	25.1	01Jul2020, 13:10	1.7

**Golder Associates** 

## Table 3 Channel Hydraulic Analysis

Polymet Mining Company Stockpile Hydrology PROJECT NO. 113-2209

Date:	8/28/12
By:	MBR
Chkd:	CP
Apprvd:	4/4
0.00074	

			Channel Design Geometry							Channel R	loughness Para	ameters	Hydraulic Calculations								
Reach Designation	Q100 from HEC-HMS (cfs)	HEC HMS Element ID for Q	Approximate Channel Length (ft)	Bed Slope (ft/ft)	Left Side Slope (H:1V)	Right Side Slope (H:1V)	Bottom Width (ft)	Minimum Channel Depth (ft)	Des	ign Channel Lining	Mannings 'n' for Capacity (Depth Calculation)	Mannings 'n' for Stability (Velocity Calculation)	Flow Velocity (ft/sec)	Normal Flow Depth (ft)	Froude Number	Normal Depth Shear Stress (lb/ft²)	Stream Power (W/m²)	Top Width of Flow (ft)	Top Width of Channel (ft)	Available Freeboard (ft)	
DC1-A	52.9	DC1-A	745	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	8.6	0.31	2.90	4.51	563,31	22.5	44.0	2.7	
DC1-B	74.3	DC1-B	985	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	9.8	0.38	2.99	5.51	781.44	23.1	44.0	2.6	
DC1-C	100.2	DC1-C	990	0.23	4.0	4.0	25	3.0	R	Riprap	0.040	0.035	10.1	0.40	3.01	5.73	840.11	28.6	49.4	2.6	
DC1-D	78.8	DC1-D	825	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	10.0	0.40	3.00	5.70	826.79	23.2	44.0	2.6	
DC1-E	101.1	DC1-E	485	0.23	4.0	4.0	25	3.0	R	Riprap	0.040	0.035	10.2	0.40	3.02	5.81	859.73	28.2	49.0	2.6	
DC1-E Bench	66.2	C1-E1	795	0.01	20.0	4.0	0	2.4	E	Earth-lined	0.025	0.022	4.5	1.16	1.08	0.72	47.50	27.8	57.6	1.2	
DC1-F	43.9	DC1-F	495	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	8.0	0.28	2.85	4.04	470.23	22.2	44.0	2.7	
DC1-G	63.2	DC1-G	500	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	9.2	0.35	2.94	5.01	668.8	22.8	44.0	2.7	
DC1-HRE	42.3	DC1-HRE	1960	0.06	4.0	4.0	8	3.0	R	Riprap	0.040	0.035	6.5	0.67	1.62	2.50	236.1	13.3	32.0	2.3	
DC1-H	42.6	DC1-H	500	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	7.9	0.28	2.84	3.96	456.7	22.2	44.0	2.7	
DC1-HRS	62.4	DC1-HRS	1950	0.06	4.0	4.0	8	3.0	R	Riprap	0.040	0.035	7.4	0.82	1.67	3.09	329.3	14.6	32.0	2.2	
DC1-HRU	54.1	C1-HRU2	1730	0.07	4.0	4.0	8	3.0	R	Riprap	0.040	0.035	7.4	0.73	1.78	3.19	344.2	13.9	32.0	2.3	
DC1-I	68.8	DC1-I	490	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	9.5	0.37	2.97	5.26	725.8	22.9	44.0	2.6	
DC1-J	152.6	DC1-J	1060	0.23	4.0	4.0	20	3.0	R	Riprap	0.040	0.035	12.7	0.59	3.19	8.41	1549.6	24.7	44.0	2.4	
DC1-K	98.7	DC1-K	1025	0.23	4.0	4.0	25	3.0	R	Riprap	0.040	0.035	10.1	0.40	3.01	5.68	827.9	28.6	49.4	2.6	
DC1-L	82.2	DC1-L	1000	0.23	4.0	4.0	25	3.0	R	Riprap	0.040	0.035	9.4	0.36	2.96	5.14	703.7	27.9	49.0	2.6	
Test Bench	25.1	2400 FT	2400	0.01	2.5	10.0	0	2.4	E	Earth-lined	0.025	0.022	4.2	1.03	1.05	0.64	38.8	12.9	30.0	1.4	

### Table 4 **Robinson Method Riprap Size Calculation for Downchutes**

**Polymet Mining Company** Stockpile Hydrology PROJECT NO.:

113-2209

Date:	8/28/12
Ву:	MBR
Chkd:	P. F.
Apprvd:	44

				Robinson Desi	gn of Rock Ch	utes		
		Ri	prap Calculat	tions for Steep F	Riprap (Bed Side Calculated	opes >2% b	ut <40%)	
Reach Designation	Unit Flow q (1) (cfs/ft)	Design Flow Q (cms)	Unit Width Flow q (cms/m)	Flow Concentration Factor	Particle Size D <sub>50</sub>	Factor of Safety	Calculated Riprap Size D <sub>50</sub> (inches)	Recommended Riprap Size D <sub>50</sub> (inches)
DC1-A	2.49	1.498	0.231	1.90	204	1.20	9.6	12
DC1-B	3.45	2.104	0.321	1.90	243	1.20	11.5	12
DC1-C	3.71	2.837	0.345	1.90	252	1.20	11.9	12
DC1-D	3.65	2.231	0.339	1.90	250	1.20	11.8	12
DC1-E	3.75	2.863	0.348	1.90	253	1.20	12.0	12
DC1-F	2.08	1.243	0.193	1.90	186	1.20	8.8	9
DC1-G	2.95	1.790	0.274	1.90	223	1.20	10.6	12
DC1-HRE	4.07	1.198	0.378	1.90	136	1.20	6.4	9
DC1-H	2.02	1.206	0.188	1.90	183	1.20	8.6	9
DC1-HRS	5.69	1.767	0.528	1.90	163	1.20	7.7	9
DC1-HRU	5.09	1.532	0.473	1.90	173	1.20	8.2	9
DC1-I	3.20	1.948	0.298	1.90	233	1.20	11.0	12
DC1-J	6.78	4.321	0.630	1.90	347	1.20	16.4	18
DC1-K	3.71	2.795	0.345	1.90	252	1.20	11.9	12
DC1-L	3.11	2.328	0.289	1.90	230	1.20	10.8	12

Design of Rock Chutes (ASAE Paper No. 982136 7/98)

Determine unit flow at incipient motion for rock particle size

(1) Unit flow rate is Q/ median width, adjusted by a flow concentration factor

1.9 Flow Concentration Factor (1.25 from USACE steep riprap method) (2) Bed Slope < 10%,  $q = 9.76e-7 D_{50}^{1.89} S^{-1.50}$ 

10%<= Bed Slope <= 40%, q = 8.07e-6  $D_{50}^{-1.89}$  S<sup>-0.58</sup>

1.2 Factor of Safety over incipient motion


Table 5
Hydraulic Jump Basin Design

Polymet Mining Company Stockpile Hydrology

PROJECT NO.: 113-2209

Date:	8/28/12
By:	MBR
Chkd:	913
Apprvd:	5_

					Cha	nnel Config	uration					Hydrau	lic Calcula	tions		
Reach Designation	Q100 from HEC-HMS (cfs)	HEC HMS Element ID for Q	Bed Slope (ft/ft)	Left Side Slope (H:1V)	Right Side Slope (H:1V)	Bottom Width (ft)	Maximum Channel Depth (ft)	Mannings 'n' for Capacity (Depth Calculation)	Mannings 'n' for Stability (Velocity Calculation)	Maximum Velocity (ft/sec)	Maximum Normal Flow Depth (ft)	Normal Depth with Velocity 'n' (ft)	Froude Number	Conjugate Depth (ft)	L/d2 Ratio	Minimum Length of Jump (ft)
DC1-A	52.9	DC1-A	0.23	4.0	4.0	20	3.0	0.040	0.035	8.6	0.31	0.29	2.90	1.02	5.18	5.29
DC1-B	74.3	DC1-B	0.23	4.0	4.0	20	3.0	0.040	0.035	9.8	0.38	0.35	2.99	1.28	5.25	6.74
DC1-C	100.2	DC1-C	0.23	4.0	4.0	25	3.0	0.040	0.035	10.1	0.40	0.37	3.01	1.36	5.26	7.14
DC1-D	78.8	DC1-D	0.23	4.0	4.0	20	3.0	0.040	0.035	10.0	0.40	0.37	3.00	1.34	5.26	7.03
DC1-E	101.1	DC1-E	0.23	4.0	4.0	25	3.0	0.040	0.035	10.2	0.40	0.37	3.02	1.38	5.27	7.26
DC1-F	43.9	DC1-F	0.23	4.0	4.0	20	3.0	0.040	0.035	8.0	0.28	0.26	2.85	0.90	5.14	4.62
DC1-G	63.2	DC1-G	0.23	4.0	4.0	20	3.0	0.040	0.035	9.2	0.35	0.32	2.94	1.15	5.22	6.01
DC1-HRE	42.3	DC1-HRE	0.06	4.0	4.0	8	3.0	0.040	0.035	6.5	0.67	0.62	1.75	1.01	4.03	4.06
DC1-H	42.6	DC1-H	0.23	4.0	4.0	20	3.0	0.040	0.035	7.9	0.28	0.26	2.84	0.88	5.14	4.52
DC1-HRS	62.4	DC1-HRS	0.06	4.0	4.0	8	3.0	0.040	0.035	7.4	0.82	0.77	1.75	1.27	4.03	5.11
DC1-HRU	54.1	C1-HRU2	0.07	4.0	4.0	8	3.0	0.040	0.035	7.4	0.73	0.68	1.78	1.22	4.07	4.98
DC1-I	68.8	DC1-I	0.23	4.0	4.0	20	3.0	0.040	0.035	9.5	0.37	0.34	2.97	1.22	5.23	6.38
DC1-J	152.6	DC1-J	0.23	4.0	4.0	20	3.0	0.040	0.035	12.7	0.59	0.54	3.19	2.08	5.38	11.16
DC1-K	98.7	DC1-K	0.23	4.0	4.0	25	3.0	0.040	0.035	10.1	0.40	0.37	3.01	1.34	5.26	7.07
DC1-L	82.2	DC1-L	0.23	4.0	4.0	25	3.0	0.040	0.035	9.4	0.36	0.33	2.96	1.20	5.23	6.26



$$d_{_2} = -\frac{d_{_1}}{2} + \sqrt{\frac{2V_{_1}^2d_{_1}}{g} + \frac{d_{_1}^2}{4}}$$

Where:


d1 = Depth before the jump V1 = Velocity before the jump

d2 = Depth after the jump,

g = Acceleration of gravity

### ATTACHMENT A HEC-HMS ROUTING SCHEMATIC AND INPUT SUMMARY

### Attachment A HEC-HMS Routing Schematic



### ATTACHMENT A HEC-HMS INPUT

SUBBASIN AREA (Closure)

SUBBASIN AREA (C	losure)
Subbasin	Area (MI2)
C1-HRU1	0.0265
C1-HRU2	0.0292
C1-E1	0.01369
C1-E2	0.0237
C1-C2	0.0526
C1-C1	0.0186
C1-G2	0.02
C1-G1	0.0108
C1-G4	0.01034
C1-G3	0.0065
C1-B2	0.0389
C1-B1	0.00609
C1-D2	0.0425
C1-F2	0.0209
C1-F1	0.01497
C1-A2	0.0283
C1-HRE2	0.0226
C1-J2	0.04766
C1-J4	0.0323
C1-J1	0.01467
C1-J3	0.0055
C1-K2	0.05198
C1-K1	0.02159
C1-L2	0.04332
C1-L1	0.00919
C1-HRS2	0.03189
C1-HRS1	0.01504
C1-I3	0.02138
C1-I2	0.01483
C1-I1	0.00764
C1-H2	0.02054
C1-H1	0.0057
2400 FT	0.015496

### MAIN CHANNEL

MAIN CHAN	NEL												
			ļ				l				L.B.	R.B.	
	Route		Length		Routing		Manning's		L		Manning's	Manning'	Cross
Subbasin	Upstream	Route Method		Slope (FT/FT)	Steps	Shape	n	(FT)	Width (FT)	(xH:1V)	n	s n	Section
C1-HRU1	No	Kinematic Wave	1655			Triangle	0.022	1		20	·		
C1-HRU2	Yes	Kinematic Wave	1730	0.07		Trapezoid			8	3 4	· I		<u> </u>
C1-E1	Yes	Kinematic Wave	1845	0.01		Triangle	0.022			20	1		<u> </u>
C1-E2	No	Kinematic Wave	485	0.23		Trapezoid	1		25		· I		
C1-C2	No	Kinematic Wave	990	0.23		Trapezoid			25	5 4	k]		
C1-C1	No	Kinematic Wave	1625	0.01		Triangle	0.022			20	)[		
C1-G2	No	Kinematic Wave	500	0,23		Trapezoid		1	20	) 4	· I		
C1-G1	No	Kinematic Wave	1630	0.01		Triangle	0.022			20			
C1-G4	No	Kinematic Wave	500	0.23	5	Trapezoid	0.035		20	) 4			
C1-G3	No	Kinematic Wave	1120	0.01	5	Triangle	0.022			20	of the second		
C1-B2	No	Kinematic Wave	985	0.23	5	Trapezoid	0.035		20	) 4			
C1-B1	No	Kinematic Wave	730	0.01		Triangle	0.022			20			
C1-D2	No	Kinematic Wave	825	0.23		Trapezoid	0.035		20	) 4			1
C1-F2	No	Kinematic Wave	495	0.23	5	Trapezoid	0.035		20	) 4			
C1-F1	No	Kinematic Wave	1630	0.01	5	Triangle	0.022			20		1	İ
C1-A2	No	Kinematic Wave	745	0.23	5	Trapezoid	0.035		20	) 4			
C1-HRE2	No	Kinematic Wave	1960	0.06	5	Trapezoid	0.035	<u> </u>	8	3 4		<u> </u>	1
C1-J2	No	Kinematic Wave	1060	0.23	5	Trapezoid	0.035		20	0 4			
C1-J4	No	Kinematic Wave	1060	0.23	5	Trapezoid	0.035		20	) 4			
C1-J1	No	Kinematic Wave	1335	0.01	5	Triangle	0.022	Ì		20			1
C1-J3	No	Kinematic Wave	625	0.01	5	Triangle	0.022			20	1		
C1-K2	No	Kinematic Wave	1025	0.23		Trapezoid	0.035		25				1
C1-K1	No	Kinematic Wave	1620	0.01	5	Triangle	0.022			20			
C1-L2	No	Kinematic Wave	1000	0.23	5	Trapezoid	0.035		25	5 4			1
C1-L1	No	Kinematic Wave	860	0.01	5	Triangle	0.022			20			1
C1-HRS2	No	Kinematic Wave	1950	0.06	5	Trapezoid	0.035		1				
C1-HRS1	No	Kinematic Wave	2245	0.01	5	Triangle	0.022			20			1
C1-I3	No	Kinematic Wave	490	0.23		Trapezoid	0.035		20				
C1-I2	No	Kinematic Wave	490	0.23		Trapezoid	0.035		20				†
C1-I1	No	Kinematic Wave	630	0.01		Triangle	0.022			20			
C1-H2	No	Kinematic Wave	500	0.23		Trapezoid	0.035	1	20			†	
C1-H1	No	Kinematic Wave	1120	0.01		Triangle	0.022	<del></del>		20		<del> </del>	1
2400 FT	No	Kinematic Wave	180			Trapezoid			20				
	1117	1	1 .00			1	1 0.000	1	1 20		L.	1	1

Print Date: 9/6/2012

### ATTACHMENT A HEC-HMS INPUT

FLOW PLANES

FLOW PLANES	<del></del>	1.0	
Subbasin	Initial		Impervious
C1-HRU1 (Plane 1)		69	1
C1-HRU1 (Plane 2)			
C1-HRU2 (Plane 1)		69	(
C1-HRU2 (Plane 2)		69	
C1-E1 (Plane 1)		69	
C1-E1 (Plane 2)		69	
C1-E2 (Plane 1)		69	(
C1-E2 (Plane 2)		69	
C1-C2 (Plane 1)		69	
C1-C2 (Plane 2)		69	
C1-C1 (Plane 1)			
		69	
C1-C1 (Plane 2)			
C1-G2 (Plane 1)		69	
C1-G2 (Plane 2)		69	(
C1-G1 (Plane 1)		69	(
C1-G1 (Plane 2)			
C1-G4 (Plane 1)		69	(
C1-G4 (Plane 2)		69	(
C1-G3 (Plane 1)		69	(
C1-G3 (Plane 2)			
C1-B2 (Plane 1)		69	(
C1-B2 (Plane 2)		69	
C1-B1 (Plane 1)		69	(
C1-B1 (Plane 2)			
C1-D2 (Plane 1)		69	
C1-D2 (Plane 2)		69	(
C1-F2 (Plane 1)		69	(
C1-F2 (Plane 2)		69	(
C1-F1 (Plane 1)		69	(
C1-F1 (Plane 2)			
C1-A2 (Plane 1)		69	(
C1-A2 (Plane 2)		69	(
C1-HRE2 (Plane 1)		69	
C1-HRE2 (Plane 2)		69	
C1-J2 (Plane 1)		69	
C1-J2 (Plane 2)		69	
C1-J4 (Plane 1)		69	(
C1-J4 (Plane 2)		69	(
C1-J1 (Plane 1)		69	
C1-J1 (Plane 2)			
C1-J3 (Plane 1)		69	
C1-J3 (Plane 2)			
C1-K2 (Plane 1)		69	(
C1-K2 (Plane 2)		69	(
C1-K1 (Plane 1)		69	(
C1-K1 (Plane 2)			
C1-L2 (Plane 1)		69	(
C1-L2 (Plane 2)		69	. (
C1-L1 (Plane 1)		69	
C1-L1 (Plane 2)		- 00	`
C1-HRS2 (Plane 1)		60	
C1-HR32 (Flatie 1)		69	
C1-HRS2 (Plane 2)		69	(
C1-HRS1 (Plane 1)		69	
C1-HRS1 (Plane 2)			
C1-I3 (Plane 1)		69	(
C1-I3 (Plane 2)		69	(
C1-I2 (Plane 1)		69	
C1-I2 (Plane 2)		69	(
C1-I1 (Plane 1)		69	
C1-I1 (Plane 2)			
C1-H2 (Plane 1)		69	(
C1-H2 (Plane 2)		69	
C1-H1 (Plane 1)		69	
C1-H1 (Plane 1)		09	(
2400 FT (Plane 1)		69	
2400 FT (Plane 2)		69	

Subbasin	Length	Slope (FT/FT)	Roughness	Area (%)	Routing
C1-HRU1(Plane 1)	380	0.01	0.35	100	
C1-HRU1(Plane 2)					5
C1-HRU2(Plane 1)	30	0.1	0.35	20	5
C1-HRU2(Plane 2)	150	0.27	0.35	80	
C1-E1(Plane 1)	30	0.1	0.35	20	
C1-E1(Plane 2)	150	0.27	0.35	80	
C1-E2(Plane 1)	30	0.1	0.35	20	5
C1-E2(Plane 2) C1-C2(Plane 1)	150 30	0.27	0.35	80	5
C1-C2(Plane 2)	150	0.1 0.27	0.35 0.35	20 80	5
C1-C2(Plane 1)	315	0.27	0.35	100	5
C1-C1(Plane 2)	313	0.01	0.55	100	5
C1-G2(Plane 1)	30	0.1	0.35	20	5
C1-G2(Plane 2)	150	0.27	0.35	80	5
C1-G1(Plane 1)	185	0.01	0.35	100	5
C1-G1(Plane 2)					5
C1-G4(Plane 1)	30	0.1	0.35	20	5
C1-G4(Plane 2)	150	0.27	0.35	80	5
C1-G3(Plane 1)	150	0.01	0.35	100	5
C1-G3(Plane 2)					5
C1-B2(Plane 1)	30	0.1	0.35	20	5
C1-B2(Plane 2)	150	0.27	0.35	80	5
C1-B1(Plane 1)	275	0.01	0.35	100	5
C1-B1(Plane 2)					5
C1-D2(Plane 1)	30	0.1	0.35	20	5
C1-D2(Plane 2)	150	0.27	0.35	80	5
C1-F2(Plane 1)	30	0.1	0.35	20	5
C1-F2(Plane 2)	150	0.27 0.01	0.35	80	5
C1-F1(Plane 1) C1-F1(Plane 2)	230	0.01	0.35	100	5
C1-A2(Plane 1)	30	0.1	0.35	20	5
C1-A2(Plane 2)	150	0.27	0.35	80	5
C1-HRE2(Plane 1)	30	0.1	0.35	20	5
C1-HRE2(Plane 2)	150	0.27	0.35	80	5
C1-J2(Plane 1)	30	0.1	0.35	20	5
C1-J2(Plane 2)	150	0.27	0.35	80	5
C1-J4(Plane 1)	30	0.1	0.35	20	5
C1-J4(Plane 2)	150	0.27	0.35	80	5
C1-J1(Plane 1)	330	0.01	0.35	100	5
C1-J1(Plane 2)					5
C1-J3(Plane 1)	245	0.01	0.35	100	5
C1-J3(Plane 2)					5
C1-K2(Plane 1)	30	0.1	0.35	20	5
C1-K2(Plane 2)	150	0.27	0.35	80	5
C1-K1(Plane 1)	375	0.01	0.35	100	5
C1-K1(Plane 2)		0.4	2.05		5
C1-L2(Plane 1)	30	0.1	0.35	20	5
C1-L2(Plane 2) C1-L1(Plane 1)	150 335	0.27 0.01	0.35 0.35	80 100	5
C1-L1(Plane 2)	333	0.01	0.35	100	5
C1-HRS2(Plane 1)	30	0.1	0.35	20	
C1-HRS2(Plane 2)	150		0.35	80	
C1-HRS1(Plane 1)	175	0.27	0.35	100	5
C1-HRS1(Plane 2)	170	0.01	0.00	100	5
C1-I3(Plane 1)	30	0.1	0.35	20	5
C1-I3(Plane 2)	150		0.35	80	
C1-I2(Plane 1)	30	0.1	0.35	20	5
C1-I2(Plane 2)	150		0.35	80	
C1-I1(Plane 1)	330	0.01	0.35	100	5
C1-I1(Plane 2)		-101			5
C1-H2(Plane 1)	30	0.1	0.35	20	5
C1-H2(Plane 2)	150		0.35	80	
C1-H1(Plane 1)	140	0.01	0.35	100	5
C1-H1(Plane 2)					5
2400 FT(Plane 1)	30		0.35	20	
2400 FT(Plane 2)	150	0.27	0.35	80	5

SUBCOLLECTOR & COLLECTOR

SUBCOLLECTOR & COLLECTOR Subbasin	Length	Slope	Manning'	Subreaches	Area (MI2)	Shape	Diameter T	Width	Sideslope
C1-HRU1(SubCollector)	Longui	Оюрс	Marining	5	<del>' '</del>	Trapezoid	Diameter	vvidui	Cidesiope
C1-HRU1(Collector)	1			5		Trapezoid	<del>                                     </del>		<del>                                     </del>
C1-HRU2(SubCollector)	1 1			5		Trapezoid	<del>                                     </del>		<del>                                     </del>
C1-HRU2(Collector)	1200	0.01	0.03	5		Triangle	†******		20
C1-E1(SubCollector)				5		Trapezoid	<del>                                     </del>		<del>                                     </del>
C1-E1(Collector)	1			5		Trapezoid	<del>                                     </del>		<del>                                     </del>
C1-E2(SubCollector)				5	1	Trapezoid	1		†
C1-E2(Collector)	1845	0.01	0.03	5			<del>                                     </del>		6
C1-C2(SubCollector)	13.5			5		Trapezoid	<del>                                     </del>		<del> </del>
C1-C2(Collector)	1630	0.01	0.03	5		Triangle	+		6
C1-C1(SubCollector)	1	0.01	0.00	5		Trapezoid	<del>                                     </del>		<del> </del>
C1-C1(Collector)	<del>                                     </del>			5		Trapezoid	<del> </del>		+
C1-G2(SubCollector)	+ -			5		Trapezoid	+ +	-	╀──┤
C1-G2(Collector)	1630	0.01	0.03	5			1		20
C1-G1(SubCollector)	1030	0.01	0.03	5		Trapezoid	1		<del> </del>
C1-G1(Collector)	+ +			5		Trapezoid	<del>                                     </del>		+
	+ +						-		+
C1-G4(SubCollector)	4070	0.04		5		Trapezoid	<del> </del>		+
C1-G4(Collector)	1070	0.01	0.03	5		Triangle	<del>                                     </del>		6
C1-G3(SubCollector)	+			5	<u></u>	Trapezoid	<del>                                     </del>		<b></b>
C1-G3(Collector)				5		Trapezoid	1		<del>                                     </del>
C1-B2(SubCollector)	<del> </del>			5		Trapezoid	<del>                                     </del>		<del>                                     </del>
C1-B2(Collector)	1435	0.01	0.03	5		Triangle			6
C1-B1(SubCollector)	<b>-</b>			5		Trapezoid	<b>,</b>		$oxed{oxed}$
C1-B1(Collector)				5		Trapezoid	1		
C1-D2(SubCollector)	<u> </u>			. 5		Trapezoid			
C1-D2(Collector)	1365	0.01	0.03	5	0.00901	Triangle			6
C1-F2(SubCollector)				5		Trapezoid			
C1-F2(Collector)	1630	0.01	0.03	5	0.01052	Triangle	i I		6
C1-F1(SubCollector)				5		Trapezoid			
C1-F1(Collector)				5		Trapezoid	1 1		
C1-A2(SubCollector)				5		Trapezoid	1		
C1-A2(Collector)	1250	0.01	0.03	5	0.00936	Triangle	1		6
C1-HRE2(SubCollector)	1 1			5		Trapezoid	<del>  </del>		
C1-HRE2(Collector)	830	0.01	0.03	5			1		6
C1-J2(SubCollector)	1 333	0.01		5		Trapezoid	1 1		† <u>*</u> 1
C1-J2(Collector)	1550	0.01	0.03	5	1	Triangle	1 1		6
C1-J4(SubCollector)	1 1000	0.01	0.00	5		Trapezoid	<del> </del>		┼──┤
C1-J4(Collector)	1525	0.01	0.03	5		Triangle	<del>                                     </del>		6
C1-J1(SubCollector)	1020	0.01	0.00	5		Trapezoid	1 1		<del>                                     </del>
C1-J1(Collector)	+ +			5		Trapezoid	+ +		<del>  </del>
C1-J3(SubCollector)				5		Trapezoid	<del>                                     </del>		<del> </del>
	1					· · · · · · · · · · · · · · · · · · ·	<del>                                     </del>		+
C1-J3(Collector)	<del>                                     </del>			5		Trapezoid	1 1		+
C1-K2(SubCollector)	1010	0.01		5		Trapezoid	<del>                                     </del>		
C1-K2(Collector)	1610	0.01	0.03	5					6
C1-K1(SubCollector)	+			5		Trapezoid	<b></b>		ļ
C1-K1(Collector)	<b>↓</b>			5		Trapezoid	$\longrightarrow$		
C1-L2(SubCollector)				5		Trapezoid	$\vdash$		$\bot$
C1-L2(Collector)	1520	0.01	0.03	5	<u> </u>				6
C1-L1(SubCollector)	<b>_</b>			5		Trapezoid	ļ		
C1-L1(Collector)				5		Trapezoid	ļI		
C1-HRS2(SubCollector)	1			5		Trapezoid			
C1-HRS2(Collector)	1775	0.01	0.03	5		Triangle			6
C1-HRS1(SubCollector)				5		Trapezoid			
C1-HRS1(Collector)				5		Trapezoid			
C1-I3(SubCollector)				5		Trapezoid			
C1-I3(Collector)	1660	0.01	0.03	5		Triangle			6
C1-I2(SubCollector)				5		Trapezoid			$\Box$
C1-I2(Collector)	1040	0.01	0.03	5		Triangle			6
C1-I1(SubCollector)	1		·	5		Trapezoid	1 1		<del>                                     </del>
C1-I1(Collector)	<del> </del>			5		Trapezoid	1 1		<del>                                     </del>
C1-H2(SubCollector)	1 1			5		Trapezoid	†		1
C1-H2(Collector)	1300	0.01	0.03	5		Triangle	<del>                                     </del>		6
C1-H1(SubCollector)	1000	0.01	0.00	5		Trapezoid	<del>                                     </del>		<del> </del>
C1-H1(Collector)	+			5		Trapezoid	+		+
2400 FT(SubCollector)	<del>                                     </del>	-		5		Trapezoid	+		+
2400 FT(SubCollector)	2400	0.01	0.03				+		6
ZTOO F I (CONCUI)	2400	0.01	0.03		0.013490	manyle			0

# ATTACHMENT B POINT PRECIPITATION DEPTH VS. DURATION

(MCC) with Stanley Changnon and Peter J. Lamb as the coprincipal investigators. The work was continued and completed under the general direction of Kenneth Kunkel, present MCC Director.

Special appreciation goes to Stan Changnon for his foresight, guidance, and encouragement in establishing and accomplishing the program objectives. He and Ken Kunkel reviewed the report and made useful comments and suggestions. Special thanks go to Richard Katz, National Center for Atmospheric Research; Tibor Farago, Hungarian Meteorological Service; and J.R.M. Hosking, IBM Research Division, for providing software for some of the extreme rainfall

analyses. Fred Nurnberger, Michigan State Climatologist, provided valuable long-term precipitation data for his state as well as comments on the manuscript. We also thank the following state climatologists for their review and comments on this project: Wayne Wendland, Illinois; Ken Scheeringa, Indiana; Harry Hillaker, lowa; Glen Conner, Kentucky; Jim Zandlo, Minnesota; Wayne Decker, Missouri; Jeff Rogers, Ohio; and Pam Naber-Knox, Wisconsin.

John Brother and Linda Hascall supervised the extensive drafting work required for the report. Jean Demnison typed and assembled the report, which Eva Kingston edited and formatted.



Figure 1 Climatic sections for the Midwest

### Table 6. Sectional Mean Frequency Distributions for Storm Periods of 5 Minutes to 19 Days and Recurrence Intervals of 2 Months to 100 Years in Minnesota

### Sectional code (see figure 1 on page 4)

01 - Northwest

06 - East Central 07 - Southwest

02 - North Central

08 - South Central

03 - Northeast 04 - West Central

09 - Southeast

05 - Central

### Reinfell (inches) for given recurrence interval

						<b>-,</b>	30.7						
Section	Duration	2-month	3-month	4-month	6-month	9-month	1-year	2- <del>yea</del> r	5-year	10-year	25-year	50-year	100-year
01	10-day	1.53	1.84	2.12	2.50	2.87	3.12	3.83	4.89	5.80	6.97	7.88	8.75
01	5-day	1.27	1.53	1.73	2.00	2.30	2.50	3.11	4.11	5.01	8.12	7.05	7.94
01	72-hr	1.11	1.30	1.47	1.70	1.96	2.13	2.70	3.61	4.43	5.55	6.41	7.27
01	48-hr	1.03	1.20	1.34	1.55	1.78	1.94	2.42	3.25	4.05	5.13	5.91	6.70
01	24-hr	0.94	1.09	1.20	1.39	1.57	1.71	2.16	2.94	3.69	4.57	5.41	6.11
01	18-hr	0.89	1.03	1.13	1.30	1.48	1.61	2.03	2.76	3.47	4.30	5.09	5.74
01	12-hr	0.82	0.95	1.04	1.21	1.37	1.49	1.88	2.56	3.21	3.98	4.71	5.32
01	6-hr	0.70	0.82	0.90	1.04	1.18	1.28	1.62	2.20	2.77	3.43	4.06	4.58
01	3-hr	0.60	0.70	0.76	0.88	1.00	1.09	1.38	1.88	2.36	2.92	3.46	3.91
01	2-hr	0.54	0.63	0.69	0.80	0.91	0.99	1.25	1.71	2.14	2.65	3.14	3.54
01	1-hr	0.44	0.51	0.56	0.65	0.74	0.80	1.02	1.38	1.73	2.15	2.54	2.87
01	30-min	0.35	0.40	0.44	0.51	0.58	0.63	0.80	1.09	1.37	1.69	2.00	2.26
01	15-mín	0.25	0.29	0.32	0.37	0.42	0.46	0.58	0.79	1.00	1.23	1.46	1.65
01	10-min	0.20	0.23	0.25	0.29	0.33	0.36	0.45	0.62	0.77	0.96	1 14	1.28 0.73
01	5-min	0.12	0.13	Q. 15	0.17	0.19	0.21	0.26	0.35	0.44	0.55	0.65	
02	10-day	1.67	2.01	2.32	2.73	3.14	3.41	4.15	5.08	5.81	6.84	7.68	8 52
02	5-day	1.35	1.61	1.82	2.11	2.43	2.64	3.27	4.14	4.84	5.86	8.71	7.57
02	72-hr	1,24	1.45	1.64	1.90	2.19	2.38	2.90	3.64	4.31	5.28	6 10	6.96
02	48-hr	1.14	1.33	1.48	1.72	1.98	2.15	2.68	3.38	3.97	4.86	5.62	6.45
02	24-hr	1.07	1.24	1.36	1.57	1.78	1.94	2.41	3.06	3.58	4.39	5.10	5.88
02	18-hr	1.00	1.16	1.27	1.47	1.67	1.82	2.27	2.88	3.37	4.13	4.79	5.53
02	12-hr	0.93	1.08	1.18	1.37	1.55	1.69	2.10	2.66	3.11	3.82	4.44	5.12
02	6-hr	0.80	0.93	1.02	1.18	1.34	1.46	1.81	2.30	2.68	3.29	3.82	
02	3-hr	0.68	0.79	0.87	1.00	1.14	1.24	1.54	1.96	2.29	2.81 2.55	3.26	
02	2-hr	0.62	0.72	0.79	0.92	1.04	1.13	1.40	1.77	2.08	2.08	2.98 2.40	
02	1-hr	0.50	0.58	0.64	0.74	0.84	0.91	1.13	1,44	1.68 1.32			
02	30-min	0.40	0.46	0.50	0.58	0.66	0.72	0.89	1.13 0.83	0.97			
02	15-min		0.33	0.36	0.42	0.48	0.52	0.65 0.51	0.64	0.75			
02	10-min	0.23	0.26	0.29	0.33	0.38	0.41 0.23	0.29	0.37	0.43			
02	5-min	0 13	0.15	0.16	0.19	0.21							
03	10-day		1,99	2.30	2.70		3.38	4.04	4.82	5.41			
03	5-day	1.36	1.62		2.13		2.66	3.24	4.05	4.89		_	
03	72-hr	1.19	1.39		1.82		2.28	2.83	3.57	4.16			
03	48-hr	1.09	1.28				2.06	2.54	3.21	3.74 3.36			
03	24-hr	1,05	1.22				1.91	2.31	2.88	3,16			
03	18-hr	0.99	1.15				1.80						
03	12-hr	0.91	1.08				1.66						
03	6-hr	0.79											
03	3-hr	0.67											
03	2-hr	0.61										_	
03	1-hr	0.50									-		
03	30-min												
03	15-min												
03	10-min	0.13											
03	5-min	0.13	U.15	, U. 10	, 0.11	, ,,,,,,,	V.24		, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, ,			-

	ATTACHMEN	TT C	
HYDRAULIC ROUGHNESS EST: HYDRAULIC R	IMATES FOR OPE RADIUS FOR ROUG	N CHANNEL FLOW GH TURBULENT FLO	AS A FUNCTION OF DW

#### **MANNING'S N DETERMINATION FOR RIPRAP CHANNELS**

Polymet Mining Company Stockpile Hydrology Project Number: 113-2209

				First Trial					Second Tria	Third Trial					
Reach Designation	Q <sub>Design</sub> (cfs)	Calculated D <sub>50</sub> (inches)	Manning's	Depth (ft)	Hydraulic Radius (ft)	Hydraulic Radius (m)	Manning's	Depth (ft)	Hydraulic Radius (ft)	Hydraulic Radius (m)	Manning's n	Depth (ft)	Hydraulic Radius (ft)	Hydraulic Radius (m)	Final Manning's n
DC1-A	52.9	12	0.070	0.44	0.40	0.123	0.039	0.31	0.29	0.089	0.040	0.31	0.30	0.090	0.040
DC1-B	74.3	12	0.070	0.53	0.48	0.148	0.038	0.37	0.35	0.106	0.040	0.38	0.36	0.109	0.039
DC1-C	100.1	12	0.070	0.56	0.51	0.156	0.038	0,39	0.36	0.111	0.040	0.40	0.38	0.114	0.039
DC1-D	78.8	12	0.070	0.55	0.50	0.152	0.038	0.39	0.36	0.109	0.040	0.40	0.37	0.112	0.039
DC1-E	96.1	12	0.070	0.55	0.50	0.154	0.038	0.38	0.36	0.110	0.040	0.39	0.37	0.113	0.039
DC1-E Bench	61.3	6	0.070	1.65	0.80	0.245	0.027	1.16	0.56	0.171	0.028	1.17	0.57	0.173	0.028
DC1-F	43.9	9	0.070	0.39	0.36	0.111	0.037	0.27	0.25	0.078	0.039	0.28	0.26	0.080	0.038
DC1-G	63.2	12	0.070	0.49	0.44	0.135	0.039	0.34	0.32	0.098	0.040	0.35	0.33	0.099	0.040
DC1-HRE	42.3	9	0.070	0.90	0.68	0.207	0.033	0.60	0.48	0.147	0.033	0.60	0.48	0.147	0.033
DC1-H	42.6	9	0.070	0.38	. 0.36	0.109	0.038	0.27	0.25	0.077	0.038	0.27	0.25	0.077	0.038
DC1-HRS	62.4	9	0.070	1.11	0.81	0.246	0.033	0.74	0.58	0.176	0.033	0.74	0.58	0.176	0.033
DC1-HRU	49.4	9	0.070	0.94	0.70	0.214	0.032	0.62	0.49	0.150	0.033	0.63	0.50	0.152	0.033
DC1-I	68.9	12	0.070	0.51	0.46	0.142	0.038	0.36	0.33	0.101	0.040	0.37	0.34	0.104	0.040
DC1-J	152.6	18	0.070	0.81	0.71	0.215	0.040	0.59	0.53	0.161	0.045	0.63	0.56	0.171	0.045
DC1-K	98.8	12	0.070	0.55	0.51	0.155	0.037	0.38	0.36	0.109	0.038	0.38	0.36	0.110	0.039
DC1-L	82.2	12	0.070	0.50	0.46	0.141	0.038	0.35	0.33	0.100	0.040	0.36	0.34	0.103	0.040

#### Procedure:

- 1. Use calculated D<sub>50</sub> to make first assumption of Manning's n value
- 2. Determine Hydraulic Radius using assumed Manning's n
- 3. Use calculated D<sub>50</sub>, Hydraulic Radius and Figure 5.7 (Scour Technology, page 135) to verify Manning's n value
- 4. Repeat Steps 2 and 3 until Manning's n values converge




Figure 5.7 Hydraulic roughness estimates for open channel flow as a function of hydraulic radius for rough turbulent flow (Rooseboom et al., 2005).