



State of Minnesota Department of Transportation

Aggregates Test Report

Office of Materials and Road Research

1400 Gervais Avenue

Maplewood, MN 55109

Sample ID Number: CO-PS11-0033

Project Number: For Info Only

Field ID: LL-400
Date Sampled: 09/15/2010
Date Received: 02/04/2011
Approved: 3/10/2011 10:50
TH Number:
Depth: 15.00 to 20.00
Grade Spec:
Spec Class:
Quality Spec:
Plant Name:
Comment: AITKIN CO

Billing Agency:
Project Engineer: D. MARTIN
Submitter: S. KOSTKA
IAS Name:
Legal: SW1/4 Sec 08 - 049 - 22
Pit Name:
Pit Owner:
Sampled From: DRILL HOLE
Usage: PROSPECTING

Test Procedures: AASHTO T-19, T-21, T-27(M), T-30(M), T-84(M), T-85(M), T-96(M), T-104(M), T-113(M), T-176(M), T-248(M), T-304 Method A, ASTM C123, ASTM C535, ASTM D3042, ASTM D4791(M), Micro Deval(MP), Percent Crushing(MP) M = MN/DOT Modified MP = MN/DOT Procedures

% Passing Sieve:	Lab Test	Field Test	Spec. Limits	
			Low	High
63mm (2 1/2")	100			
50mm (2")	100			
37.5mm (1 1/2")	98			
31.5mm (1 1/4")	98			
25.0mm (1")	97			
19.0mm (3/4")	94			
16.0mm (5/8")	91			
12.5mm (1/2")	87			
9.5mm (3/8")	81			
4.75mm (#4)	63			
2.36mm (#8)	46			
2.00mm (#10)	42			
1.18mm (#16)	31			
600um (#30)	18			
425um (#40)	14			
300um (#50)	11			
150um (#100)	8			
75um (#200)	3.6			

% Shale in Sand	***0.0
% Sandstone	0.5
% NonSpall Argillite	0.1
% Spall Argillite	2.0
% Carbonate	1.5
% Iron Oxide	0.10
% Unsound Chert	0.20
% Schist	0.16
% TotalSpallSpall	0.8
% BA Spall +4	2.2

* Value does not meet Spec
~ Value out of Field Lab Tolerance
*** Trace (0.00 - 0.05) Detected
% Shale in Sand N.C. = Trace

☐ Meets Requirements
☐ Does Not Meet Requirements
☒ For Info Only
☐ Incentive/Disincentive

☐ Unable to Verify
☐ Unable to Verify, Not Enough Material Supplied
☐ Within Lab-Field Tolerance
☐ Out of Lab-Field Tolerance

Comments:
PROSPECTING



State of Minnesota Department of Transportation

Aggregates Test Report

Office of Materials and Road Research

1400 Gervais Avenue

Maplewood, MN 55109

Sample ID Number: CO-PS11-0033

Project Number: For Info Only

Field ID: LL-400
Date Sampled: 09/15/2010
Date Received: 02/04/2011
Approved: 3/10/2011 10:50
TH Number:
Depth: 15.00 to 20.00
Grade Spec:
Spec Class:
Quality Spec:
Plant Name:
Comment: AITKIN CO

Billing Agency:
Project Engineer: D. MARTIN
Submitter: S. KOSTKA
IAS Name:
Legal: SW1/4 Sec 08 - 049 - 22
Pit Name:
Pit Owner:
Sampled From: DRILL HOLE
Usage: PROSPECTING

Test Procedures: AASHTO T-19, T-21, T-27(M), T-30(M), T-84(M), T-85(M), T-96(M), T-104(M), T-113(M), T-176(M), T-248(M), T-304 Method A, ASTM C123, ASTM C535, ASTM D3042, ASTM D4791(M), Micro Deval(MP), Percent Crushing(MP) M = MN/DOT Modified MP = MN/DOT Procedures

% Passing	Lab	Field	Spec. Limits
Sieve:	Test	Test	Low High

Copies To
DNR - S. KOSTKA

Charge: 1 - 1012
1 - 1013
1 - 1014
1 - 1029

Report Approved By: